

**BADP QUARTERLY PROGRESS Report - Distt AMRITSAR**

Name of State Punjab District Amritsar												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion of work *	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme			(year wise)					
1	2	3	4	5	6	7	8	9	10	11	12	13
	<b>Infrastructure</b>											
1	Toilet and Drinking Water Facilitiesat Wagha Border.		Wagha(Attari)	2005-06	50.00	31-3-2006	50.00	---	50.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR												Remarks
Name of State Punjab District Amritsar												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion of work *	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme		(year wise)						
1	2	3	4	5	6	7	8	9	10	11	12	13
	<b>Block Gandiwind</b>											
	<b>Infrastructure</b>											
1	Drainage for Sulage water	Gandiwind	Dhanoe Kalan	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
2	Deep hand punps in SC inhabitations (4)	Gandiwind	Chhina Bidi Chand	2005-06	1.28	31-3-2006	1.28	---	1.28	---	100%	Work Completed
3	Drainage for Sulage water	Gandiwind	Adda Gagu Bua	2005-06	2.50	31-3-2006	2.50	---	2.50	---	100%	Work Completed
4	Deep hand punps in SC inhabitations (4)	Gandiwind	Havellian	2005-06	1.28	31-3-2006	1.28	---	1.28	---	100%	Work Completed
5	Small Culverts	Gandiwind	Naushera	2005-06	0.50	31-3-2006	0.50	---	0.50	---	100%	Work Completed
6	Drainage for Sulage water	Gandiwind	Naushera	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
7	Gym Equipment	Gandiwind	Naushera	2005-06	0.50	31-3-2006	0.50	---	0.50	---	100%	Work Completed
8	Deep hand punps in SC inhabitations (5)	Gandiwind	Naushera	2005-06	1.60	31-3-2006	1.60	---	1.60	---	100%	Work Completed
9	Drainage for Sulage water	Gandiwind	Bir Raja Teja Singh	2005-06	1.50	31-3-2006	1.50	---	1.50	---	100%	Work Completed
10	Deep hand punps in SC inhabitations (3)	Gandiwind	Bir Raja Teja Singh	2005-06	0.96	31-3-2006	0.96	---	0.96	---	100%	Work Completed
11	Deep hand punps in SC inhabitations (5)	Gandiwind	Thathi	2005-06	1.60	31-3-2006	1.60	---	1.60	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR												Remarks
Name of State Punjab District Amritsar												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion of work *	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme		(year wise)						
1	2	3	4	5	6	7	8	9	10	11	12	13
12	Gym hall & Equipment	Gandiwind	Cheema Kalan	2005-06	1.85	31-3-2006	1.85	---	1.85	---	100%	Work Completed
13	Deep hand punps in SC inhabitations (5)	Gandiwind	Ranike	2005-06	1.60	31-3-2006	1.60	---	1.60	---	100%	Work Completed
14	Deep hand punps in SC inhabitations (4)	Gandiwind	Mohawa	2005-06	1.28	31-3-2006	1.28	---	1.28	---	100%	Work Completed
15	Drainage for Sulage water	Gandiwind	Kalas	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
16	Deep hand punps in SC inhabitations (5)	Gandiwind	Bhuchar kalan	2005-06	1.60	31-3-2006	1.60	---	1.60	---	100%	Work Completed
17	Drainage for Sulage water	Gandiwind	Mianpur	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
18	Deep hand punps in SC inhabitations (3)	Gandiwind	Dauke	2005-06	0.96	31-3-2006	0.96	---	0.96	---	100%	Work Completed
19	Boundry wall of civil dispensary	Gandiwind	Gidri Bagiari	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
20	Deep hand punps in SC inhabitations (4)	Gandiwind	Gidri Bagiari	2005-06	1.28	31-3-2006	1.28	---	1.28	---	100%	Work Completed
21	Path way in SC inhabitations	Gandiwind	Gidri Bagiari	2005-06	0.75	31-3-2006	0.75	---	0.75	---	100%	Work Completed
22	Deep hand punps in SC inhabitations (2)	Gandiwind	Malluwal	2005-06	0.64	31-3-2006	0.64	---	0.64	---	100%	Work Completed
23	Deep hand punps in SC inhabitations (3)	Gandiwind	Mallian	2005-06	0.96	31-3-2006	0.96	---	0.96	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR												
Name of State Punjab District Amritsar												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion of work *	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme		(year wise)						
1	2	3	4	5	6	7	8	9	10	11	12	13
24	Deep hand punps in SC inhabitations (2)	Gandiwind	Mahne	2005-06	0.64	31-3-2006	0.64	---	0.64	---	100%	Work Completed
25	Drainage for Sulage water	Gandiwind	Havellian	2005-06	1.36	31-3-2006	1.36	---	1.36	---	100%	Work Completed
26	Deep hand punps in SC inhabitations (3)	Gandiwind	Atalgarh	2005-06	0.96	31-3-2006	0.96	---	0.96	---	100%	Work Completed
27	Deep hand punps in SC inhabitations (3)	Gandiwind	Gharindi	2005-06	0.96	31-3-2006	0.96	---	0.96	---	100%	Work Completed
28	Deep hand punps in SC inhabitations (3)	Gandiwind	Chhichhrewal	2005-06	0.96	31-3-2006	0.96	---	0.96	---	100%	Work Completed
<b>Education Sectors</b>												
1	2 Additional rooms in Primary school	Gandiwind	Bhani Rajputan	2005-06	2.30	31-3-2006	2.30	---	2.30	---	100%	Work Completed
<b>Agriculture &amp; Allied Sectors</b>												
1	Desilting of Pond & Pisciculture	Gandiwind	Cheema Kalan	2005-06	2.00	31-03-2006	2.00	---	2.00	---	100%	Work Completed
2	Public Drainage for disposal of rain & sulage water	Gandiwind	Manakpura	2005-06	3.00	31-03-2006	3.00	---	3.00	---	100%	Work Completed
3	Desilting of Pond & Pisciculture	Gandiwind	Dhodiwind	2005-06	1.00	31-03-2006	1.00	---	1.00	---	100%	Work Completed
4	Vet. Dispensary Building	Gandiwind	Bhakhana Kalan	2005-06	2.30	31-03-2006	2.30	---	2.30	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR												Remarks
Name of State Punjab District Amritsar												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion of work *	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme		(year wise)						
1	2	3	4	5	6	7	8	9	10	11	12	13
5	Desilting of Pond & Pisciculture	Gandiwind	Manakpura	2005-06	0.94	31-03-2006	0.94	---	0.94	---	100%	Work Completed
<b>Social Sectors</b>												
1	Anganwari Centre	Gandiwind	Cheema Kalan	2005-06	1.15	31-3-2006	1.15	---	1.15	---	100%	Work Completed
2	Anganwari Centre	Gandiwind	Mohawa	2005-06	1.15	31-3-2006	1.15	---	1.15	---	100%	Work Completed
<b>Security Related</b>												
1	Road from Roranwala to BOP Gate Roranwala & upto fencing	Gandiwind	BOP Roranwala Kalan	2005-06	19.92	31-03-2006	19.92	---	19.92	---	100%	Work Completed
<b>Block Total</b>												
					<b>68.28</b>		<b>68.28</b>		<b>68.28</b>			

BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR												
Name of State Punjab District Amritsar												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion of work *	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme		(year wise)						
1	2	3	4	5	6	7	8	9	10	11	12	13
	<b>Block Chogawan</b>											
	<b>Infrastructure</b>											
1	Const & Strengthening of Approach Road from main road to abadi	Chogawan	Bachiwind	2005-06	2.50	31-3-2006	2.50	---	2.50	---	100%	Work Completed
2	Const & Strengthening of Approach Road from main road to abadi	Chogawan	Dhariwal 180	2005-06	3.00	31-3-2006	3.00	---	3.00	---	100%	Work Completed
3	Const of Culverts on road	Chogawan	Rai	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
4	Const & Strengthening of Approach Road from main road to abadi	Chogawan	Rai	2005-06	2.50	31-3-2006	2.50	---	2.50	---	100%	Work Completed
5	Const & Strengthening of Link road from main Road to Kuke de abadi	Chogawan	Kirlgarh	2005-06	2.50	31-3-2006	2.50	---	2.50	---	100%	Work Completed
6	Const & Strengthening of Approach Road from main road to abadi	Chogawan	Thatha	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
7	Gymnasium Health Equipment	Chogawan	Kohala	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
8	Const & Strengthening of Approach Road from main road to abadi Bhangu	Chogawan	Khiala Khurd	2005-06	3.00	31-3-2006	3.00	---	3.00	---	100%	Work Completed
9	Const & Strengthening of Approach Road from main road to Shamshan Ghat	Chogawan	Boparai Khurd	2005-06	2.94	31-3-2006	2.94	---	2.94	---	100%	Work Completed

<b>BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR</b>												
<b>Name of State Punjab</b>				<b>District Amritsar</b>								
<b>SN</b>	<b>Name of sector /scheme/ project</b>	<b>Block</b>	<b>Village</b>	<b>Year of</b>	<b>Approved</b>	<b>Physical target with date for completion of work *</b>	<b>Expenditure</b>	<b>Exp. during the quarter</b>	<b>Cumulative expenditure during the quarter</b>	<b>Physical Progress</b>		<b>Remarks</b>
				<b>commence</b>	<b>outlay</b>		<b>till now</b>			<b>During the quarter in %age</b>	<b>Cumulative upto the quarter in %age</b>	
				<b>ment of scheme</b>		<b>(year wise)</b>						
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>	<b>10</b>	<b>11</b>	<b>12</b>	<b>13</b>
10	Const & Strengthening of Approach Road from main road to abadi	Chogawan	Manawala	2005-06	4.00	31-3-2006	4.00	---	4.00	---	100%	Work Completed
11	Const & Strengthening of Approach Road (Metalled) from main road to abadi	Chogawan	Beharwal	2005-06	8.00	31-3-2006	8.00	---	8.00	---	100%	Work Completed
12	Const & Strengthening of Approach Road from main road to abadi	Chogawan	Padhri	2005-06	2.25	31-3-2006	2.25	---	2.25	---	100%	Work Completed
13	Const & Strengthening of Approach Road from main road to abadi	Chogawan	Kaven	2005-06	1.75	31-3-2006	1.75	---	1.75	---	100%	Work Completed
14	Const & Strengthening of Approach Road from main road to Baba Bine Shah	Chogawan	Oddar	2005-06	2.50	31-3-2006	2.50	---	2.50	---	100%	Work Completed
15	Const & Strengthening of Approach Road from main road to Dera Radha Swami	Chogawan	More Khurd	2005-06	1.25	31-3-2006	1.25	---	1.25	---	100%	Work Completed
16	Const & Strengthening of Approach Road from main road to abadi	Chogawan	Sidhwan	2005-06	1.50	31-3-2006	1.50	---	1.50	---	100%	Work Completed
17	Const of Drains & Gutter	Chogawan	Kakar	2005-06	1.50	31-3-2006	1.50	---	1.50	---	100%	Work Completed
18	Const & Strengthening of Approach Road from main road to abadi	Chogawan	Wanniake	2005-06	1.50	31-3-2006	1.50	---	1.50	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR												
Name of State Punjab				District Amritsar								
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion of work *	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme		(year wise)						
1	2	3	4	5	6	7	8	9	10	11	12	13
19	Const & Strengthening of Approach Road from main road to abadi	Chogawan	Pandhori	2005-06	1.50	31-3-2006	1.50	---	1.50	---	100%	Work Completed
<b>Education Sectors</b>												
1	Const of Elementary school	Chogawan	Hetampura	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
2	Const of Boundry wall of school	Chogawan	Manawala	2005-06	0.75	31-3-2006	0.75	---	0.75	---	100%	Work Completed
<b>Social Sectors</b>												
1	Const of Anganwari Centre	Chogawan	Kohala	2005-06	1.50	31-3-2006	1.50	---	1.50	---	100%	Work Completed
2	Const of Boundry wall of Panchayat Ghar	Chogawan	Kakkar	2005-06	0.50	31-3-2006	0.50	---	0.50	---	100%	Work Completed
<b>Agriculture &amp; Allied Sectors</b>												
1	Desilting of Pond & retaining wall	Chogawan	More Kalan	2005-06	1.50	31-03-2006	1.50	---	1.50	---	100%	Work Completed
<b>Security Related</b>												
1	Installation of Deep tubewell at BOP Ranian Kakkar, Ghoga	Chogawan	Ranian, Kakkar, Ghoga	2005-06	2.40	31-03-2006	2.40	---	2.40	---	100%	Work Completed
<b>Block Total</b>												
					<b>54.84</b>		<b>54.84</b>		<b>54.84</b>			



BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR												
Name of State Punjab District Amritsar												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion of work *	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme			(year wise)					
1	2	3	4	5	6	7	8	9	10	11	12	13
	<b>Block Valtoha</b>											
	<b>Infrastructure</b>											
1	Const of sports room	Valtoha	Daoudpura	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
2	Const of road from Mandi to Mahaneke road	Valtoha	Dasuwal	2005-06	8.50	31-3-2006	8.50	---	8.50	---	100%	Work Completed
3	Installation of deep hand pumps (3)	Valtoha	Jhugian Noor Mohamad	2005-06	0.96	31-3-2006	0.96	---	0.96	---	100%	Work Completed
4	Solar streets lights (8)	Valtoha	Kalanjar Uttar	2005-06	1.50	31-3-2006	1.50	---	1.50	---	100%	Work Completed
5	Const of road from Main road to vill. Mashike	Valtoha	Mashike	2005-06	8.50	31-3-2006	8.50	---	8.50	---	100%	Work Completed
6	Const of community center for local bodies	Valtoha	Valtoha	2005-06	3.93	31-3-2006	3.93	---	3.93	---	100%	Work Completed
7	Outfall Drain	Valtoha	Varnala	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
8	Const of road from Main road to vill. Wara Thathi	Valtoha	Wara Thathi	2005-06	3.50	31-3-2006	3.50	---	3.50	---	100%	Work Completed
9	Sports goods for sports club	Valtoha	Assal uttar	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
	<b>Social Sectors</b>											
1	Const of Panchayat Ghar	Valtoha	Bhura Karimpura	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
2	Const of Anganwari centre	Valtoha	Beharwal	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR												
Name of State Punjab District Amritsar												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion of work *	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme			(year wise)					
1	2	3	4	5	6	7	8	9	10	11	12	13
3	Boundrywall of Panchayat ghar	Valtoha	Cheema Khurd	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
4	Const of Anganwari centre	Valtoha	Fatehpur	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
5	Const of Anganwari centre	Valtoha	Jhugian Kalu	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
6	Const of Anganwari centre	Valtoha	Jand	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
7	Const of Anganwari centre	Valtoha	Punnian	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
8	Const of Anganwari centre	Valtoha	Radalke	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
9	Const of one additional room & restoration of Panchayat ghar	Valtoha	Assal Uttar	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
<b>Education Sectors</b>												
1	Const of one additional room & in Primary school	Valtoha	Lakhana	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
2	Const of one additional room & in Primary school	Valtoha	Manawa	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
3	Const of one additional room & in Primary school	Valtoha	Chack Bamba	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
4	Const of one additional room & in Primary school	Valtoha	Dhul kohna	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
5	Const of Boundry wall in Elementary school	Valtoha	Gazal	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
6	Const of additional two room & in Primary school	Valtoha	Toot	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR												
Name of State Punjab District Amritsar												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion of work *	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme		(year wise)						
1	2	3	4	5	6	7	8	9	10	11	12	13
7	Const of additional two room & in Middle school	Valtoha	Rattoke	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
<b>Agriculture &amp; Allied Sectors</b>												
1	Desilting of Pond	Valtoha	Lakhana	2005-06	1.00	31-03-2006	1.00	---	1.00	---	100%	Work Completed
2	Desilting of Pond	Valtoha	Pattipalow	2005-06	1.00	31-03-2006	1.00	---	1.00	---	100%	Work Completed
3	Desilting of Pond	Valtoha	Ramkhara	2005-06	1.00	31-03-2006	1.00	---	1.00	---	100%	Work Completed
4	Desilting of Pond	Valtoha	Varnala	2005-06	1.00	31-03-2006	1.00	---	1.00	---	100%	Work Completed
<b>Health</b>												
1	Boundry wall of civil Hospital	Valtoha	Valtoha	2005-06	3.00	31-3-2006	3.00	---	3.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR												
Name of State Punjab District Amritsar												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion of work *	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme		(year wise)						
1	2	3	4	5	6	7	8	9	10	11	12	13
	<b>Security Related</b>											
1	Const of waiting shed for farmers at BOP Kalas,as directed by the team of ministry of Home Affairs 21-2-2005	Valtoha	BOP Kalas	2005-06	1.52	31-03-2006	1.52	---	1.52	---	100%	Work Completed
2	Approach road from Kalas to BOP Kalas,as directed by the team of ministry of Home Affairs 21-2-2005	Valtoha	BOP Kalas	2005-06	2.00	31-03-2006	2.00	---	2.00	---	100%	Work Completed
3	Installation of deep tubewell at BOP Motiawala, MP-FWD (Khemkaran)BN-khemkaran	Valtoha	Motiawala & Khemkaran	2005-06	2.44	31-03-2006	2.44	---	2.44	---	100%	Work Completed
	<b>Block Total</b>				<b>64.85</b>		<b>64.85</b>		<b>64.85</b>			

BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR												
Name of State Punjab District Amritsar												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme			(year wise)					
1	2	3	4	5	6	7	8	9	10	11	12	13
	<b>Block Bhikiwind</b>											
	<b>Infrastructure</b>											
1	Const of Public toilets	Bhikiwind	Sur Singh	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
2	Const of gym hall	Bhikiwind	Makhi Kalan	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
3	Const & strenghtening of katcha road	Bhikiwind	Farandipur	2005-06	2.44	31-3-2006	2.44	---	2.44	---	100%	Work Completed
4	Const & strenghtening of katcha road	Bhikiwind	Chela	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
	<b>Health</b>											
1	Const of civil dispensary	Bhikiwind	Khalra	2005-06	3.00	31-3-2006	3.00	---	3.00	---	100%	Work Completed
	<b>Social Sectors</b>											
1	Const of community centre	Bhikiwind	Bhikiwind	2005-06	7.00	31-3-2006	7.00	---	7.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR												
Name of State Punjab District Amritsar												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme		(year wise)						
1	2	3	4	5	6	7	8	9	10	11	12	13
2	Const of community centre/ Hall	Bhikiwind	Dode	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
<b>Agriculture &amp; Allied Sectors</b>												
1	Desilting of Pond	Bhikiwind	Bhai Ladhu	2005-06	2.00	31-03-2006	2.00	---	2.00	---	100%	Work Completed
2	Desilting of Pond	Bhikiwind	Sidhwan	2005-06	2.00	31-03-2006	2.00	---	2.00	---	100%	Work Completed
3	Const of Veterinary Dispensary/ Animal Husbandary	Bhikiwind	Mari Gaur Singh	2005-06	2.00	31-03-2006	2.00	---	2.00	---	100%	Work Completed
4	Desilting of Pond	Bhikiwind	Bhikiwind	2005-06	2.00	31-03-2006	2.00	---	2.00	---	100%	Work Completed
<b>Education Sectors</b>												
1	Development of Playfield	Bhikiwind	Chung	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
2	Const of Elementary school	Bhikiwind	Dall	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
3	Const of Elementary school	Bhikiwind	Bhaini Gurmukh Singh	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of SCA For The Quarter Ending 31-03-09 of Distt AMRITSAR												
Name of State Punjab District Amritsar												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme			(year wise)					
1	2	3	4	5	6	7	8	9	10	11	12	13
4	Const of Elementary school	Bhikiwind	Bhai Ladhu (Chaveiian)	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
Security Related												
1	Toilet block at BOP Kalsian	Bhikiwind	BOP Kalsian	2005-06	2.00	31-03-2006	2.00	---	2.00	---	100%	Work Completed
2	Brick soiling on road BOP Baba Pir Dall	Bhikiwind	BOP Baba Pir Dall	2005-06	2.72	31-03-2006	2.72	---	2.72	---	100%	Work Completed
Block Total					40.16		40.16		40.16			

BADP QUARTERLY PROGRESS Report of BADP-2005-06 Distt. AMRITSAR												
Name of State Punjab District Amritsar Block Ajnala												
SN	Name of sector /scheme/ project	Block	Village	Year of	Approved	Physical target with date for completion of work	Expenditure	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
				commence	outlay		till now			During the quarter in %age	Cumulative upto the quarter in %age	
				ment of scheme			(year wise)					
1	2	3	4	5	6	7	8	9	10	11	12	13
	<b>Block Ajnala</b>											
	<b>Infrastructure</b>											
1	Const of Bus Stand	Ajnala	Gagomahal	2005-06	5.00	31-3-2006	5.00	---	5.00	---	100%	Work Completed
2	Const & Strengthening of Approach Road from main road to vill abadi	Ajnala	Kamalpura	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed
3	Const of Approach Road from main road to school & vill abadi	Ajnala	Mukam	2005-06	2.00	31-3-2006	2.00	---	2.00	---	100%	Work Completed
4	Installation of Deep Pump	Ajnala	Jassar	2005-06	0.32	31-3-2006	0.32	---	0.32	---	100%	Work Completed
5	Const of Approach Road to vill abadi Momanpura	Ajnala	Thooba	2005-06	5.00	31-3-2006	5.00	---	5.00	---	100%	Work Completed
6	Const of Approach Road from main road to vill abadi	Ajnala	Kuralian	2005-06	5.00	31-3-2006	5.00	---	5.00	---	100%	Work Completed
7	Const of Approach Road from Nisoke to Singoke vill abadi	Ajnala	Singhoke	2005-06	3.00	31-3-2006	3.00	---	3.00	---	100%	Work Completed
8	Const of Approach Road from main road to vill abadi	Ajnala	Raipur Khurd	2005-06	3.00	31-3-2006	3.00	---	3.00	---	100%	Work Completed
9	Const of Approach Road to abadi Talibpura	Ajnala	Kotli Shah Habeeb	2005-06	6.00	31-3-2006	6.00	---	6.00	---	100%	Work Completed
10	Const of Approach Road to vill abadi	Ajnala	Awan	2005-06	1.00	31-3-2006	1.00	---	1.00	---	100%	Work Completed



