

**BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2007-08 (Upto 30-09-2009)**

Name of State Punjab District Amritsar Block Ajnala

SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
	<b>Block Ajnala</b>											
	<b><u>A. EDUCATION:</u></b>											
1	Primary School 5 rooms +varanda+boundry wall	Ajnala	Gujjapir	2007-08	10.00	31-3-2008	10.00	---	10.00	---	100%	work completed
2	Primary School 5 rooms +varanda+boundry wall	Ajnala	Rokhe	2007-08	5.00	31-3-2008	5.00	---	5.00	---	100%	work completed
3	Primary School rooms +varanda wall	Ajnala	Khanowal	2007-08	3.00	31-3-2008	3.00	---	3.00	---	100%	work completed
4	Primary School 5 rooms +varanda+boundry wall	Ajnala	Chack Dogra	2007-08	3.00	31-3-2008	3.00	---	3.00	---	100%	work completed
5	Primary school boundry wall	Ajnala	Granth Garh	2007-08	2.00	31-3-2008	2.00	---	2.00	---	100%	work completed
6	Primary school boundry wall	Ajnala	Panj Grain Nijjar	2007-08	2.00	31-3-2008	2.00	---	2.00	---	100%	work completed
7	Middle School Rooms+boundry wall	Ajnala	Hararh Kalan	2007-08	6.00	31-3-2008	6.00	---	6.00	---	100%	work completed
8	Secondary School Rooms+varanda	Ajnala	Thoba	2007-08	5.00	31-3-2008	5.00	---	5.00	---	100%	work completed
	<b>TOTAL</b>				<b>36.00</b>		<b>36.00</b>		<b>36.00</b>			
	<b><u>B. HEALTH:</u></b>											

**BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2007-08 (Upto 30-09-2009)**

Name of State Punjab District Amritsar Block Ajnala												
SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
9	1	Ajnala	Kamalpur a	2007-08	3.00	31-3-2008	3.00	---	3.00	---	100%	work completed
10	2	Ajnala	Thoba	2007-08	3.00	31-3-2008	3.00	---	3.00	---	100%	work completed
	<b>TOTAL</b>					<b>6.00</b>			<b>6.00</b>			
	<b><u>D. INFRASTRUCTURE</u></b>											
11	1	Ajnala	Gujhapir	2007-08	5.50	31-3-2008	5.50	---	5.50	---	100%	work completed
12	2	Ajnala	Terra Kalan	2007-08	1.00	31-3-2008	1.00	---	1.00	---	100%	work completed
13	3	Ajnala	Talwandi Nahar	2007-08	8.05	31-3-2008	8.05	---	8.05	---	100%	work completed
14	4	Ajnala	Kot Razada	2007-08	2.50	31-3-2008	2.50	---	2.50	---	100%	work completed
15	5	Ajnala	Daria Musa	2007-08	2.50	31-3-2008	2.50	---	2.50	---	100%	work completed
16	6	Ajnala	Ghonewal a (Saharan)	2007-08	2.50	31-3-2008	2.50	---	2.50	---	100%	work completed
17	7	Ajnala	Riar	2007-08	5.30	31-3-2008	5.30	---	5.30	---	100%	work completed
	<b>TOTAL:</b>					<b>27.35</b>			<b>27.35</b>			
	<b>F. SECURITY</b>											

**BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2007-08 (Upto 30-09-2009)**

Name of State Punjab District Amritsar Block Ajnala

SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
18	Way from village Ballabe Darai to BOP Shahpur	Ajnala	Ballabe Daria to BOP Shahpur	2007-08	7.00	31-3-2008	7.00	---	7.00	---	100%	work completed
	<b>TOTAL:</b>				7.00		<b>7.00</b>		7.00			
	<b>BLOCK TOTAL(Ajnala)</b>				<b>76.35</b>		<b>76.35</b>		<b>76.35</b>			
	<b>Block Chogawan</b>											
	<b>D INFRASTRUCTURE</b>											
19	Construction and strengthening of kutcha roads	Chogawan	Kohali	2007-08	4.00	2007-08	4.00	0.00	4.00	---	100%	Work Completed
20	Construction and strengthening of kutcha roads	Chogawan	Sarangra	2007-08	4.00	2007-08	4.00	0.00	4.00	---	100%	Work Completed
21	Const of concrete road	Chogawan	Ranian	2007-08	3.00	2007-08	3.00	0.00	3.00	---	100%	Work Completed
22	Construction and strengthening of kutcha roads	Chogawan	Bhullar	2007-08	3.00	2007-08	3.00	0.00	3.00	---	100%	Work Completed
23	Construction and strengthening of kutcha roads	Chogawan	Tut	2007-08	3.00	2007-08	3.00	0.00	3.00	---	100%	Work Completed
24	Const of concrete road	Chogawan	Kaler	2007-08	5.00	2007-08	5.00	0.00	5.00	---	100%	Work Completed

**BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2007-08 (Upto 30-09-2009)**

**Name of State Punjab District Amritsar Block Ajnala**

SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
25	7	Chogawa n	Mohleken	2007-08	6.00	2007-08	6.00	0.00	6.00	---	100%	Work Completed
26	8	Chogawa n	Jassraur	2007-08	3.00	2007-08	3.00	0.00	3.00	---	100%	Work Completed
27	9	Chogawa n	Boparai Khurad	2007-08	5.00	2007-08	5.00	0.00	5.00	---	100%	Work Completed
28	10	Chogawa n	Jassaur	2007-08	2.00	2007-08	2.00	0.00	2.00	---	100%	Work Completed
29	11	Chogawa n	Bhalout	2007-08	3.00	2007-08	3.00	0.00	3.00	---	100%	Work Completed
30	12	Chogawa n	Lopoke	2007-08	114.68	2007-08	49.68	25.00	114.68		100%	Work Completed
	<b>E. Social Sector</b>											
31	1	Chogawa n	Chogawan	2007-08	4.00	2007-08	4.00	0.00	4.00	---	100%	Work Completed
32	2	Chogawa n	Lopoke	2007-08	6.00	2007-08	6.00	0.00	6.00	---	100%	Work Completed
33	3	Chogawa n	Boparai Baj Singh	2007-08	5.00	2007-08	5.00	0.00	5.00	---	100%	Work Completed

**BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2007-08 (Upto 30-09-2009)**

Name of State Punjab District Amritsar Block Ajnala

SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
34	4	Chogawan	Bachiwind	2007-08	1.50	2007-08	1.50	0.00	1.50	---	100%	Work Completed
35	5	Chogawan	Motla	2007-08	2.00	2007-08	2.00	0.00	2.00	---	100%	Work Completed
	<b>F Security</b>											
36	1	Chogawan	Kakar (BOP)	2007-08	4.00	2007-08	4.00	0.00	4.00	---	100%	Work Completed
37	2	Chogawan	Ghoga (BOP)	2007-08	3.00	2007-08	3.00	0.00	3.00	---	100%	Work Completed
	<b>Block Total(Chogawan)</b>				<b>181.18</b>		<b>116.18</b>	<b>25.00</b>	<b>181.18</b>		<b>100.00</b>	
	<b>Grand Total (Amritsar)</b>				<b>257.53</b>	<b>0.00</b>	<b>192.53</b>	<b>25.00</b>	<b>257.53</b>		<b>100.00</b>	