

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>A</b>	<b>EDUCATION</b>												
1	Cosnt.of Primary school Building Dhani Gulaab Ram Area 400 SFT	Ferozepur	Fazilka	Korian wali	2010-11	2.00	31-03-2011	1.00	0.50	1.50	25%	75%	G.P
2	Cosnt.of Primary school Building Area 600 SFT	Ferozepur	Fazilka	Guder Bhani	2010-11	3.00	31-03-2011	1.50	1.20	2.70	40%	90%	G.P
3	Cosnt.of Primary school Building Area 600 SFT	Ferozepur	Fazilka	Rana	2010-11	3.00	31-03-2011	3.00	0.00	3.00	0%	100%	G.P
4	Cosnt.of Primary school Building Area 600 SFT	Ferozepur	Fazilka	Retewali Bhani	2010-11	3.00	31-03-2011	0.00	0.00	0.00	0%	0%	Xen Panchayati Raj FZR
5	Cosnt.of Primary school Bulding Area 21.75 x 27.25	Ferozepur	Fazilka	Mohmad Ameera	2010-11	3.00	31-03-2011	0.00	2.70	2.70	90%	90%	G.P
6	Cosnt.of Primary school Bulding Area 21.75 x 27.25	Ferozepur	Fazilka	Mahatam Nagar	2010-11	3.00	31-03-2011	1.50	1.20	2.70	40%	90%	G.P
	<b>Sub Total :-</b>					<b>17.00</b>	<b>0.00</b>	<b>7.00</b>	<b>5.60</b>	<b>12.60</b>	<b>33%</b>	<b>74%</b>	
<b>B</b>	<b>IFRASTRUCTURE</b>												
1	Const of Community Hall Area 1200 SFT	Ferozepur	Fazilka	Hasta kalan	2010-11	6.00	31-03-2011	4.00	1.40	5.40	23%	90%	G.P
2	Const of Community Hall Area 1200 SFT	Ferozepur	Fazilka	Behak Khas	2010-11	6.00	31-03-2011	2.00	3.40	5.40	57%	90%	G.P
3	Const of Community Hall Area 1200 SFT	Ferozepur	Fazilka	Lalo Wali	2010-11	6.00	31-03-2011	1.00	2.00	3.00	33%	50%	G.P
4	Const of Community Hall Area 1200 SFT	Ferozepur	Fazilka	Abhun	2010-11	6.00	31-03-2011	4.00	2.00	6.00	33%	100%	G.P
5	Const of Bus Stand Area 200 SFT	Ferozepur	Fazilka	Ghurka	2010-11	1.00	31-03-2011	0.50	0.50	1.00	50%	100%	G.P
6	Const of Bus Stand Area 200 SFT	Ferozepur	Fazilka	Muhar Khiwan	2010-11	1.00	31-03-2011	0.00	0.50	0.50	50%	50%	G.P
7	Const of Anganwari Center Area 21.75 X 27.25	Ferozepur	Fazilka	Jhanger Bhani	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	Xen Panchayati Raj FZR
8	Const of Anganwari Center Area 21.75 X 27.25	Ferozepur	Fazilka	Saido ke Hittar	2010-11	2.00	31-03-2011	1.00	1.50	2.50	75%	125%	G.P
9	Renovation of Sheedan di Samadh	Ferozepur	Fazilka	Asafwala	2010-11	4.00	31-03-2011	0.00	0.00	0.00	0%	0%	Xen Panchayati Raj FZR

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
10	Const of Public Drainage System 400 RFT	Ferozepur	Fazilka	Panchan wali	2010-11	8.39	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
11	Water Supply Pipe line Length 4615 RFT	Ferozepur	Fazilka	Beriwala ( Beriwala to Nooran)	2010-11	3.00	31-03-2011	0.00	0.00	0.00	0%	0%	Xen Panchayati Raj FZR
12	Metalled Road to Dhani Shamsher Singh length 655 RFT	Ferozepur	Fazilka	Jodki Andhe Wali	2010-11	3.00	31-03-2011	0.00	2.50	2.50	83%	83%	G.P
13	Construction of open Stadium	Ferozepur	Fazilka	Shama Khan ka	2010-11	5.00	31-03-2011	0.00	3.00	3.00	60%	60%	G.P
14	Construction of open Stadium	Ferozepur	Fazilka	Baghewala	2010-11	5.00	31-03-2011	3.00	1.50	4.50	30%	90%	G.P
15	Metalled Road to Abadi Ram chand length 655 RFT	Ferozepur	Fazilka	Chak Banwala	2010-11	3.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
16	Const of Zim room & Equipments Area 20 X 15	Ferozepur	Fazilka	Chak Dabwala	2010-11	3.00	31-03-2011	3.00	0.00	3.00	0%	100%	G.P
17	Construction of open Stadium	Ferozepur	Fazilka	Chimne wala	2010-11	11.00	31-03-2011	2.00	9.00	11.00	82%	100%	G.P
18	Construction of Coumminity Hall 1000 SFT	Ferozepur	Fazilka	Ghatian Wali Bodla	2010-11	5.00	31-03-2011	2.00	2.50	4.50	50%	90%	G.P
19	Construction of open Stadium	Ferozepur	Fazilka	Baghewala	2010-11	3.00	31-03-2011	3.00	0.00	3.00	0%	100%	G.P
20	Const of Anganwari Center Area 21.75 X 27.25	Ferozepur	Fazilka	Korian Wali	2010-11	2.00	31-03-2011	1.00	0.80	1.80	40%	90%	G.P
	<b>Sub Total :-</b>					<b>85.39</b>	<b>0.00</b>	<b>26.50</b>	<b>30.60</b>	<b>57.10</b>	<b>36%</b>	<b>67%</b>	
<b>C</b>	<b>HEALTH SECTOR</b>												
1	Citi Scan & Digtil X-Ray Machine in Civil Hospital Fazilka	Ferozepur	Fazilka	Fazilka	2010-11	93.00	31-03-2011	0.00	0.00	0.00	0%	0%	SMO Fazilka
	<b>Sub Total :-</b>					<b>93.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0%</b>	<b>0%</b>	
<b>D</b>	<b>Security Related</b>												
1	Construction of Metalled road from village Chandiwala to Bop Samaske Approx.-1 Km	Ferozepur	Fazilka	Chandiwala	2010-11	6.00	31-03-2011	2.40	3.60	6.00	60%	100%	Xen Panchayati Raj FZR

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	Construction of Metalled road from village N.S wala to Bop N.S wala Approx.-009 Km	Ferozepur	Fazilka	N.S wala	2010-11	5.00	31-03-2011	2.50	2.50	5.00	50%	100%	Xen Panchayati Raj FZR
3	Construction of Metalled road from village KBK to Bop KBK Approx.-01 Kms	Ferozepur	Fazilka	KBK	2010-11	6.00	31-03-2011	2.40	3.60	6.00	60%	100%	Xen Panchayati Raj FZR
4	Construction of Metalled road from village Rana to Approx.-600 MTRS	Ferozepur	Fazilka	Rana	2010-11	2.00	31-03-2011	0.30	0.00	0.30	0%	15%	Xen Panchayati Raj FZR
5	Construction of Metalled road from village Chakhewa to Bop chakhewa	Ferozepur	Fazilka	Ckkhewa	2010-11	4.00	31-03-2011	1.60	2.40	4.00	60%	100%	Xen Panchayati Raj FZR
6	Construction of Metalled road from village Dhani Bachan Singh to Bop Gattijan	Ferozepur	Fazilka	Dhani Bachan Singh	2010-11	4.31	31-03-2011	1.88	2.43	4.31	56%	100%	Xen Panchayati Raj FZR
<b>Sub Total :-</b>						<b>27.31</b>	<b>0.00</b>	<b>11.08</b>	<b>14.53</b>	<b>25.61</b>	<b>53%</b>	<b>94%</b>	
<b>Total</b>						<b>222.70</b>	<b>0.00</b>	<b>44.58</b>	<b>50.73</b>	<b>95.31</b>	<b>23%</b>	<b>43%</b>	

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>C</b>	<b>AGRICULTURE AND ALLIED</b>												
1	Prov. Public Drainage Facility .	Ferozepur	Ferozepur	Kamale Wala	2010-11	1.50	31-03-2011	1.00	0.50	1.50	33%	100%	G.P
2	Prov. Public Drainage Facility .	Ferozepur	Ferozepur	Kamal Wala 324	2010-11	1.50	31-03-2011	1.35	0.15	1.50	10%	100%	G.P
3	Prov. Public Drainage Facility .	Ferozepur	Ferozepur	Basti Boran wali	2010-11	1.50	31-03-2011	0.40	0.60	1.00	40%	67%	G.P
4	Prov. Public Drainage Facility .	Ferozepur	Ferozepur	Kutbe Wala	2010-11	1.80	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
5	Prov. Public Drainage Facility .	Ferozepur	Ferozepur	Khushal Singh Wala	2010-11	1.50	31-03-2011	0.00	1.00	1.00	67%	67%	G.P
6	Water conservation programmes.	Ferozepur	Ferozepur	Ferozepur	2010-11	10.00	31-03-2011	0.00	5.00	5.00	50%	50%	Xen Public Health (GW)FZR
	<b>Sub Total (Agriculture &amp; Allied )</b>					<b>17.80</b>	<b>0.00</b>	<b>2.75</b>	<b>7.25</b>	<b>10.00</b>	<b>41%</b>	<b>56%</b>	
<b>D</b>	<b>INFRASTRUCTURE</b>												
1	Construction of Foot Bridge on New Chhanga Minor Bw jt No. 14 at Dhani Pritam Singh	Ferozepur	Ferozepur	Machhiwara-104	2010-11	3.97	31-03-2011	1.57	2.40	3.97	60%	100%	Xen Panchayati Raj FZR
2	Construction of Foot Bridge on New Chhanga Minor Bw jt No. 12at Near Choki Neki Ram	Ferozepur	Ferozepur	Machhiwara-104	2010-11	3.00	31-03-2011	2.70	0.30	3.00	10%	100%	Xen Panchayati Raj FZR
3	Prov.Solar Lights	Ferozepur	Ferozepur	Dulle wala	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
4	Prov.Solar Lights	Ferozepur	Ferozepur	Gandu Kilcha	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
5	Prov.Solar Lights	Ferozepur	Ferozepur	Jalal Wala	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
6	Prov.Solar Lights	Ferozepur	Ferozepur	Narung ke Leli	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
7	Prov.Solar Lights	Ferozepur	Ferozepur	Nihala Kilcha	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
8	Prov.Solar Lights	Ferozepur	Ferozepur	Rode Wala	2010-11	2.00	31-03-2011	1.00	0.00	1.00	0%	50%	G.P
9	Prov.Solar Lights	Ferozepur	Ferozepur	Nijam Wala	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
10	Construction and Strengthening of L/R Kailowal Road to Khu Burj Makhan Singh =0.55 km	Ferozepur	Ferozepur	Kailowal	2010-11	8.50	31-03-2011	4.51	0.00	4.51	0%	53%	Xen Prov.Division PWD B&R Fzr

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
11	Construction and Strengthening of L/R Bagge Wala to Behak Ratto Ke (1.65km)	Ferozepur	Ferozepur	Bagge Wala	2010-11	26.00	31-03-2011	0.00	0.00	0.00	0%	0%	Xen Prov.Division PWD B&R Fzr
12	Construction and Strengthening of L/R Kamal Wala to Satluj chowk 0.20 km	Ferozepur	Ferozepur	Kamal Wala	2010-11	3.29	31-03-2011	0.00	1.38	1.38	42%	42%	Xen Prov.Division PWD B&R Fzr
13	Prov. Inter Locking both side khai road in Basti Bhatian 0.58 km	Ferozepur	Ferozepur	Ferozepur	2010-11	15.00	31-03-2011	0.00	10.81	10.81	72%	72%	Xen Prov.Division PWD B&R Fzr
14	Construction of 0.24 km road.	Ferozepur	Ferozepur	Hassan Dhutt	2010-11	2.44	31-03-2011	1.00	1.44	2.44	59%	100%	G.P
15	Construction and Strengthening of L/R Faride Wala to Arif ke Bandala Road 0.25 km	Ferozepur	Ferozepur	Faride wala	2010-11	3.25	31-03-2011	0.00	1.40	1.40	43%	43%	Xen Prov.Division PWD B&R Fzr
16	Prov. High Masc light in Agarsain chowk & Electric Goods	Ferozepur	Ferozepur	Ferozepur	2010-11	12.00	31-03-2011	10.80	1.20	12.00	10%	100%	E.O Muincipal Committee Ferozepur
17	Prov.Solar Lights	Ferozepur	Ferozepur	Gamme Wala	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
18	Prov.Solar Lights	Ferozepur	Ferozepur	Mahalam	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
19	Prov.Solar Lights	Ferozepur	Ferozepur	Narung ke syal	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
20	Prov.Solar Lights	Ferozepur	Ferozepur	Tega Singh Wala	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
21	Prov.Solar Lights	Ferozepur	Ferozepur	Wariam Wala	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
22	Prov.Solar Lights	Ferozepur	Ferozepur	Bukan Khan Wala	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
23	Prov.Solar Lights	Ferozepur	Ferozepur	Bute Wala	2010-11	2.00	31-03-2011	1.00	0.00	1.00	0%	50%	G.P
24	Prov.Solar Lights	Ferozepur	Ferozepur	Rukna Mungla	2010-11	2.00	31-03-2011	1.00	0.00	1.00	0%	50%	G.P

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
25	Prov.Solar Lights	Ferozepur	Ferozepur	Daulatpura	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
26	Prov.Solar Lights	Ferozepur	Ferozepur	B.Khangran Wali	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
27	Prov.Solar Lights	Ferozepur	Ferozepur	Patel Nagar	2010-11	2.00	31-03-2011	1.00	0.00	1.00	0%	50%	G.P
28	Prov.Solar Lights	Ferozepur	Ferozepur	Jiya Bagga	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
29	Interlocking near Red Cross Complex (Distt. Planning Board)	Ferozepur	Ferozepur	Ferozepur	2010-11	2.55	31-03-2011	2.30	0.25	2.55	10%	100%	Xen Panchayati Raj FZR
<b>Sub Total (Infrastructure)</b>						<b>118.00</b>	<b>0.00</b>	<b>26.88</b>	<b>19.18</b>	<b>46.06</b>	<b>16%</b>	<b>39%</b>	
<b>E</b>	<b>SOCIAL</b>												
1	Construction of Community Hall 31.25X21.50'	Ferozepur	Ferozepur	Habib Wala	2010-11	4.25	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
2	Construction of Community centre at Basti Awa 32.25X24.50	Ferozepur	Ferozepur	Ferozepur	2010-11	5.00	31-03-2011	1.50	3.50	5.00	70%	100%	Xen Panchayati Raj FZR
3	Construction of Community Hall 31X20.04'	Ferozepur	Ferozepur	Waghe Wala	2010-11	4.00	31-03-2011	3.60	0.40	4.00	10%	100%	G.P
4	Construction of Community Hall 20X14'	Ferozepur	Ferozepur	Fattu Wala	2010-11	1.75	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
5	Construction of Anganwadi Centre 28.9X21.5'	Ferozepur	Ferozepur	Narung ke syal	2010-11	3.00	31-03-2011	2.70	0.30	3.00	10%	100%	G.P
<b>Sub Total (Social)</b>						<b>18.00</b>	<b>0.00</b>	<b>7.80</b>	<b>4.20</b>	<b>12.00</b>	<b>23%</b>	<b>67%</b>	
<b>E</b>	<b>Security Related</b>												
1	Extension of brick soiling from village Jagdish to B.S. Fence - 1.5 Kms width 1.20 Mtrs.	Ferozepur	Ferozepur	Jagdish	2010-11	5.00	31-03-2011	2.50	2.50	5.00	50%	100%	Xen Panchayati Raj FZR
2	C/o Brick road soiling from village Shmeke to BoP Shameke - 2.5 Kms.	Ferozepur	Ferozepur	Shmeke	2010-11	15.92	31-03-2011	12.33	3.59	15.92	23%	100%	Xen Panchayati Raj FZR

**Border Area Development Programme (BADP) for the year 2010-11**

**District Ferozepur                      QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011**

**B:Name of the State: Punjab**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	<b>Sub Total (Security Related)</b>					<b>20.92</b>	<b>0.00</b>	<b>14.83</b>	<b>6.09</b>	<b>20.92</b>	<b>29%</b>	<b>100%</b>	
	<b>Total(Ferozepur)</b>					<b>174.72</b>	<b>0.00</b>	<b>52.26</b>	<b>36.72</b>	<b>88.98</b>	<b>21%</b>	<b>51%</b>	

## Border Area Development Programme (BADP) for the year 2010-11

## District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011

B:Name of the State: Punjab

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>A</b>	<b>EDUCATION</b>												
1	Construction of Ele.School Building 15x20	Ferozepur	Guruarshai	Balel Ke Uttar	2010-11	1.00	31-03-2011	0.90	0.00	0.90	0%	90%	G.P
2	Construction of Ele.School Building 15x20	Ferozepur	Guruarshai	Balel Ke Rahela	2010-11	1.00	31-03-2011	0.55	0.45	1.00	45%	100%	G.P
3	Construction of Ele.School Building 15x20	Ferozepur	Guruarshai	Peere Ke Uttar	2010-11	1.00	31-03-2011	0.65	0.10	0.75	10%	75%	G.P
4	Construction of Ele.School Building 15x20	Ferozepur	Guruarshai	Nathu Chisti	2010-11	1.00	31-03-2011	0.00	0.00	0.00	0%	0%	E.O.P.S
5	Construction of Ele.School Building 15x20	Ferozepur	Guruarshai	Balel Ke hasal	2010-11	1.00	31-03-2011	0.78	0.00	0.78	0%	78%	G.P
6	Construction of Ele.School Building 15x20	Ferozepur	Guruarshai	Panje Ke Hithar	2010-11	1.00	31-03-2011	0.80	0.00	0.80	0%	80%	G.P
7	Construction of Ele.School Building 15x20	Ferozepur	Guruarshai	Bahadur Ke	2010-11	1.00	31-03-2011	0.85	0.00	0.85	0%	85%	G.P
8	Construction of Ele.School Building 25.5x30	Ferozepur	Guruarshai	Sahid Udham Singh	2010-11	2.00	31-03-2011	1.40	0.10	1.50	5%	75%	G.P
9	Construction of Ele.School Building 21.5x25.50	Ferozepur	Guruarshai	Peer Bax Chohan	2010-11	1.52	31-03-2011	1.25	0.00	1.25	0%	82%	G.P
10	Construction of Ele.School Building	Ferozepur	Guruarshai	Thara Singh Wala	2010-11	1.00	31-03-2011	0.70	0.10	0.80	10%	80%	G.P
11	Construction of Ele.School Building	Ferozepur	Guruarshai	Ghulla	2010-11	1.00	31-03-2011	0.80	0.00	0.80	0%	80%	G.P
12	Construction one Room Ele.School 25.5 x 21.5	Ferozepur	Guruarshai	Peere Ke Uttar	2010-11	2.00	31-03-2011	1.60	0.05	1.65	3%	83%	G.P
13	Construction one Room Ele.School 25.5 x 42.25	Ferozepur	Guruarshai	Nathu Chisti	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	E.O.P.S
14	Construction one Room Ele.School 25.5 x 32	Ferozepur	Guruarshai	Changa Rai Hithar	2010-11	2.00	31-03-2011	1.60	0.05	1.65	3%	83%	G.P
15	Construction one Room Ele.School 25.5 x 32	Ferozepur	Guruarshai	Changa Ra Uttar	2010-11	3.00	31-03-2011	2.55	0.05	2.60	2%	87%	G.P
16	Construction one Room Ele.School 25.5 x 21.5	Ferozepur	Guruarshai	Bulla Rai Uttar	2010-11	2.00	31-03-2011	1.60	0.05	1.65	3%	83%	G.P
17	Construction one Room Ele.School 25.5 x 21.5	Ferozepur	Guruarshai	Nidhana	2010-11	2.00	31-03-2011	1.65	0.00	1.65	0%	83%	G.P
18	Construction one Room Ele.School 25.5 x 32	Ferozepur	Guruarshai	Saroop Wala	2010-11	2.00	31-03-2011	1.80	0.00	1.80	0%	90%	G.P



## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	<b>Sub Total (Education)</b>				2010-11	<b>27.52</b>	<b>0.00</b>	<b>19.48</b>	<b>0.95</b>	<b>20.43</b>	<b>3%</b>	<b>74%</b>	
<b>B</b>	<b>Health</b>				2010-11								
1	Construction of Vet. Dispy. 32.5 x 23.25	Ferozepur	Guruarshai	Pindi	2010-11	4.20	0.00	2.25	0.15	2.40	4%	57%	G.P
	<b>Sub Total (Health)</b>					<b>4.20</b>	<b>0.00</b>	<b>2.25</b>	<b>0.15</b>	<b>2.40</b>	<b>4%</b>	<b>57%</b>	
<b>C</b>	<b>INFRASTRUCTURE</b>												
1	Construction of culvert	Ferozepur	Guruarshai	Balel Ke Kamal	2010-11	1.00	31-03-2011	0.75	0.05	0.80	5%	80%	G.P
2	Construction of Culvert	Ferozepur	Guruarshai	Balel Ke kamal	2010-11	1.00	31-03-2011	0.70	0.10	0.80	10%	80%	G.P
3	Water Supply ( javare Wale Jhug ) 1200 RFT.	Ferozepur	Guruarshai	Issa Panj Grain	2010-11	2.00	31-03-2011	0.90	0.50	1.40	25%	70%	G.P
4	Construction of Bus Stand 32X11.5	Ferozepur	Guruarshai	Amir Khas	2010-11	2.00	31-03-2011	1.35	0.05	1.40	3%	70%	G.P
5	Water Supply 1430 RFT.	Ferozepur	Guruarshai	Chak kathgarh(Ashan Wala)	2010-11	1.00	31-03-2011	0.85	0.00	0.85	0%	85%	G.P
6	Water Supply 4200 RFT.	Ferozepur	Guruarshai	Malak Jada	2010-11	3.00	31-03-2011	2.55	0.15	2.70	5%	90%	G.P
	<b>Sub Total (Infrastructure)</b>					<b>10.00</b>	<b>0.00</b>	<b>7.10</b>	<b>0.85</b>	<b>7.95</b>	<b>9%</b>	<b>80%</b>	
<b>D</b>	<b>Social Sector</b>												
1	Anganwari Centre 12.5X21.5	Ferozepur	Guruarshai	Mehmood Khane Ke	2010-11	1.00	31-03-2011	0.85	0.00	0.85	0%	85%	G.P
2	Anganwari Centre 12.5X21.5	Ferozepur	Guruarshai	Sayaya Rai Uttar	2010-11	1.00	31-03-2011	0.90	0.00	0.90	0%	90%	G.P
3	Construction of Community Centre 23.25X15	Ferozepur	Guruarshai	Issa Panj Grain	2010-11	1.50	31-03-2011	1.10	0.00	1.10	0%	73%	G.P
4	Construction of Community Centre 23.25X15	Ferozepur	Guruarshai	Boola Rai Uttar	2010-11	1.50	31-03-2011	1.35	0.00	1.35	0%	90%	G.P
5	Construction of Community Centre 23.25X15	Ferozepur	Guruarshai	Basti Wallu Singh	2010-11	1.50	31-03-2011	1.20	0.00	1.20	0%	80%	G.P
6	Construction of Community Centre 23.25X15	Ferozepur	Guruarshai	Peere Ke Uttar	2010-11	1.50	31-03-2011	1.35	0.00	1.35	0%	90%	G.P
7	Construction of Community Centre 23.25X12	Ferozepur	Guruarshai	Nau Behram Sher Singh Wala	2010-11	1.00	31-03-2011	0.78	0.00	0.78	0%	78%	G.P

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
8	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Sher singh Wala	2010-11	1.00	31-03-2011	0.90	0.00	0.90	0%	90%	G.P
9	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Khere Ke Uttar	2010-11	1.00	31-03-2011	0.85	0.00	0.85	0%	85%	G.P
10	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Thara Singh Wala	2010-11	1.00	31-03-2011	0.85	0.00	0.85	0%	85%	G.P
11	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Rukna Kasam	2010-11	1.00	31-03-2011	0.80	0.00	0.80	0%	80%	G.P
12	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Sulla	2010-11	1.00	31-03-2011	0.75	0.05	0.80	5%	80%	G.P
13	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Chak Panje Ke	2010-11	1.00	31-03-2011	0.75	0.05	0.80	5%	80%	G.P
14	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Kutti	2010-11	1.00	31-03-2011	0.90	0.00	0.90	0%	90%	G.P
15	Construction of Anganwari Centre 21.5X22	Ferozepur	Guruharshai	Boor Wala	2010-11	1.65	31-03-2011	1.35	0.05	1.40	3%	85%	G.P
16	Construction of Comunity center 32.25 x 23.25	Ferozepur	Guruharshai	Rehme Shah Bodla	2010-11	4.00	31-03-2011	3.25	0.05	3.30	1%	83%	G.P
17	Construction of Comunity Centre 32.25 x 23.25	Ferozepur	Guruharshai	Gatti Ajeb Singh	2010-11	4.00	31-03-2011	3.20	0.15	3.35	4%	84%	G.P
18	Construction of Comunity Centre 40 x 23.5	Ferozepur	Guruharshai	Mohan Ke hithar	2010-11	5.00	31-03-2011	3.10	0.30	3.40	6%	68%	G.P
19	Construction of Comunity Centre 40 x 23.5	Ferozepur	Guruharshai	Sahid Bhagat Singh Nagar	2010-11	5.00	31-03-2011	0.00	0.00	0.00	0%	0%	E.O.P.S
20	Construction of Comunity Centre 32.25 x 23.25	Ferozepur	Guruharshai	Suwah Wala	2010-11	4.00	31-03-2011	2.55	0.15	2.70	4%	68%	G.P
21	Construction of Comunity Centre 32.25 x 23.25	Ferozepur	Guruharshai	KutabGarh Bhata	2010-11	4.00	31-03-2011	3.60	0.00	3.60	0%	90%	G.P
22	Construction of Community Center 16.5x23.25	Ferozepur	Guruharshai	Mehmood Khane Ke	2010-11	2.00	31-03-2011	1.55	0.05	1.60	3%	80%	G.P

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
23	Construction of Aganwari Centre 25.5 x 21.5	Ferozepur	Guruharshai	basti gyan singh	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
24	Construction of Aganwari Centre 25.5 x 21.5	Ferozepur	Guruharshai	Bulla Rai Uttar`	2010-11	2.00	31-03-2011	1.80	0.00	1.80	0%	90%	G.P
25	Construction of Aganwari Centre 25.5 x 21.5	Ferozepur	Guruharshai	Chak megha Mhatam	2010-11	2.00	31-03-2011	1.60	0.00	1.60	0%	80%	G.P
26	Construction of Aganwari Centre 25.5 x 21.5	Ferozepur	Guruharshai	Balel Ke Kamal	2010-11	2.00	31-03-2011	1.30	0.10	1.40	5%	70%	G.P
27	Construction of Aganwari Centre 25.5 x 21.5	Ferozepur	Guruharshai	Nue Bahram Sher Singh Wala	2010-11	2.00	31-03-2011	1.70	0.00	1.70	0%	85%	G.P
28	Construction of Aganwari Centre 25.5 x 21.5	Ferozepur	Guruharshai	Ghulla	2010-11	2.00	31-03-2011	1.65	0.00	1.65	0%	83%	G.P
29	Construction of Aganwari Centre 25.5 x 21.5	Ferozepur	Guruharshai	Noore Ke	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	E.O.P.S
30	Construction of Aganwari Centre 25.5 x 21.5	Ferozepur	Guruharshai	She mohamd Mahigir	2010-11	2.00	31-03-2011	1.70	0.00	1.70	0%	85%	G.P
31	Construction of Aganwari Centre 25.5 x 21.5	Ferozepur	Guruharshai	Amir Khas	2010-11	2.00	31-03-2011	1.65	0.00	1.65	0%	83%	G.P
32	Construction of Aganwari Centre 25.5 x 21.5	Ferozepur	Guruharshai	Moti Wala	2010-11	2.00	31-03-2011	1.40	0.00	1.40	0%	70%	G.P
33	Construction of Aganwari Centre 25.5 x 21.5	Ferozepur	Guruharshai	Chak Kathgarh	2010-11	2.00	31-03-2011	0.95	0.15	1.10	8%	55%	G.P
34	Construction of Aganwari Centre 25.5 x 21.5	Ferozepur	Guruharshai	Sekhiran	2010-11	2.00	31-03-2011	1.80	0.00	1.80	0%	90%	G.P
	<b>Sub Total( Social Sector)</b>					<b>69.65</b>	<b>0.00</b>	<b>47.48</b>	<b>1.10</b>	<b>48.58</b>	<b>2%</b>	<b>70%</b>	
<b>E</b>	<b>Security Related</b>												
1	Construction of metalled road from Vilalge RPG to BOP approx-600 Metrs.	Ferozepur	Guruharshai	RPG	2010-11	4.00	31-03-2011	2.60	1.40	4.00	35%	100%	Xen Panchayati Raj FZR
2	Construction of metalled road from Vilalge Gattibisoke to BOP Gattibisoke approx-4 Kms.	Ferozepur	Guruharshai	Gattiblake	2010-11	20.00	31-03-2011	13.00	7.00	20.00	35%	100%	Xen Panchayati Raj FZR

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011

B:Name of the State: Punjab

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Sub Total( Security Related)					24.00	0.00	15.60	8.40	24.00	35%	100%	
	Grand Total(Guruharshai)					135.37	0.00	91.91	11.45	103.36	8%	76%	

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>A</b>	<b>EDUCATION</b>												
1	Construction of two room and Varanda of GSS. 20X25.25	Ferozepur	Jalalabad	Lamochar Kalan	2010-11	5.00	31-03-2011	1.50	3.50	5.00	70%	100%	Xen Panchayati Raj FZR
2	Construction of room and Varanda of Govt. Ele. School 20X25.25	Ferozepur	Jalalabad	Lakhe ke Musahib	2010-11	2.00	31-03-2011	0.80	1.20	2.00	60%	100%	Xen Panchayati Raj FZR
3	Construction of Room & varanda of Govt. Ele. School 30X25.25	Ferozepur	Jalalabad	Tarobary	2010-11	3.00	31-03-2011	0.00	3.00	3.00	100%	100%	G.P
4	Construction of one Room and Varanda of Govt School 20X25.25	Ferozepur	Jalalabad	Chak Muhamade Wala	2010-11	2.00	31-03-2011	2.00	0.00	2.00	0%	100%	G.P
	<b>Sub Total(Education)</b>					<b>12.00</b>	<b>0.00</b>	<b>4.30</b>	<b>7.70</b>	<b>12.00</b>	<b>64%</b>	<b>100%</b>	
<b>B</b>	<b>HEALTH</b>												
1	Construction of room of Civil Dispensary 15X12	Ferozepur	Jalalabad	Parbhat Singh Wala Uttar	2010-11	1.00	31-03-2011	0.50	0.50	1.00	50%	100%	G.P
2	Construction of two room & Varanda of Homeopathy Dispensary 30X20	Ferozepur	Jalalabad	Ghubaya	2010-11	2.50	31-03-2011	1.00	1.50	2.50	60%	100%	G.P
	<b>Sub Total(Health)</b>				2010-11	<b>3.50</b>	<b>0.00</b>	<b>1.50</b>	<b>2.00</b>	<b>3.50</b>	<b>57%</b>	<b>100%</b>	
<b>C</b>	<b>AGRICULTURE AND ALLIED</b>				2010-11								
1	Construction of room of Vety. Dispensary 15X20	Ferozepur	Jalalabad	Parbhat Singh Wala Uttar	2010-11	1.00	31-03-2011	0.50	0.50	1.00	50%	100%	G.P
2	Construction of Vety. Dispensary 20X25	Ferozepur	Jalalabad	Ghubaya	2010-11	2.00	31-03-2011	0.00	2.00	2.00	100%	100%	G.P
	<b>Sub Total(Agriculture)</b>					<b>3.00</b>	<b>0.00</b>	<b>0.50</b>	<b>2.50</b>	<b>3.00</b>	<b>83%</b>	<b>100%</b>	
<b>D</b>	<b>INFRASTRUCTURE</b>												
1	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Bajeeda	2010-11	1.50	31-03-2011	1.00	0.50	1.50	33%	100%	G.P
2	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Baghe Ke Hithar	2010-11	1.50	31-03-2011	1.00	0.50	1.50	33%	100%	G.P
3	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Tahli Wala	2010-11	1.50	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
4	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Dhandi Qadim	2010-11	1.50	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
5	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Sukhera Bodla	2010-11	1.50	31-03-2011	1.00	0.50	1.50	33%	100%	G.P

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	Construction of Rd to Basti Harnarayan .35km	Ferozepur	Jalalabad	Ghubaya	2010-11	5.00	31-03-2011	0.00	2.50	2.50	50%	50%	G.P
7	Construction of 1300 feet Road	Ferozepur	Jalalabad	Chak Mochan Wala	2010-11	2.40	31-03-2011	2.40	0.00	2.40	0%	100%	G.P
8	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Chak Muhamade Wala	2010-11	1.50	31-03-2011	1.00	0.50	1.50	33%	100%	G.P
9	Construction of Road to Basti Khajur Singh(.5 Km)	Ferozepur	Jalalabad	Chak Lamochar	2010-11	5.00	31-03-2011	1.50	3.50	5.00	70%	100%	Xen Panchayati Raj FZR
10	Installation of Street Lights	Ferozepur	Jalalabad	Behak Hasta Uttar	2010-11	3.00	31-03-2011	0.00	3.00	3.00	100%	100%	G.P
11	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Bahmni Wala	2010-11	1.50	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
12	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Araian Wala	2010-11	1.50	31-03-2011	0.50	1.00	1.50	67%	100%	G.P
13	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Arni Wala	2010-11	1.50	31-03-2011	1.00	0.50	1.50	33%	100%	G.P
14	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Khund Wala	2010-11	1.50	31-03-2011	0.50	1.00	1.50	67%	100%	G.P
15	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Moajdeen Wala	2010-11	1.50	31-03-2011	0.50	1.00	1.50	67%	100%	G.P
16	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Jalalabad	2010-11	1.50	31-03-2011	0.00	1.50	1.50	100%	100%	G.P
17	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Jafra Dibbi Pura	2010-11	1.50	31-03-2011	1.00	0.50	1.50	33%	100%	G.P
18	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Arni Wala	2010-11	1.50	31-03-2011	0.00	1.50	1.50	100%	100%	G.P
19	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Dumaal	2010-11	1.50	31-03-2011	1.00	0.50	1.50	33%	100%	G.P
20	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Khere Wala	2010-11	1.50	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
21	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Lakho Wali	2010-11	1.50	31-03-2011	0.35	1.15	1.50	77%	100%	Xen Panchayati Raj FZR
22	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Kathgarh	2010-11	1.50	31-03-2011	0.00	1.50	1.50	100%	100%	G.P

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozpur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
23	Construction of 1000 feet Phirni road.	Ferozpur	Jalalabad	Chak Lakho Wali	2010-11	2.00	31-03-2011	1.80	0.20	2.00	10%	100%	Xen Panchayati Raj FZR
24	Construction of 100 SFT road.	Ferozpur	Jalalabad	Chak Sukar	2010-11	2.10	31-03-2011	0.00	2.10	2.10	100%	100%	G.P
25	Construction of Street Light	Ferozpur	Jalalabad	Jamal Ke	2010-11	1.00	31-03-2011	0.00	1.00	1.00	100%	100%	G.P
	<b>Sub Total (Infrastructure)</b>					<b>47.50</b>	<b>0.00</b>	<b>14.55</b>	<b>24.45</b>	<b>39.00</b>	<b>51%</b>	<b>82%</b>	
<b>E</b>	<b>SOCIAL</b>												
1	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Fattu Wala	2010-11	2.00	31-03-2011	1.80	0.20	2.00	10%	100%	G.P
2	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Jalla Lakhe Ke Hithar	2010-11	2.00	31-03-2011	2.00	0.00	2.00	0%	100%	G.P
3	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Dhandi Khurd	2010-11	2.00	31-03-2011	1.80	0.20	2.00	10%	100%	G.P
4	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Parbhat Singh Wala Hithar	2010-11	2.00	31-03-2011	1.80	0.20	2.00	10%	100%	G.P
5	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Santokh Singh Wala	2010-11	2.00	31-03-2011	0.00	2.00	2.00	100%	100%	G.P
6	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Alam Ke	2010-11	2.00	31-03-2011	1.50	0.50	2.00	25%	100%	G.P
7	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Ch Kheeva	2010-11	2.00	31-03-2011	1.50	0.50	2.00	25%	100%	G.P
8	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Parbhat Singh Wala Uttar	2010-11	2.00	31-03-2011	1.80	0.20	2.00	10%	100%	G.P
9	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Lamochar Khurad	2010-11	2.00	31-03-2011	2.00	0.00	2.00	0%	100%	G.P
10	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Ladhu Wala Hithar	2010-11	2.00	31-03-2011	0.00	2.00	2.00	100%	100%	G.P
11	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Jhuge Tek Singh	2010-11	2.00	31-03-2011	2.00	0.00	2.00	0%	100%	G.P
12	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Sohna Sandar	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
13	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Ghubaya	2010-11	2.00	31-03-2011	0.00	2.00	2.00	100%	100%	G.P
14	Construction of Anganwari Center 20X22	Ferozpur	Jalalabad	Chak Ghubaya	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P

**Border Area Development Programme (BADP) for the year 2010-11**

<b>District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011</b>													
<b>B:Name of the State: Punjab</b>													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
15	Construction. of Community Hall 20X40	Ferozepur	Jalalabad	Kirian Wala	2010-11	5.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
16	Construction. of Community Hall 30X20	Ferozepur	Jalalabad	Jhugge Lal Singh	2010-11	3.00	31-03-2011	2.00	0.00	2.00	0%	67%	G.P
17	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Ch Lamochar	2010-11	2.00	31-03-2011	1.00	0.00	1.00	0%	50%	G.P
18	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Ch Totian Wala	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
19	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Falian Wala	2010-11	2.00	31-03-2011	0.00	1.00	1.00	50%	50%	G.P
20	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Kamre Wala	2010-11	2.00	31-03-2011	0.00	2.00	2.00	100%	100%	G.P
21	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Kottu Wala	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
22	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Singhe Wala	2010-11	2.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
23	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Ch Dhab Khushal Joian	2010-11	2.00	31-03-2011	1.50	0.50	2.00	25%	100%	G.P
24	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Dhab Khushal Joian-1	2010-11	2.00	31-03-2011	0.00	2.00	2.00	100%	100%	G.P
25	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Simre Wala	2010-11	2.00	31-03-2011	0.00	2.00	2.00	100%	100%	G.P
26	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Mohar Singh Wala	2010-11	2.00	31-03-2011	0.00	2.00	2.00	100%	100%	G.P
27	Construction of Community Hall 15X20	Ferozepur	Jalalabad	Jamal Ke	2010-11	1.00	31-03-2011	1.00	0.00	1.00	0%	100%	G.P
28	Construction of Community Hall 20X30	Ferozepur	Jalalabad	Mohar Singh Wala	2010-11	2.00	31-03-2011	0.00	2.00	2.00	100%	100%	G.P
29	Construction of Community Hall 20X30	Ferozepur	Jalalabad	Chak Arni Wala	2010-11	2.00	31-03-2011	0.00	2.00	2.00	100%	100%	G.P
	<b>Sub Total(Social)</b>					<b>61.00</b>	<b>0.00</b>	<b>23.70</b>	<b>23.30</b>	<b>47.00</b>	38%	77%	
	<b>Total(Jalalabad)</b>					<b>127.00</b>	<b>0.00</b>	<b>44.55</b>	<b>59.95</b>	<b>104.50</b>	<b>47%</b>	<b>82%</b>	
<b>A</b>	<b>Education</b>												
1	Exam. Hall in High School 40x20	Ferozepur	Khuiian Sarwar	Bakian Wala	2010-11	5.00	31-03-2011	1.00	1.00	2.00	20%	40%	G.P
2	Room in High School 21x18 +Varanda	Ferozepur	Khuiian Sarwar	Bandi Wala	2010-11	3.00	31-03-2011	0.50	0.50	1.00	17%	33%	G.P



## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	3 Rooms in S,S,School 21x18 + Varand	Ferozepur	Khuian Sarwar	Dewan Khera	2010-11	9.00	31-03-2011	6.00	3.00	9.00	33%	100%	E.O.P.S
4	2 Rooms in S,S,School 21x18 + Varanda	Ferozepur	Khuian Sarwar	Khuian Sarwer	2010-11	6.00	31-03-2011	3.00	2.00	5.00	33%	83%	G.P
5	Room in Primary School on Haripura Bakain Wala Road 20x15+ Varanda	Ferozepur	Khuian Sarwar	Hari Pura	2010-11	2.50	31-03-2011	2.25	0.25	2.50	10%	100%	G.P
6	Room in Primary School 20x15	Ferozepur	Khuian Sarwar	Patrewala	2010-11	2.00	31-03-2011	0.00	0.75	0.75	38%	38%	G.P
7	Exam. Hall in Sr. Sec. School 40x20	Ferozepur	Khuian Sarwar	Azamwala	2010-11	5.00	31-03-2011	3.75	1.00	4.75	20%	95%	G.P
8	Gym Room 20x15	Ferozepur	Khuian Sarwar	Azamwala	2010-11	1.00	31-03-2011	0.50	1.00	1.50	100%	150%	G.P
9	Exam. Hall in Sr. Sec. School 40x20	Ferozepur	Khuian Sarwar	Khippan Wali	2010-11	5.00	31-03-2011	0.00	0.00	0.00	0%	0%	Paswak Commeete
10	Middle School 21x18+ Varanda.	Ferozepur	Khuian Sarwar	Ram Kot	2010-11	3.00	31-03-2011	0.70	1.30	2.00	43%	67%	G.P
11	Room in Sr. Sec. School 21x18+Varanda	Ferozepur	Khuian Sarwar	Khippan Wali	2010-11	3.00	31-03-2011	0.00	0.00	0.00	0%	0%	Paswak Commeete
12	Room in Sr. Sec. School with Vranda 20x15	Ferozepur	Khuian Sarwar	Azamwala	2010-11	2.50	31-03-2011	1.00	0.50	1.50	20%	60%	G.P
<b>Sub Total</b>						<b>47.00</b>	<b>0.00</b>	<b>18.70</b>	<b>11.30</b>	<b>30.00</b>	<b>24%</b>	<b>64%</b>	
<b>B</b>	<b>Health</b>												
	<b>Sub Total</b>												
<b>C</b>	<b>Agriculture</b>												
1	W/W Pipe Line 4000 Rft	Ferozepur	Khuian Sarwar	Kabulshah Khuban	2010-11	2.00	31-03-2011	1.50	0.30	1.80	15%	90%	G.P
2	W/W Pipe Line 6000 Rft	Ferozepur	Khuian Sarwar	Muradwala	2010-11	3.00	31-03-2011	2.30	0.40	2.70	13%	90%	G.P

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	W/W Pipe Line 4000 Rft	Ferozepur	Khuian Sarwar	Jandwala Mirasangla	2010-11	2.00	31-03-2011	1.80	0.00	1.80	0%	90%	G.P
4	W/W Pipe Line 6000 Rft	Ferozepur	Khuian Sarwar	Sabuana	2010-11	3.00	31-03-2011	0.70	0.00	0.70	0%	23%	G.P
5	W/W Pipe Line 4740 Rft	Ferozepur	Khuian Sarwar	Ramsukh Pura	2010-11	2.37	31-03-2011	2.13	0.07	2.20	3%	93%	G.P
6	W/W pipe line 5150 RFT.	Ferozepur	Khuian Sarwar	Toot wala	2010-11	2.58	31-03-2011	2.00	0.58	2.58	22%	100%	G.P
7	Laying RCC pipe line from minor to Water works	Ferozepur	Khuian Sarwar	Usman Khera	2010-11	11.00	31-03-2011	3.00	8.00	11.00	73%	100%	G.P
<b>Sub Total</b>						<b>25.95</b>	<b>0.00</b>	<b>13.43</b>	<b>9.35</b>	<b>22.78</b>	<b>36%</b>	<b>88%</b>	
<b>D Infrastructure</b>													
1	Construction of Culvert	Ferozepur	Khuian Sarwar	Tillian wali	2010-11	2.00	0.00	0.00	0.00	0.00	0%	0%	Xen Panchayati Raj FZR
2	Construction of 1900 RFT. road.	Ferozepur	Khuian Sarwar	Kheo Wali Dhab	2010-11	2.51	0.00	1.90	0.35	2.25	14%	90%	G.P
<b>Sub Total</b>						<b>4.51</b>	<b>0.00</b>	<b>1.90</b>	<b>0.35</b>	<b>2.25</b>	<b>8%</b>	<b>50%</b>	
<b>E Social Sector</b>													
1	Construction of Community Hall 40x20	Ferozepur	Khuian Sarwar	Bandi Wala	2010-11	5.00	31-03-2011	0.75	0.75	1.50	15%	30%	G.P
2	Additional Room and Varanda with Community Hall 20x15	Ferozepur	Khuian Sarwar	Bareka	2010-11	2.50	31-03-2011	0.00	0.00	0.00	0%	0%	Xen Panchayati Raj FZR
3	Additional Room and Waranda with Community Hall 20x15 40x20	Ferozepur	Khuian Sarwar	Siwana	2010-11	2.50	31-03-2011	0.00	0.00	0.00	0%	0%	Xen Panchayati Raj FZR
4	Const.of Community Hall 40x20	Ferozepur	Khuian Sarwar	Satir Wala	2010-11	5.00	31-03-2011	0.00	0.00	0.00	0%	0%	Xen Panchayati Raj FZR

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
5	Const.of Community Hall 40x20	Ferozepur	Khuiian Sarwar	Lakhewali Dhab	2010-11	5.00	31-03-2011	3.50	0.75	4.25	15%	85%	G.P
6	Const. of Community Hall 40x20	Ferozepur	Khuiian Sarwar	Murad Wala Bhomgarh	2010-11	5.00	31-03-2011	2.50	1.25	3.75	25%	75%	G.P
7	Construction of Community Hall 40x20	Ferozepur	Khuiian Sarwar	Roop Nagar	2010-11	5.00	31-03-2011	2.50	1.70	4.20	34%	84%	G.P
8	Const.of Community Hall 40x20	Ferozepur	Khuiian Sarwar	Giddran Wali	2010-11	5.00	31-03-2011	0.75	3.25	4.00	65%	80%	G.P
9	Const. of Community Hall 40x20	Ferozepur	Khuiian Sarwar	Kaller Khera	2010-11	5.00	31-03-2011	2.00	3.00	5.00	60%	100%	G.P
10	Const. of Community Hall 40x20	Ferozepur	Khuiian Sarwar	Panjawa	2010-11	5.00	31-03-2011	0.00	4.00	4.00	80%	80%	G.P
11	Const.of Community Hall 40x20	Ferozepur	Khuiian Sarwar	Telu Pura	2010-11	5.00	31-03-2011	3.00	1.00	4.00	20%	80%	G.P
12	Const. of Community Hall 40x20	Ferozepur	Khuiian Sarwar	Hari Pura	2010-11	5.00	31-03-2011	1.00	4.00	5.00	80%	100%	G.P
13	Const of Community Hall 40x20	Ferozepur	Khuiian Sarwar	Danewala Satkosi	2010-11	5.00	31-03-2011	0.00	5.00	5.00	100%	100%	G.P
14	Const.of Community Hall S.C 20x15	Ferozepur	Khuiian Sarwar	Ram Kot	2010-11	2.00	31-03-2011	0.00	0.75	0.75	38%	38%	G.P
<b>Sub Total</b>						<b>62.00</b>	<b>0.00</b>	<b>16.00</b>	<b>25.45</b>	<b>41.45</b>	<b>41%</b>	<b>67%</b>	
<b>Grand Total</b>						<b>139.46</b>	<b>0.00</b>	<b>50.03</b>	<b>46.45</b>	<b>96.48</b>	<b>33%</b>	<b>69%</b>	

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>A</b>	<b>Education</b>												
1	Laying roof of 3 class room of Govt. Sr. Sec. School (Boys)	Ferozepur	Mamdot	Mamdot Uttar	2010-11	3.00	31-03-2011	2.20	0.80	3.00	27%	100%	Xen Panchayati Raj FZR
2	Laying roof of 2 class room of Govt. Pri. School	Ferozepur	Mamdot	Mattar Uttar	2010-11	1.50	31-03-2011	0.75	0.75	1.50	50%	100%	G.P
3	Construction of pry.School Building.355 SFT.	Ferozepur	Mamdot	Attu wala uttar	2010-11	1.00	31-03-2011	0.50	0.25	0.75	25%	75%	G.P
4	Construction of pry.School Building.355 SFT.	Ferozepur	Mamdot	Alfu Ke	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
5	Construction of pry.School Building.355 SFT.	Ferozepur	Mamdot	Rau Ke Uttar	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
6	Construction of pry.School Building.710 SFT.	Ferozepur	Mamdot	Toor	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
7	Construction of pry.School Building. 543 SFT.	Ferozepur	Mamdot	Killi	2010-11	1.53	31-03-2011	0.75	0.78	1.53	51%	100%	G.P
8	Construction of pry.School Building. 355 SFT	Ferozepur	Mamdot	Sharih Wala Saida	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
9	Construction of pry.School Building. 355 SFT	Ferozepur	Mamdot	Butter	2010-11	1.00	31-03-2011	0.50	0.50	1.00	50%	100%	G.P
10	Construction of pry.School Building.710 SFT.	Ferozepur	Mamdot	Peer Ke Khan Garh	2010-11	2.00	31-03-2011	1.00	0.00	1.00	0%	50%	G.P
11	Construction of pry.School Building 355 SFT	Ferozepur	Mamdot	Dod	2010-11	1.00	31-03-2011	0.50	0.50	1.00	50%	100%	G.P
	<b>Sub Total(Education)</b>					<b>16.03</b>	<b>0.00</b>	<b>8.70</b>	<b>4.58</b>	<b>13.28</b>	<b>29%</b>	<b>83%</b>	
<b>D</b>	<b>Infrastructure</b>												
1	Solar Lights	Ferozepur	Mamdot	Basti Gulab Singh	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
2	Solar Lights	Ferozepur	Mamdot	Kala Tibba	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
3	Solar Lights	Ferozepur	Mamdot	Rao ke Uttar	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	Solar Lights	Ferozepur	Mamdot	Chak Dona Rahime Ke	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
5	Solar Lights	Ferozepur	Mamdot	Mamdot Hithar	2010-11	2.00	31-03-2011	1.00	0.00	1.00	0%	50%	G.P
6	Solar Lights	Ferozepur	Mamdot	Hazara Singh Wala	2010-11	2.00	31-03-2011	1.00	0.00	1.00	0%	50%	G.P
7	Solar Lights	Ferozepur	Mamdot	Jama Rakhiya Hithar	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
8	Solar Lights	Ferozepur	Mamdot	Chak Ghubai Urf Taran Wali	2010-11	1.50	31-03-2011	0.75	0.00	0.75	0%	50%	G.P
9	Solar Lights	Ferozepur	Mamdot	Basti Gulab Singh	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
10	Solar Lights	Ferozepur	Mamdot	Mattar Uttar	2010-11	2.00	31-03-2011	1.00	0.00	1.00	0%	50%	G.P
11	Solar Lights	Ferozepur	Mamdot	Basti Hazara Singh	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
12	Solar Lights	Ferozepur	Mamdot	Chhanga Khurd	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
13	Solar Lights	Ferozepur	Mamdot	Wahke	2010-11	1.50	31-03-2011	0.75	0.00	0.75	0%	50%	G.P
14	Solar Lights	Ferozepur	Mamdot	Kala Tibba	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
15	Solar Lights	Ferozepur	Mamdot	Tibbi Khurd	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
16	Solar Lights	Ferozepur	Mamdot	Dariye Ke	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
17	Solar Lights	Ferozepur	Mamdot	Lakha Hazi	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
18	Solar Lights	Ferozepur	Mamdot	Jama Rakhiya Uttar	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
19	Solar Lights	Ferozepur	Mamdot	Chak Khunder	2010-11	1.50	31-03-2011	0.75	0.00	0.75	0%	50%	G.P
20	Solar Lights	Ferozepur	Mamdot	Tibbi Kalan	2010-11	1.50	31-03-2011	0.75	0.00	0.75	0%	50%	G.P
21	Solar Lights	Ferozepur	Mamdot	Jhoke Naudh Singh	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
22	Solar Lights	Ferozepur	Mamdot	Kaker	2010-11	1.50	31-03-2011	0.75	0.00	0.75	0%	50%	G.P

**Border Area Development Programme (BADP) for the year 2010-11**

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
23	Solar Lights	Ferozepur	Mamdot	Lakhmir Ke Hithar	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
24	Prov. Solar Lights	Ferozepur	Mamdot	Phular wan	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
25	Prov. Solar Lights	Ferozepur	Mamdot	Jodhpur	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
26	Bus Quae Shelter 300 SFT.	Ferozepur	Mamdot	Jhoke Tehal Singh	2010-11	1.50	31-03-2011	0.75	0.25	1.00	17%	67%	G.P
27	Construction of (1790 RFT) phirmi road	Ferozepur	Mamdot	Mamdot Uttar	2010-11	12.86	31-03-2011	9.57	3.29	12.86	26%	100%	Xen Panchayati Raj FZR
28	Construction of (985 RFT)Phirmi road.	Ferozepur	Mamdot	Killi	2010-11	6.31	31-03-2011	3.00	2.00	5.00	32%	79%	G.P
	<b>Sub Total(Infrastructure)</b>					<b>51.17</b>	<b>0.00</b>	<b>28.57</b>	<b>5.54</b>	<b>34.11</b>	<b>11%</b>	<b>67%</b>	
<b>E</b>	<b>Social Sector</b>												
1	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Pojo ke Hithar	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
2	Construction of Community Hall 600 SFT.	Ferozepur	Mamdot	Chak Bhang Wala	2010-11	3.00	31-03-2011	1.50	0.50	2.00	17%	67%	G.P
3	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Gatti Masta No. 2	2010-11	2.00	31-03-2011	1.00	0.50	1.50	25%	75%	G.P
4	Construction of Community Hall 200 SFT.	Ferozepur	Mamdot	Jatala	2010-11	1.00	31-03-2011	0.50	0.25	0.75	25%	75%	G.P
5	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Husan Shah Wala	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
6	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Fatte Wala Hithar	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
7	Construction of Community Hall 600 SFT.	Ferozepur	Mamdot	Pojo Ke Uttar	2010-11	3.00	31-03-2011	1.50	0.50	2.00	17%	67%	G.P
8	Construction of Community Hall 200 SFT.	Ferozepur	Mamdot	Mirza Lakho Ke	2010-11	1.00	31-03-2011	0.50	0.00	0.50	0%	50%	G.P
9	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Bodal	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
10	Construction of Community Hall 200 SFT.	Ferozepur	Mamdot	Gudder Dhandi	2010-11	1.00	31-03-2011	0.50	0.50	1.00	50%	100%	G.P
11	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Butter	2010-11	2.00	31-03-2011	1.00	0.50	1.50	25%	75%	G.P

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
12	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Chak Sadhu Wala	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
13	Construction of Community Hall 500 SFT.	Ferozepur	Mamdot	Changa Khurd	2010-11	2.50	31-03-2011	1.25	0.25	1.50	10%	60%	G.P
14	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Chpati	2010-11	2.00	31-03-2011	1.00	0.00	1.00	0%	50%	G.P
15	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Gatti Matter	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
16	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Chak Rao Ke Hithar	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
17	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Matter Uttar	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
18	Construction of Community Hall 800 SFT.	Ferozepur	Mamdot	Farru wala	2010-11	4.00	31-03-2011	2.00	2.00	4.00	50%	100%	G.P
19	Construction of Community Hall 600 SFT.	Ferozepur	Mamdot	Lakho Ke Behram	2010-11	3.00	31-03-2011	1.50	1.50	3.00	50%	100%	G.P
20	Construction of Community Hall 700 SFT.	Ferozepur	Mamdot	Khunder Uttar	2010-11	3.50	31-03-2011	1.50	2.00	3.50	57%	100%	G.P
21	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Tibbi Kalan	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
22	Construction of Community Hall 600 SFT.	Ferozepur	Mamdot	Jhoke Mohre	2010-11	3.00	31-03-2011	1.50	0.00	1.50	0%	50%	G.P
23	Construction of Community Hall 300 SFT.	Ferozepur	Mamdot	Chak Mubain Hardo Dhandi	2010-11	1.50	31-03-2011	0.75	0.75	1.50	50%	100%	G.P
24	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Malsian	2010-11	2.00	31-03-2011	1.00	0.00	1.00	0%	50%	G.P
25	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Fuller Wan	2010-11	2.00	31-03-2011	1.00	0.00	1.00	0%	50%	G.P
26	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Sodhi Wala	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
27	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Dila Ram	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
28	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Burj Makhan Singh	2010-11	2.00	31-03-2011	1.00	0.00	1.00	0%	50%	G.P
29	Construction of Community Hall 400 SFT.	Ferozepur	Mamdot	Lohra Nawab	2010-11	2.00	31-03-2011	1.00	1.00	2.00	50%	100%	G.P
30	Construction of Community Hall 600 SFT.	Ferozepur	Mamdot	Rahime ke Uttar	2010-11	3.00	31-03-2011	0.00	0.00	0.00	0%	0%	G.P
31	Construction of Community Hall 700 SFT.	Ferozepur	Mamdot	kari Kalam	2010-11	3.50	31-03-2011	1.50	0.00	1.50	0%	43%	G.P
32	Construction of Community Hall 600 SFT.	Ferozepur	Mamdot	Dod	2010-11	3.00	31-03-2011	1.50	1.50	3.00	50%	100%	G.P
<b>Sub Total(Social Sector)</b>						<b>72.00</b>	<b>0.00</b>	<b>34.00</b>	<b>22.75</b>	<b>56.75</b>	<b>32%</b>	<b>79%</b>	

## Border Area Development Programme (BADP) for the year 2010-11

District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-3-2011													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>G</b>	<b>Security Related</b>												
1	C/o brick road from village J R Hithar to BoP JR Hithar - 2 Kms	Ferozepur	Mamdot	J.R.Hithar	2010-11	14.65	31-03-2011	10.18	4.47	14.65	31%	100%	Xen Panchayati Raj FZR
2	C/o Bus stop shed with waiting shed at village Chak Rauke	Ferozepur	Mamdot	Chak Rauke	2010-11	3.00	31-03-2011	0.20	2.80	3.00	93%	100%	Xen Panchayati Raj FZR
3	C/o Link road from village Faruwala to fencing gate No. 211-1.2 Kms	Ferozepur	Mamdot	Faruwala	2010-11	8.00	31-03-2011	6.20	1.80	8.00	23%	100%	Xen Panchayati Raj FZR
	<b>Sub Total(Security Related)</b>					<b>25.65</b>	<b>0.00</b>	<b>16.58</b>	<b>9.07</b>	<b>25.65</b>	<b>35%</b>	<b>100%</b>	
	<b>Total(Mamdot)</b>					<b>164.85</b>	<b>0.00</b>	<b>87.85</b>	<b>41.94</b>	<b>129.79</b>	<b>25%</b>	<b>79%</b>	
1	For Monitoring,training to the block level staff, social audit and evaluation of the works	Ferozepur			2010-11	<b>14.68</b>		0.00	0.00	0.00	0%	0%	
	<b>Grand Total</b>					<b>978.78</b>		<b>371.18</b>	<b>247.24</b>	<b>618.42</b>	<b>25%</b>	<b>63%</b>	