

BORDER AREA DEVELOPMENT PROGRAMME (SCA) - 2012-13

Quarterly Progress Report for the Quarter Ending 31.3.2013

Name of the State: Punjab

Name of the District: TARN TARAN

Sr. No.	Name of the Sector, Scheme/Project	Location			year of commen cement	Approved outlay 2012-13	Target for completion of Scheme	expendit ure till now	exp. During the quarter	commul ative expendit ure	(Rs in lacs)		Remarks
		District	Block	Village							Physical		
											During the quarter %age	Comm ulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	BLOCK: Bhikhiwind												
D.	Infrastructure												
1	Const. of Aproach Road Abadi Baba Sodhi to Bhikhiwind	Tarn Taran	Bhikhiwind	Abadi Baba Sodhi	2012-13	13.00	31.12.13	0.00	3.00	3.00	23	23	
2	Const. of Aproach Road Abadi Bhagwanpura to Sugga	Tarn Taran	Bhikhiwind	Abadi Bhagwanpura	2012-13	3.00	31.12.13	0.00	1.00	1.00	33	33	
3	Const. of Aproach Road A.B.K Valtoha road to Lakha	Tarn Taran	Bhikhiwind	Algon Kalan	2012-13	5.00	31.12.13	0.00	0.00	0.00	0	0	
4	Const. of Aproach Road Algon Khurd to Barana	Tarn Taran	Bhikhiwind	Algon Khurd	2012-13	5.00	31.12.13	0.00	0.00	0.00	0	0	
5	Const. of Aproach Road Algon Kothi to Wara Sher Singh	Tarn Taran	Bhikhiwind	Algon Kothi	2012-13	7.00	31.12.13	0.00	0.00	0.00	0	0	
6	Const. of Aproach Road Aminshah to Kalsian	Tarn Taran	Bhikhiwind	Aminshah	2012-13	7.00	31.12.13	0.00	3.00	3.00	43	43	

Sr. No.	Name of the Sector, Scheme/Project	Location			year of commen cement	Approved outlay 2012-13	Target for completion of Scheme	expendit ure till now	exp. During the quarter	commul ative expendit ure	(Rs in lacs)		Remarks
		District	Block	Village							Physical		
											During the quarter %age	Comm ulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
7	Const. of Aproach Road Bargari To Ahmed Pura	Tarn Taran	Bhikhiwind	Bagrari	2012-13	3.00	31.12.13	0.00	0.00	0.00	0	0	
8	Const. of Aproach Road Bainka to Sursingh Road	Tarn Taran	Bhikhiwind	Bainka	2012-13	5.00	31.12.13	0.00	2.00	2.00	40	40	
9	Const. of Aproach Road Bainka Khurd to Bainka	Tarn Taran	Bhikhiwind	Bainka Khurd	2012-13	5.00	31.12.13	0.00	2.00	2.00	40	40	
10	Const. of Aproach Road Basarke to Hundal	Tarn Taran	Bhikhiwind	Basarke	2012-13	4.00	31.12.13	0.00	0.00	0.00	0	0	
11	Const. of Aproach Road Basarke Khurd to Chung Road	Tarn Taran	Bhikhiwind	Basarke Khurd	2012-13	8.00	31.12.13	0.00	0.00	0.00	0		
12	Const. of Aproach Road Begepur to Shabazpur Road	Tarn Taran	Bhikhiwind	Begepur	2012-13	4.00	31.12.13	0.00	1.75	1.75	44	44	
13	Const. of Aproach Road Bhagwanpur to Chota Bhagwanpura	Tarn Taran	Bhikhiwind	Bhagwanpura	2012-13	4.00	31.12.13	0.00	1.00	1.00	25	25	
14	Const. of Aproach Road Bhai Ladhu to Ladhu	Tarn Taran	Bhikhiwind	Bhai Ladhu	2012-13	4.00	31.12.13	0.00	1.50	1.50	38	38	
15	Const. of Aproach Road Bhaini to Chaan wala	Tarn Taran	Bhikhiwind	Bhaini Gurmukh Singh	2012-13	4.00	31.12.13	0.00	0.00	0.00	0	0	

Sr. No.	Name of the Sector, Scheme/Project	Location			year of commencement	Approved outlay 2012-13	Target for completion of Scheme	expenditure till now	exp. During the quarter	commulative expenditure	(Rs in lacs)		Remarks
		District	Block	Village							Physical		
											During the quarter %age	Commulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
16	Const. of Aproach Road Bhaini Massa Singh to Basarke	Tarn Taran	Bhikhiwind	Bhaini Massa Singh	2012-13	4.00	31.12.13	0.00	0.00	0.00	0	0	
17	Const. of Aproach Road A.B.K road to Puhla	Tarn Taran	Bhikhiwind	Bhikhiwind	2012-13	6.00	31.12.13	0.00	0.00	0.00	0	0	
18	Const. of Aproach Road Balher to Bhaini	Tarn Taran	Bhikhiwind	Balher	2012-13	4.00	31.12.13	0.00	1.50	1.50	38	38	
19	Const. of Aproach Road Bua Pati to Shabazpur	Tarn Taran	Bhikhiwind	Buapati	2012-13	3.00	31.12.13	0.00	0.00	0.00	0	0	
20	Const. of Aproach Road Boor Chand to Harike Khalra Road	Tarn Taran	Bhikhiwind	Boor Chand	2012-13	7.00	31.12.13	0.00	2.50	2.50	36	36	
21	Const. of Aproach Road Chela to Mari Kamboke	Tarn Taran	Bhikhiwind	Chela	2012-13	5.00	31.12.13	0.00	1.00	1.00	20	20	
22	Const. of Aproach Road Chana to Sarja Mirja	Tarn Taran	Bhikhiwind	Channa	2012-13	4.00	31.12.13	0.00	0.00	0.00	0	0	
23	Const. of Aproach Road Chung to Bhaini	Tarn Taran	Bhikhiwind	Chung	2012-13	7.00	31.12.13	0.00	2.00	2.00	29	29	
24	Const. of Aproach Road Daliri to Mari Kamboke	Tarn Taran	Bhikhiwind	Daliri	2012-13	4.00	31.12.13	0.00	0.00	0.00	0	0	
25	Const. of Aproach Road Dall to Daliri Road	Tarn Taran	Bhikhiwind	Dall	2012-13	9.00	31.12.13	0.00	2.50	2.50	28	28	

Sr. No.	Name of the Sector, Scheme/Project	Location			year of commen cement	Approved outlay 2012-13	Target for completion of Scheme	expendit ure till now	exp. During the quarter	commul ative expendit ure	(Rs in lacs)		Remarks
		District	Block	Village							Physical		
											During the quarter %age	Comm ulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
26	Const. of Aproach Road Wara Telian to Vara Sher singh	Tarn Taran	Bhikhiwind	Vara Telian	2012-13	3.93	31.12.13	0.00	0.00	0.00	0	0	
	Total-D					137.93		0.00	24.75	24.75	18	18	
E.	Social Sector												
F	Security Related												
1	Providing and fixing 12 Nos Street light of 80 watt CFL at BOP Thehkalan	Tarn Taran	Bhikhiwind	Theh Kalan	2012-13	3.00	31.12.13	0.00	0.00	0.00	0	0	
2	Providing and fixing 02 Nos New Bore Hand Pumps at BOP Theh Kalan	Tarn Taran	Bhikhiwind	Theh Kalan	2012-13	0.50	31.12.13	0.00	0.10	0.10	20	20	
3	C/O Kisan Bhawan Waiting room size (18 feet x 12 feet) with toilet facilities (with all toilets kota stone flooring internal electrification,01 hp sumpersible motor Pump,bore well and water storage tank at Gate no 129/2	Tarn Taran	Bhikhiwind	Theh Kalan	2012-13	2.00	31.12.13	0.00	0.50	0.50	25	25	
4	C/o of Sptic Tank at BOP Theh Kalan(10 X 15 X10')	Tarn Taran	Bhikhiwind	Theh Kalan	2012-13	0.50	31.12.13	0.00	0.00	0.00	0	0	
5	Provoding and fixing 12 Nos Street Light of 80 watt SFL at BOP Narli.	Tarn Taran	Bhikhiwind	Narli	2012-13	3.00	31.12.13	0.00	0.00	0.00	0	0	
6	Providing and Fixing 12 Nos New Bore Hand Pumps at BOP Narli.	Tarn Taran	Bhikhiwind	Narli	2012-13	0.50	31.12.13	0.00	0.10	0.10	20	20	
7	C/O Kisan Bhawan Waiting room size (18 feet x 12 feet) with toilet facilities (with all toilets kota stone flooring internal electrification,01 hp sumpersible motor Pump,bore well and water storage tank at Gate no 128(Near OP No. 03)	Tarn Taran	Bhikhiwind	Narli	2012-13	2.00	31.12.13	0.00	0.30	0.30	15	15	
8	C/o of Sptic Tank at BOP Narli(10 X 15 X10')	Tarn Taran	Bhikhiwind	Narli	2012-13	0.50	31.12.13	0.00	0.00	0.00	0	0	
	Total-F	—	—	—	—	12.00		0.00	1.00	1.00	8	8	

Sr. No.	Name of the Sector, Scheme/Project	Location			year of commen cement	Approved outlay 2012-13	Target for completion of Scheme	expendit ure till now	exp. During the quarter	commul ative expendit ure	(Rs in lacs)		Remarks
		District	Block	Village							Physical		
											During the quarter %age	Comm ulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Total (Block Bhikiwind)					149.93	0.00	0.00	25.75	25.75	26.00	26.00	
	BLOCK: Gandiwind												

Sr. No.	Name of the Sector, Scheme/Project	Location			year of commen cement	Approved outlay 2012-13	Target for completion of Scheme	expendit ure till now	exp. During the quarter	commul ative expendit ure	(Rs in lacs)		Remarks
		District	Block	Village							Physical		
											During the quarter %age	Comm ulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
D.	Infrastructure												
1	Construction of Approach Road Chhapa Thathi Road to Chabal Attari Road/ bank of drain approach road	Tarn Taran	Gandiwind	Chhapa Thathi	2012-13	63.86	31.12.13	0.00	0.00	0	0	0	
2	Construction of Community Hall(Gen)	Tarn Taran	Gandiwind	Mianpur	2012-13	1.02	31.12.13	0.00	0.00	0	0	0	
3	Construction of Approach Road from Gagubua Phirni to Dera Gurmej Singh etc.	Tarn Taran	Gandiwind	Gagubua	2012-13	6.98	31.12.13	0.00	0.00	0	0	0	
	Total-D	-	-	-		71.86	-	0.00	0.00	0	0	0	
E.	Social Sector	-	-	-		-	-						
F	Security Related												
1	C/O Kisan Waiting Shed size (15*20) with toilet facility (With all toilet fitting and tiles), 01 submersible Motor Pumpnew bore Well & water storage tank at gate No. 122.	Tarn Taran	Gandiwind	BOP Naushehra Dhalla	2012-13	3.50	31.12.13	0.00	0.00	0	0	0	
2	C/O toilet block With all fitting and(Kota stone)tiles with water storage tank with one (01) HP submersible pump with new bore well at gate No. 123.	Tarn Taran	Gandiwind	BOP N/Dhalla	2012-13	0.79	31.12.13	0.00	0.00	0	0	0	
3	C/O Kisan Waiting Shed size (15*20) with toilet facility (With all toilet fitting and tiles), 01 submersible Motor Pump new bore Well & water storage tank at gate No. 124.	Tarn Taran	Gandiwind	BOP Mohinder	2012-13	3.50	31.12.13	0.00	0.00	0	0	0	

Sr. No.	Name of the Sector, Scheme/Project	Location			year of commen cement	Approved outlay 2012-13	Target for completion of Scheme	expendit ure till now	exp. During the quarter	commul ative expendit ure	(Rs in lacs)		Remarks
		District	Block	Village							Physical		
											During the quarter %age	Comm ulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	C/O toilet block With all fitting and(Kota stone)tiles with water storage tank with one (01) HP submersible pump with new bore well at gate No. 125.	Tarn Taran	Gandiwind	BOP Havellian	2012-13	0.78	31.12.13	0.00	0.00	0	0	0	
	Total-F	-	-	-		8.57		0.00	0.00	0	0	0	
	Total (Block Gandiwind)					80.43		0.00	0.00	0.00	0.00	0.00	

D	Infrastructure												
1	Approach road Mastgarh to Chathuian	Tarn Taran	Valtoha	mastgarh	2012-13	10.00	31.12.13	0.00	0.00	0.00	0	0	
2	Approach road Mehdipur to Phirni Mehdipur	Tarn Taran	Valtoha	Mehdipur	2012-13	10.00	31.12.13	0.00	0.00	0.00	0	0	
3	Approach road Mehmoopura to Lakhna	Tarn Taran	Valtoha	Mehmoopura	2012-13	10.00	31.12.13	0.00	0.00	0.00	0	0	
4	Approach road Khem Karan Mehdipur road to Main wala	Tarn Taran	Valtoha	Mehian wala Hathar	2012-13	10.00	31.12.13	0.00	0.00	0.00	0	0	
5	Approach road Bahadar nagar to Mandi	Tarn Taran	Valtoha	Bahadar Nagar	2012-13	2.00	31.12.13	0.00	0.00	0.00	0	0	
6	Approach road Pati plou to Rajoke	Tarn Taran	Valtoha	Pati plou	2012-13	7.00	31.12.13	0.00	0.00	0.00	0	0	
7	Approach road Prem Nagar to Ratoke	Tarn Taran	Valtoha	Prem Nagar	2012-13	10.00	31.12.13	0.00	0.00	0.00	0	0	
8	Approach road Punian to Varnala	Tarn Taran	Valtoha	Punia	2012-13	10.00	31.12.13	0.00	0.00	0.00	0	0	
9	Approach road Rajoke to Madhar	Tarn Taran	Valtoha	Rajoke	2012-13	15.00	31.12.13	0.00	0.00	0.00	0	0	
10	Approach road Ram Kahra -Dasuwal road to Kabal wala	Tarn Taran	Valtoha	Ram Kahra	2012-13	7.00	31.12.13	0.00	0.00	0.00	0	0	
11	Approach road Khem Karan Gajjal road to massa	Tarn Taran	Valtoha	Ramuwal	2012-13	8.00	31.12.13	0.00	0.00	0.00	0	0	
12	Rural Sanitation village Ratoke	Tarn Taran	Valtoha	Ratoke	2012-13	8.00	31.12.13	0.00	0.00	0.00	0	0	

Sr. No.	Name of the Sector, Scheme/Project	Location			year of commen cement	Approved outlay 2012-13	Target for completion of Scheme	expendit ure till now	exp. During the quarter	commul ative expendit ure	(Rs in lacs)		Remarks
		District	Block	Village							Physical		
											During the quarter %age	Comm ulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
13	Approach road Sanktra to Kaila	Tarn Taran	Valtoha	Sanktra	2012-13	7.00	31.12.13	0.00	0.00	0.00	0	0	
14	Approach road Sarian valtoha to Kotli	Tarn Taran	Valtoha	Sarian Valtoha	2012-13	7.00	31.12.13	0.00	0.00	0.00	0	0	
15	Approach road Deshmesh Nagar to Railway Trac	Tarn Taran	Valtoha	Deshmesh nagar	2012-13	2.00	31.12.13	0.00	0.00	0.00	0	0	
16	Approach road Teh Sarhali to Varnala	Tarn Taran	Valtoha	Teh Sarhali	2012-13	7.00	31.12.13	0.00	0.00	0.00	0	0	
17	Approach road Valtoha to Wara Telian	Tarn Taran	Valtoha	Valtoha	2012-13	17.00	31.12.13	0.00	0.00	0.00	0	0	
18	Approach road Valtoha to Kotli	Tarn Taran	Valtoha	Valtoha Sandhuian	2012-13	15.00	31.12.13	0.00	0.00	0.00	0	0	
19	Approach road Varnala to Ladhu	Tarn Taran	Valtoha	Varnala	2012-13	14.00	31.12.13	0.00	0.00	0.00	0	0	
20	Approach road Wan to rajoke	Tarn Taran	Valtoha	Wan Tara Singh	2012-13	15.00	31.12.13	0.00	0.00	0.00	0	0	
21	Approach road Wara Thathi to Chema	Tarn Taran	Valtoha	Wara Thati	2012-13	10.00	31.12.13	0.00	0.00	0.00	0	0	
22	Approach road Fathepur to Jagatpura	Tarn Taran	Valtoha	Fathepur	2012-13	2.92	31.12.13	0.00	0.00	0.00	0	0	
23	Approach road to Abadi Balwinder Singh s/o Janda singh, Bhajan singh s/o Dial singh wala	Tarn Taran	Valtoha	Bhangala	2012-13	2.62	31.12.13	0.00	0.00	0.00	0	0	
24	Approach road to Abadi Resham singh s/o Gurmej singh , Nishan singh s/o Sucha singh, Bakhshish singh s/o Khushal singh, Sukdev singh s/o Milkha singh wala	Tarn Taran	Valtoha	Bhangala	2012-13	3.00	31.12.13	0.00	0.00	0.00	0	0	
25	Approach road to Abadi Malook singh , Darshan singh s/o Narjan singh , Kuldeep singh , Chanan singh s/o Mahinder singh wala	Tarn Taran	Valtoha	Bhangala	2012-13	3.15	31.12.13	0.00	0.00	0.00	0	0	
26	Approach road to Abadi Jeet Singh s/o Mahinder singh wala	Tarn Taran	Valtoha	Bhangala	2012-13	1.58	31.12.13	0.00	0.00	0.00	0	0	

Sr. No.	Name of the Sector, Scheme/Project	Location			year of commen cement	Approved outlay 2012-13	Target for completion of Scheme	expendit ure till now	exp. During the quarter	commul ative expendit ure	(Rs in lacs)		Remarks
		District	Block	Village							Physical		
											During the quarter %age	Comm ulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
27	Approach road to Abadi Harbans singh s/o Hazara singh	Tarn Taran	Valtoha	Bhangala	2012-13	0.53	31.12.13	0.00	0.00	0.00	0	0	
28	Approach road to Abadi Piara singh s/o Dedar singh wala	Tarn Taran	Valtoha	Bhangala	2012-13	0.53	31.12.13	0.00	0.00	0.00	0	0	
29	Approach road to Abadi Sukhdev singh s/o Gurdeep singh wala	Tarn Taran	Valtoha	Bhangala	2012-13	0.73	31.12.13	0.00	0.00	0.00	0	0	
30	Approach road to Abadi Karamjit singh s/o Mahinder singh wala	Tarn Taran	Valtoha	Rasulpur	2012-13	0.79	31.12.13	0.00	0.00	0.00	0	0	
31	Approach road to Abadi Sukhchain singh s/o Karnail singh wala	Tarn Taran	Valtoha	Rasulpur	2012-13	3.64	31.12.13	0.00	0.00	0.00	0	0	
32	Approach road to Abadi Balwinder singh s/o Sucha singh wala	Tarn Taran	Valtoha	Rasulpur	2012-13	1.04	31.12.13	0.00	0.00	0.00	0	0	
33	Approach road to Abadi Kulwinder singh s/o Salwinder singh wala	Tarn Taran	Valtoha	Rasulpur	2012-13	2.62	31.12.13	0.00	0.00	0.00	0	0	
					Total	224.15		0.00	0.00	0.00	0	0	
E	Social Sector	—	—	—	—	—	—	0.00					
F	Security Related							0.00					
1	30 Nos Toilet block near fencing gates BOP Harbhajan, KK barrier, MW uttar, T Bundh, MP Fwd, MP base, Rattok., Gajjal JNM, Muthianwala Kulwant, and BOP Tapu	Tarn Taran	Valtoha	80 Bn BSF Khem Karan	2012-13	6.00	31.12.13	0.00	0.00	0.00	0	0	
2	Bricks Soiling Appx-2.5 Kms village rattoke to BOP Gajjal	Tarn Taran	Valtoha	80 Bn BSF Khem Karan	2012-13	4.00	31.12.13	0.00	0.00	0.00	0	0	
3	Bricks Paving HP base fencing line to baba Shabu Sheed	Tarn Taran	Valtoha	80 Bn BSF Khem Karan	2012-13	2.68	31.12.13	0.00	0.00	0.00	0	0	
4	BOP Kalash Brick road from Border track to Village Kalash appx-100mtr	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	0.60	31.12.13	0.00	0.00	0.00	0	0	
5	BOP Kalash to Wan Construction of 14 Nos Toilet Block at Fencing gate	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	2.50	31.12.13	0.00	0.00	0.00	0	0	
6	BOP Kalia One security light pole with 04 nos light	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	0.50	31.12.13	0.00	0.00	0.00	0	0	
7	BOP Mangli One security light pole with 04 nos light	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	0.50	31.12.13	0.00	0.00	0.00	0	0	

Sr. No.	Name of the Sector, Scheme/Project	Location			year of commen cement	Approved outlay 2012-13	Target for completion of Scheme	expendit ure till now	exp. During the quarter	commul ative expendit ure	(Rs in lacs)		Remarks
		District	Block	Village							Physical		
											During the quarter %age	Comm ulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
8	BOP Pallopati 1.5 HP submersible tube well with pump and motor	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	0.50	31.12.13	0.00	0.00	0.00	0	0	
9	BOP Kalash to Wan 07 nos hand pump at OP Point	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	2.45	31.12.13	0.00	0.00	0.00	0	0	
10	BOP Rajoke, Brick Road from BOP Rajoke to Village rajoke Bridge Approx-600mtr	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	2.00	31.12.13	0.00	0.00	0.00	0	0	
11	BOP Wan Brick road from Border track to Bop Wan Approx-600 mtr	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	2.00	31.12.13	0.00	0.00	0.00	0	0	
12	BOP Amarkot Kissan Meeting /Community Hall at BSF Campus	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	3.00	31.12.13	0.00	0.00	0.00	0	0	
	Total (F)					26.73		0.00	0.00	0.00	0	0	
	Total (Block Valtoha)					250.88	0.00	0.00	0.00	0.00	0.00	0.00	
	Capacity Building Programme					25.63	31.12.13	0.00	0.00	0.00	0.00	0.00	
	Administrative Expenses					5.81	31.12.13	0.00	0.00	0.00	0.00	0.00	
	Grand Total: (District Tarn Taran)					512.68	0.00	0.00	25.75	25.75	26.00	26.00	