

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	<b>A.Infrastructure</b>												
1	Const. of approach road with P.C. from village Mari Megha to Phelwanke (2.15km)	Tarn Taran	Bhikhiwind	Mari Megha	2009-10	36.00	30.6.10	36.00	0.00	36.00	0.00%	100.00%	Work Completed
2	Const. of approach road with P.C. from village Bhai Ladhu to Varnala Road (0.20km)	Tarn Taran	Bhikhiwind	Bhai Ladhu	2009-10	3.00	31.12.10	3.00	0.00	3.00	0.00%	100.00%	Work Completed
3	Const. of approach road with P.C. from village Kalsian Kalan to Mari Gaur Singh - Makhi Kalan Road (0.65km)	Tarn Taran	Bhikhiwind	Kalsian Kalan	2009-10	10.75	31.12.10	10.75	0.00	10.75	0.00%	100.00%	Work Completed
4	Const. of approach road with P.C. from village Narla to Sidhwan Road (1.00km)	Tarn Taran	Bhikhiwind	Narla	2009-10	14.00	31.12.10	14.00	0.00	14.00	0.00%	100.00%	Work Completed
5	Const. of approach road with P.C. from village Sandhpura to Govt. Elem. School Sandhpura (0.50km)	Tarn Taran	Bhikhiwind	Sandhpura	2009-10	7.00	31.12.10	7.00	0.00	7.00	0.00%	100.00%	Work Completed

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	Const. of approach road with P.C. from ABK Road to Harijan Colony Bhikhiwind (0.50km)	Tarn Taran	Bhikhiwind	Bhikhiwind	2009-10	7.00	30/6/10	7.00	0.00	7.00	0.00%	100.00%	Work Completed
7	Const. of approach road with P.C. from ABK Road - Pehalwan Ke Road to Chelha (0.45km)	Tarn Taran	Bhikhiwind	Chelha	2009-10	6.50	31.12.10	6.50	0.00	6.50	0.00%	100.00%	Work Completed
8	Const. of approach road with Brick Paving from ABK Road to Algo Kalan (0.70km)	Tarn Taran	Bhikhiwind	Algo Kalan	2009-10	2.00	30/9/10	2.00	0.00	2.00	0.00%	100.00%	Work Completed
9	Const. of approach road with Brick Paving from ABK Road to Mari Sant Pura (1.10km)	Tarn Taran	Bhikhiwind	Mari Santpura	2009-10	3.37	30/9/10	3.37	0.00	3.37	0.00%	99.91%	Work Completed
10	Const. Of storm water drain for 41 BN BSF Campus	Tarn Taran	Bhikhiwind	Bhikhiwind	2009-10	2.36	30/9/10	2.36	0.00	2.36	0.00%	100.13%	Work Completed
	<b>Total Infrastructure</b>					<b>91.98</b>		<b>91.98</b>	<b>0.00</b>	<b>91.98</b>			

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	<b>G. Security Related</b>												
11	Construction of Kissan waiting shed with Gents/ Ladies toilet along border fence track near border fence Gate No. 128 of BOP Narlie	Tarn Taran	Bhikhiwind	Narlie	2009-10	1.50	31.12.10	1.50	0.00	1.50	0.00%	100.00%	Work Completed
12	Construction of Kissan waiting shed with Gents/ Ladies toilet along border fence track near border fence Gate No. 128/1 of BOP Narlie	Tarn Taran	Bhikhiwind	Narlie	2009-10	1.50	31.12.10	1.50	0.00	1.50	0.00%	100.00%	Work Completed
13	Digging of bore well (100 feet depth) & Installation of Submersible motor pump (2HP, 3 phase) at BOP Khalra Barrier	Tarn Taran	Bhikhiwind	Khalra	2009-10	1.00	30/6/10	1.00	0.00	1.00	0.00%	100.00%	Work Completed

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
14	Improving BOP defence potential by Construction of C.C. Pavement within BOP between Barrack/ CH cum DH/ Toilet Block/ Gen Room linked with BOP defences, construction of open pucca drains within the BOP along BOP Ring-Bandh defences and Construction Soak Pit at BOP Khalra Barrier for waste and rain water management.	Tarn Taran	Bhikhiwind	Khalra	2009-10	3.22	30/9/10	3.22	0.00	3.22	0.00%	100.00%	Work Completed

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
15	Improving BOP defence potential by Construction of C.C. Pavement within BOP between Barrack/ CH cum DH/ Toilet Block/ Gen Room linked with BOP defences, construction of open pucca drains within the BOP along BOP Ring-Bandh defences and C/O Soak Pit at BOP Thehkalan for waste and rain water management.	Tarn Taran	Bhikhiwind	Thehkalan	2009-10	3.00	30/9/10	3.00	0.00	3.00	0.00%	100.00%	Work Completed
	<b>Total Security Related</b>					<b>10.22</b>		<b>10.22</b>	0.00	<b>10.22</b>	<b>0.00%</b>	<b>100.00%</b>	
	<b>Total Bhikhiwind</b>					<b>102.20</b>		<b>102.20</b>	<b>0.00</b>	<b>102.20</b>	<b>0.00%</b>	<b>100.00%</b>	

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>A</b>	<b>Infrastructure</b>												
1	Metalled road Manakpura to Gurdwara Baba Sant Niwas (1.25 km.)	Tarn Taran	Gandiwind	Sarai Amanat Khan/ Gram Panchayat Manakpura	2009-10	16.00	30.6.2010	16.00	0.00	16.00	0.00%	100.00%	Work Completed
2	Metalled road Bhuchar Kalan to Sursingh (2 Km.)	Tarn Taran	Gandiwind	Bhuchar Kalan	2009-10	26.00	31.12.10	26.00	0.00	26.00	0.00%	100.00%	Work Completed
3	Street Lights Gram Panchayat Baba Sain Bhagat to Gurdwara Baba Sain Bhagat	Tarn Taran	Gandiwind	Sohal Thathi/ Gram Panchayat Baba Sain Bhagat	2009-10	4.00	30.6.2010	4.00	0.00	4.00	0.00%	100.00%	Work Completed
4	Metalled road Attari Rd to village Lahain (1 Km.)	Tarn Taran	Gandiwind	Lahian	2009-10	13.00	31.12.10	13.00	0.00	13.00	0.00%	100.00%	Work Completed
5	Street Lights (Solar Lights)	Tarn Taran	Gandiwind	Chhapa	2009-10	1.00	30.6.2010	1.00	0.00	1.00	0.00%	100.00%	Work Completed
6	Stadium	Tarn Taran	Gandiwind	Chhichhrewa 1	2009-10	4.00	30.9.2010	4.00	0.00	4.00	0.00%	100.00%	Work Completed
	<b>Total-A</b>					<b>64.00</b>		<b>64.00</b>	<b>0.00</b>	<b>64.00</b>	<b>0.00%</b>	<b>100.00%</b>	

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>B.</b>	<b>Education Sector</b>												
7	Construction of new rooms and varandah at Elementary School	Tarn Taran	Gandiwind	Bhuse	2009-10	6.00	31.12.10	6.00	0.00	6.00	0.00%	100.00%	Work Completed
8	Construction of community toilets	Tarn Taran	Gandiwind	Gehiri	2009-10	2.00	31.12.10	2.00	0.00	2.00	0.00%	100.00%	Work Completed
9	Construction of new room and varandah at Govt. Middle School	Tarn Taran	Gandiwind	Bhuchar Khurd/ Gram Panchayat Bhuchar Havellian	2009-10	2.00	31.12.10	2.00	0.00	2.00	0.00%	100.00%	Work Completed
10	Construction of new rooms and varandah at Govt. Primary School	Tarn Taran	Gandiwind	Sarai Amant Khan	2009-10	4.43	31.12.10	4.43	0.00	4.43	0.00%	100.00%	Work Completed
	<b>Total - B</b>					<b>14.43</b>		<b>14.43</b>	<b>0.00</b>	<b>14.43</b>	<b>0.00%</b>	<b>100.00%</b>	
<b>D.</b>	<b>Agriculture &amp; Allied Sectors</b>												
11	Construction of Syphon at RD 9700-R of MBL Defence Drain.	Tarn Taran	Gandiwind	Chhina Bidhi Chand	2009-10	6.40	30.9.2010	6.40	0.00	6.40	0.00%	100.00%	Work Completed
	<b>Total - D</b>					<b>6.40</b>		<b>6.40</b>	<b>0.00</b>	<b>6.40</b>	<b>0.00%</b>	<b>100.00%</b>	

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>E.</b>	<b>Social Sector</b>												
12	Rural Sanitation	Tarn Taran	Gandiwind	Mianpur	2009-10	4.00	30.6.2010	4.00	0.00	4.00	0.00%	100.00%	Work Completed
13	SC Dharamshala	Tarn Taran	Gandiwind	Mianpur	2009-10	1.00	30.6.2010	1.00	0.00	1.00	0.00%	100.00%	Work Completed
14	SC Dharamshala	Tarn Taran	Gandiwind	Chhina Bidhi Chand	2009-10	1.00	30.6.2010	1.00	0.00	1.00	0.00%	100.00%	Work Completed
15	Rural Sanitation	Tarn Taran	Gandiwind	Dhala	2009-10	10.00	30.6.2010	10.00	0.00	10.00	0.00%	100.00%	Work Completed
16	Rural Sanitation	Tarn Taran	Gandiwind	Cheema Kalan	2009-10	6.00	30.6.2010	6.00	0.00	6.00	0.00%	100.00%	Work Completed
17	SC Dharamshala	Tarn Taran	Gandiwind	Sohal Thathi/ Gram Panchayat	2009-10	2.00	30.6.2010	2.00	0.00	2.00	0.00%	100.00%	Work Completed
18	SC Dharamshala	Tarn Taran	Gandiwind	Gehri	2009-10	1.00	30.9.2010	1.00	0.00	1.00	0.00%	100.00%	Work Completed
19	SC Dharamshala	Tarn Taran	Gandiwind	Chhapa	2009-10	1.00	30.6.2010	1.00	0.00	1.00	0.00%	100.00%	Work Completed
20	Rural Sanitation	Tarn Taran	Gandiwind	Chhapa	2009-10	3.00	30.9.2010	3.00	0.00	3.00	0.00%	100.00%	Work Completed

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
21	Rural Sanitation	Tarn Taran	Gandiwind	Bhuchar Khurd	2009-10	2.00	30.6.2010	2.00	0.00	2.00	0.00%	100.00%	Work Completed
22	SC Dharamshala	Tarn Taran	Gandiwind	Sarai Amanat Khan	2009-10	1.00	31.12.10	1.00	0.00	1.00	0.00%	100.00%	Work Completed
23	Rural Sanitation	Tarn Taran	Gandiwind	Sarai Amant Khan	2009-10	2.00	31.12.10	2.00	0.00	2.00	0.00%	100.00%	Work Completed
24	Construction of Panchayat Ghar	Tarn Taran	Gandiwind	Sarai Amant Khan	2009-10	3.00	31.12.10	3.00	0.00	3.00	0.00%	100.00%	Work Completed
	<b>Total Social Sector</b>					<b>37.00</b>		<b>37.00</b>	<b>0.00</b>	<b>37.00</b>	<b>0.00%</b>	<b>100.00%</b>	
<b>F</b>	<b>Security Related</b>												
25	Digging of bore well (100 feet depth) & Installation of Submersible motor Pump (2HP, 3 Phase) at BOP Mohinder	Tarn Taran	Gandiwind	BOP Mohinder	2009-10	1.00	30.6.2010	1.00	0.00	1.00	0.00%	100.00%	Work Completed
26	Digging of bore well (100 feet depth) & Installation of Submersible motor Pump (2HP, 3 Phase) at BOP Havellian	Tarn Taran	Gandiwind	BOP Havellian	2009-10	1.00	30.6.2010	1.00	0.00	1.00	0.00%	100.00%	Work Completed

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
27	Digging of bore well (100 feet depth) & Installation of Submersible motor Pump (2HP, 3 Phase) at BOP Sheela	Tarn Taran	Gandiwind	BOP Sheela	2009-10	1.00	30.6.2010	1.00	0.00	1.00	0.00%	100.00%	Work Completed
28	Improving BOP defence potential by C/O C.C. Pavement within BOP Between Barrack/ CH cum DH/ Toilet Block/ Gen Room linked with BOP Defences, Constuction of open pucca drains within the BOP along BOP Ring-bandh defences and C/O Soak Pit at BOP Mohinder to overcome water logging problem hindering BOP defences	Tarn Taran	Gandiwind	BOP Mohinder	2009-10	3.00	31.12.10	3.00	0.00	3.00	0.00%	100.00%	Work Completed

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
29	Providing and fixing solar power system having 3KVA inverter, 04 Nos 150 AHC Batteries and 08 nos of solar panels of 75 watt at BOP C B Chand	Tarn Taran	Gandiwind	BOP C B Chand	2009-10	3.00	31.12.10	3.00	0.00	3.00	0.00%	100.00%	Work Completed
30	Providing and fixing 07 Nos street light 36 watt (2*18 watt CFL) at BOP Mohinder	Tarn Taran	Gandiwind	BOP Mohinder	2009-10	2.00	30.6.2010	2.00	0.00	2.00	0.00%	100.00%	Work Completed
31	Providing and fixing 09 Nos street light 36 watt (2*18 watt CFL) AT BOP Havellian	Tarn Taran	Gandiwind	BOP Havellian	2009-10	2.50	30.6.2010	2.50	0.00	2.50	0.00%	100.00%	Work Completed
	<b>Total Security Related</b>					<b>13.50</b>		<b>13.50</b>	<b>0.00</b>	<b>13.50</b>	<b>0.00%</b>	<b>100.00%</b>	
	<b>Grand Total (Gandiwind)</b>					<b>135.33</b>		<b>135.33</b>	<b>0.00</b>	<b>135.33</b>	<b>0.00%</b>	<b>100.00%</b>	

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	<b>A.Infrastructure</b>												
1	Const. of approach road with P.C. from village Jodh Singh Wala to Defence Drain (0.40km)	Tarn Taran	Valtoha	Jodh Singh Wala	2009-10	6.00	31.12.10	6.00	0.00	6.00	0.00%	100.00%	Work Completed
2	Const. of approach road with P.C. from village Kalia to Dholan Road (0.50km)	Tarn Taran	Valtoha	Kalia	2009-10	7.50	31.12.10	7.50	0.00	7.50	0.00%	100.00%	Work Completed
3	Const. of approach road with P.C. from village Algo Kalan to Nawapind Road (1.20km)	Tarn Taran	Valtoha	Algo Kalan	2009-10	18.00	31.12.10	18.00	0.00	18.00	0.00%	100.00%	Work Completed
4	Const. of approach road with P.C. from Machike to Assal Uttar- Ratoke Road (3.40km)	Tarn Taran	Valtoha	Machike	2009-10	51.00	30.9.10	51.00	0.00	51.00	0.00%	100.00%	Work Completed
5	Const. of approach road with P.C. from village Wara Sher Singh to Wara Telian Warnala Road (1.70km)	Tarn Taran	Valtoha	Wara Sher Singh	2009-10	25.50	31.12.10	25.50	0.00	25.50	0.00%	100.00%	Work Completed
6	Const. of approach road with P.C. from Medhipur Road to Gurusar (0.50km)	Tarn Taran	Valtoha	Medhipur	2009-10	7.50	31.12.10	7.50	0.00	7.50	0.00%	100.00%	Work Completed

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
7	Const. of approach road with P.C. from Valtoha Dibipur Road to Deol (0.30km)	Tarn Taran	Valtoha	Valtoha	2009-10	4.50	30.9.10	4.50	0.00	4.50	0.00%	100.00%	Work Completed
8	Const. of approach road with P.C. from Bhura Karimpur Road to Bagicha (0.45km)	Tarn Taran	Valtoha	Bhura Karimpura	2009-10	6.75	31.12.10	6.75	0.00	6.75	0.00%	100.00%	Work Completed
9	Const. of approach road with P.C. from Focal Point Bhangala to Jughian Noor Mohamad (0.km)	Tarn Taran	Valtoha	Bhangala	2009-10	4.50	30.9.10	4.50	0.00	4.50	0.00%	100.00%	Work Completed
10	Const. of approach road with P.C. from Elementry School to Gurudwara Baba Bir Singh Lala Wala Road Near Gurpartap Singh Land	Tarn Taran	Valtoha	Bhangala	2009-10	3.00	30.9.10	3.00	0.00	3.00	0.00%	100.00%	Work Completed
11	Const. of approach road with Brick Paving from Ram Khara to Dana Mandi ( km)	Tarn Taran	Valtoha	Ram Khara	2009-10	3.00	30.9.10	3.00	0.00	3.00	0.00%	100.00%	Work Completed
12	Const. of approach road with Brick Paving from Rajoke Patti Ploh Road to Thathi (km)	Tarn Taran	Valtoha	Rajoke	2009-10	6.75	31.12.10	6.75	0.00	6.75	0.00%	100.00%	Work Completed

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
13	Const. of Bus Quaae Shelter of Village Bhangala	Tarn Taran	Valtoha	Bhangala	2009-10	1.00	30.9.10	1.00	0.00	1.00	0.00%	100.00%	Work Completed
<b>Total Infrastructure</b>						<b>145.00</b>		<b>145.00</b>	<b>0.00</b>	<b>145.00</b>	<b>0.00%</b>	<b>100.00%</b>	
<b>B-Education</b>													
14	Const of Boundry wall of Govt. Elementry School Jughian Natha Singh	Tarn Taran	Valtoha	Jughian Natha Singh	2009-10	2.00	31.12.10	2.00	0.00	2.00	0.00%	100.00%	Work Completed
15	Const of Boundry wall of Govt. High School Tutt	Tarn Taran	Valtoha	Tutt	2009-10	3.27	31.12.10	3.27	0.00	3.27	0.00%	100.00%	Work Completed
<b>Total Education</b>						<b>5.27</b>		<b>5.27</b>	<b>0.00</b>	<b>5.27</b>	<b>0.00%</b>	<b>100.00%</b>	
16	Installation of Deep Hand Pumps 9 Nos at Naka points	Tarn Taran	Valtoha	130 BSF Khem Karan	2009-10	3.15	31.12.10	3.15	0.00	3.15	0.00%	100.00%	Work Completed
17	Proving & fixing of Security Lights at BOP MP Fwd, MP Base Ratoke, Gajjal, J N Mohamad, Muthianwala and Kulwant (6Nos)	Tarn Taran	Valtoha	130 BSF Khem Karan	2009-10	3.00	31.12.10	3.00	0.00	3.00	0.00%	100.00%	Work Completed

Border Area Development Programme (B.A.D.P) 2009-10													
BADP -Quarterly Progress Report ( Financial & Physical) For The Quarter Ending 31-3-2011													
Name of the District : Tarn Taran													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of Scheme	Approved Outlay of the Scheme	Physical Target for completion of the scheme	Expenditure till now	Expenditure During The Quarter	Commulative Expenditure Upto the Quarter	Physical Progress		Remarks
		District	Block	Village							During the Quarter in % age	Commulative upto the Quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
18	Installation of Deep Hand Pumps 2 Nos at Muthiawala and Ratoke	Tarn Taran	Valtoha	130 BSF Khem Karan	2009-10	2.00	31.12.10	2.00	0.00	2.00	0.00%	100.00%	Work Completed
19	Brick paving BOP T J Singh	Tarn Taran	Valtoha	8 BSF Rajoke	2009-10	1.50	31.12.10	1.50	0.00	1.50	0.00%	100.00%	Work Completed
20	Brick paving from T J Singh to BS Fencing	Tarn Taran	Valtoha	8 BSF Rajoke	2009-10	1.50	31.12.10	1.50	0.00	1.50	0.00%	100.00%	Work Completed
21	Toilets block Noor wala T J Singh BOP Kalia	Tarn Taran	Valtoha	8 BSF Rajoke	2009-10	2.00	31.12.10	2.00	0.00	2.00	0.00%	100.00%	Work Completed
22	Proving & fixing of Security Lights at BOP Harbhajan Singh Noor wala T J Singh, Rajoke, Mangli	Tarn Taran	Valtoha	8 BSF Rajoke	2009-10	2.50	31.12.10	2.50	0.00	2.50	0.00%	100.00%	Work Completed
23	Kisan Shed BOP Main Gate Rajoke	Tarn Taran	Valtoha	8 BSF Rajoke	2009-10	1.05	31.12.10	1.05	0.00	1.05	0.00%	100.00%	Work Completed
	<b>Total Security Related</b>					<b>16.70</b>		<b>16.70</b>	<b>0.00</b>	<b>16.70</b>	<b>0.00%</b>	<b>100.00%</b>	
	<b>Total Valtoha</b>					<b>166.97</b>		<b>166.97</b>	<b>0.00</b>	<b>166.97</b>	<b>0.00%</b>	<b>100.00%</b>	
	<b>Grand Total (Tarn Taran)</b>					<b>404.50</b>		<b>404.50</b>	<b>0.00</b>	<b>404.50</b>	<b>0.00%</b>	<b>100.00%</b>	