

BORDER AREA DEVELOPMENT SCHEME YEAR 2011-12													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30-06-2012													
B: Name of the State: Punjab													
C: Meeting of the SLSC held on:													
SN	Name of the Block	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
A	FEROZEPUR	Ferozpur	-	-	2011-12	253.26		0.00	35.33	35.33	0.14	0.14	
B	GURU HAR SAHAI	Ferozpur	-	-	2011-12	183.41		0.00	24.93	24.93	0.14	0.14	
C	MAMDOT	Ferozpur	-	-	2011-12	229.22		0.00	24.56	24.56	0.11	0.11	
D	ADMINISTRATION EXP.					10.31		0.00	0.00	0.00	0.00	0.00	
	Grand Total					676.20		0.00	84.82	84.82	0.13	0.13	

Border Area Development Programme (BADP) for the year 2011-12

(Rs. lacs)

QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30-06-2012

DISTRICT FEROZEPUR

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	BLOCK: GURUHARSAHAI												
	Education Sector												
1	Const. of Primary School Building (Additional Room)	Ferozepur	Guruharshai	Mehmood Khane ke	2011-12	1.60	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
2	Const. of Room & Varanda + Boundary Wall G.M.S (480)	Ferozepur	Guruharshai	Sher Mohammad Mahigir	2011-12	2.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
	Total					3.60	0.00	0.00	0.00	0.00	0.00	0.00	
	Infrastructure Sector												
1	Const. of Phirni (510 Sft)	Ferozepur	Guruharshai	Mare Kalan	2011-12	2.57	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
2	Const. of Phirni Road	Ferozepur	Guruharshai	Mehmood Khane ke	2011-12	3.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
3	Const. of Phirni Road	Ferozepur	Guruharshai	Gatti Ajaib	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
4	Const. of Phirni Road	Ferozepur	Guruharshai	Hazi Betu	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
5	Const. of village road from amir khass to Daroga 2.50 km	Ferozepur	Guruharshai	Amir khass	2011-12	35.60	0.00	0.00	14.63	14.63	0.41	0.41	Xen.Const.Div. No.1 PWD FZR
6	Const. of Village road from Wassal Mohan ke to Basti Rukna 1.60 km	Ferozepur	Guruharshai	Wassal Mohan ke	2011-12	25.00	0.00	0.00	10.30	10.30	0.41	0.41	Xen.Const.Div. No.1 PWD FZR
7	Strengthening of village road from Pindi to Bahadur ke. 1.50 km	Ferozepur	Guruharshai	Bahadur ke.	2011-12	16.64	0.00	0.00	0.00	0.00	0.00	0.00	Xen.Const.Div. No.1 PWD FZR
8	Const. of road at village Tallewala 3623x12	Ferozepur	Guruharshai	Tallewala	2011-12	10.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
9	Const. of road at village Mohantawala 5220x12	Ferozepur	Guruharshai	Chak Mohantawala	2011-12	9.50	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
10	Const. of Phirni road village Mohantawala	Ferozepur	Guruharshai	Mohantawala	2011-12	2.50	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
11	Const. of road from Primary School to Basti Bagh	Ferozepur	Guruharshai	Basti Bagh	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P

Border Area Development Programme (BADP) for the year 2011-12

(Rs. lacs)

QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30-06-2012

DISTRICT FEROREZPUR

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
12	Const. of Phirni Road at Basti Gian Singh wali	Ferozepur	Gurharshai	Basti Gian Singh	2011-12	7.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
13	Const. of Phirni Road at village Chuge Telian	Ferozepur	Gurharshai	Chuge Telian	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
14	Const. of approach road at village Mehmood Khane ke	Ferozepur	Gurharshai	Mehmood Khane ke	2011-12	5.66	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
15	Const. of Phirni 900 Sft	Ferozepur	Gurharshai	Basti Gian Singh	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
	Total					139.47	0.00	0.00	24.93	24.93	0.18	0.18	
	Social Sector												
1	Const. of Anganwari Centre at Village Chuge Tellian	Ferozepur	Gurharshai	Chuge Tellian	2011-12	3.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
2	Const. of Community Hall, Balel ke Kamal	Ferozepur	Gurharshai	Balel ke Kamal	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
3	Const. of Community Hall 785	Ferozepur	Gurharshai	Changa Rai Uttar	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
4	Const. of Community Hall 785	Ferozepur	Gurharshai	Sade Ke Mohan	2011-12	10.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
	Total					22.00	0.00	0.00	0.00	0.00	0.00	0.00	
	Security Related												
1	Const. of metalled Road from vill. Bahadur ke to BOP Bahadur ke	Ferozepur	Gurharshai	Bahadur ke.	2011-12	18.34	0.00	0.00	0.00	0.00	0.00	0.00	Xen.P.R. FZR
	Total					18.34	0.00	0.00	0.00	0.00	0.00	0.00	
	Total Block Guru Har Sahai)					183.41	0.00	0.00	24.93	24.93	0.14	0.14	

Border Area Development Programme (BADP) for the year 2011-12

(Rs. lacs)

QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30-06-2012

DISTRICT FEROREZPUR

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	BLOCK: MAMDOT												
C	Agriculture Sector												
1	Public Drain Facility	Ferozepur	Mamdot	Chak Bhangе wala	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
	Total					5.00	0.00	0.00	0.00	0.00	0.00	0.00	
D	Infrastructure Sector												
1	Const. of Phirni road (1275 RFT)	Ferozepur	Mamdot	Chak Bhangе Wala	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
2	Const. of Interlocking of road (1000 RFT)	Ferozepur	Mamdot	Basti Hzara Singh	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
3	Installation Street Solar Lights	Ferozepur	Mamdot	Mamdot Utar	2011-12	11.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
4	Const. of Phirni road (2275 RFT)	Ferozepur	Mamdot	Lakha Singh Wala Hithar	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
5	Const. of Phirni road (2275 RFT)	Ferozepur	Mamdot	Lakhmir Ke Hithar	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
6	Const. of Phirni road (2275 RFT)	Ferozepur	Mamdot	Kalu Arian Hithar	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
7	Const. of Phirni road (1820 RFT)	Ferozepur	Mamdot	Kandan Wali	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
8	Const. of Phirni road (1820 RFT)	Ferozepur	Mamdot	Pojo ke Hithar	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
9	Const. of Phirni road (2150 RFT)	Ferozepur	Mamdot	Jodhpur	2011-12	4.73	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
10	Const. of Phirni road (1820 RFT)	Ferozepur	Mamdot	Wahke	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
11	Const. of Phirni road (1820 RFT)	Ferozepur	Mamdot	Rau ke Hithar	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
12	Const. of Phirni road (1820 RFT)	Ferozepur	Mamdot	Bettu Qdim	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
13	Const. of Phirni road (3000 RFT)	Ferozepur	Mamdot	Malsian	2011-12	5.55	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P

Border Area Development Programme (BADP) for the year 2011-12

(Rs. lacs)

QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30-06-2012

DISTRICT FEROZEPUR

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
14	Const. of Interlocking of road (1200 RFT)	Ferozepur	Mamdot	Karma	2011-12	6.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
15	Const. of village Road Lakho ke Behram - Shrin Wala Road to Ali ke Jhuggian (2.48 KM)	Ferozepur	Mamdot	Alli ke Juggian	2011-12	41.00	0.00	0.00	17.39	17.39	0.42	0.42	Xen.Const.Div. No.1 PWD FZR
16	Const of road to Tride to Matter Uttar (1. 47 K.M)	Ferozepur	Mamdot	Tride	2011-12	24.00	0.00	0.00	7.17	7.17	0.30	0.30	Xen.Const.Div. No.1 PWD FZR
17	Const. of Phirni road (2275RFT)	Ferozepur	Mamdot	Mamdot Hithar	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
18	Const. of Phirni road (2275RFT)	Ferozepur	Mamdot	Bhamba Hazi	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
19	Const. of Phirni road (2275RFT)	Ferozepur	Mamdot	Ruhela hazi	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
20	Const. of Concrete Phirni Chapati / mata Nehra wali Road	Ferozepur	Mamdot	Mamdot uttar	2011-12	7.00	0.00	0.00	0.00	0.00	0.00	0.00	Xen.P.R. FZR
21	Const. Of Approach Road Chak Bhanga wala to Jhuge Kishor (975 Rft)	Ferozepur	Mamdot	Jhuge Kishor	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
22	Const. of Approach Road (2275 RFT)	Ferozepur	Mamdot	Chak Mubain hardo Dhandi	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
23	Const. of Approach Road (1820 RFT)	Ferozepur	Mamdot	Wadi	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
24	Const. of Approach Road (1820 RFT)	Ferozepur	Mamdot	Karma	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
25	Const. of Approach Road (1820 RFT)	Ferozepur	Mamdot	Killi	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
26	Const. of Approach Road (1820 RFT)	Ferozepur	Mamdot	Mattar Hithar	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
27	Const. of Approach Road (1600 RFT)	Ferozepur	Mamdot	Lodhra	2011-12	3.52	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
	Total :-					189.80	0.00	0.00	24.56	24.56	0.13	0.13	
	Social Sector												
1	Const. of Community Hall (730 sft.)	Ferozepur	Mamdot	Kot Bishan Singh manna Wala	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P

Border Area Development Programme (BADP) for the year 2011-12

(Rs. lacs)

QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30-06-2012

DISTRICT FEROZEPUR

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	Const. of Community Hall (1000 sft.)	Ferozepur	Mamdot	Tibbi Khurd	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
3	Const. of Community Hall (500 sft.)	Ferozepur	Mamdot	Killi Bahal singh	2011-12	2.50	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
	Total :-					11.50	0.00	0.00	0.00	0.00	0.00	0.00	
	Security Related												
1	Const. of Brick Road in area of BOP Gattihayat at from BP No. 202/M to exiting brick road in front of BP No. 199/M (1.5 km)	Ferozepur	Mamdot	Gatti Hayat	2011-12	10.50	0.00	0.00	0.00	0.00	0.00	0.00	Xen.P.R. FZR
2	Const. of Brick Road From Vill.HS wala to BOP Jalloke. (2.5 km)	Ferozepur	Mamdot	H S Wala	2011-12	12.42	0.00	0.00	0.00	0.00	0.00	0.00	Xen.P.R. FZR
	Total					22.92	0.00	0.00	0.00	0.00	0.00	0.00	
	Total (Block Mamdot)					229.22	0.00	0.00	24.56	24.56	0.11	0.11	

Border Area Development Programme (BADP) for the year 2011-12

(Rs. lacs)

QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30-06-2012

DISTRICT FEROREZPUR

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	BLOCK: FEROREZPUR												
A	Education Sector												
1	Const. Of Pri. School Rooms(15X20) and Of Boundery Wall (200ft)	Ferozepur	Ferozepur	Machiwara	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
2	Const. Of Pri.School Room(15X20)and Of Boundery Wall (100ft)	Ferozepur	Ferozepur	Dulle Wala	2011-12	3.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
3	Const. of Pri School 3 Rooms (15X20)	Ferozepur	Ferozepur	Naurang Ke Lelli	2011-12	5.50	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
	Total					12.50	0.00	0.00	0.00	0.00	0.00	0.00	
C	Agriculture Sector												
1	Const. of Public Drainag Facility (1000 Mts)	Ferozepur	Ferozepur	Basti Nizamdeen	2011-12	5.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
2	Const. of Public Drainag Facility (580 Mts)	Ferozepur	Ferozepur	Kutbe wala	2011-12	2.88	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
	Total					7.88	0.00	0.00	0.00	0.00	0.00	0.00	
D	Infrastructure Sector												
1	Const. of Phirni Road (600 mts)	Ferozepur	Ferozepur	Habib Wala	2011-12	5.50	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
2	Construction of Link Road Kunde to Habib ke 0.75 Km (Hadbasat gulam hussian wala)	Ferozepur	Ferozepur	Kunde	2011-12	14.85	0.00	0.00	0.00	0.00	0.00	0.00	Xen.Prov.Div. PWD B&R FZR
3	Const. of Link Road Haziwala to jhoke harirar length 1.27 Km (Hadbasat Khai PHEME Ke)	Ferozepur	Ferozepur	Hazi wala	2011-12	25.30	0.00	0.00	9.34	9.34	0.37	0.37	Xen.Prov.Div. PWD B&R FZR
4	Const. of Link road Baghal singh wala to Link Road Ramewala Peer Ahmed Kha(Ferozepur Rural) Length 1.28 km	Ferozepur	Ferozepur	Baghal Singh Wala	2011-12	25.40	0.00	0.00	4.00	4.00	0.16	0.16	Xen.Prov.Div. PWD B&R FZR
5	Const. of Link road pir Barian road to Moran wali. Length 0.50 km	Ferozepur	Ferozepur	Palla Megha	2011-12	9.90	0.00	0.00	3.05	3.05	0.31	0.31	Xen.Prov.Div. PWD B&R FZR

Border Area Development Programme (BADP) for the year 2011-12

(Rs. lacs)

QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30-06-2012

DISTRICT FEROREZPUR

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	Const. of Link road Darveshe ke kilcha road to pritam singh length 0.40 km	Ferozepur	Ferozepur	Palla Megha	2011-12	7.90	0.00	0.00	0.00	0.00	0.00	0.00	Xen.Prov.Div. PWD B&R FZR
7	Const. of Link road length 0.30 km	Ferozepur	Ferozepur	Palla Megha	2011-12	6.00	0.00	0.00	0.00	0.00	0.00	0.00	Xen.Prov.Div. PWD B&R FZR
8	Const. of Link Road Khilchi Qudim to school to Kabristan length 1 Km	Ferozepur	Ferozepur	Khilchi Kadeem	2011-12	19.80	0.00	0.00	0.00	0.00	0.00	0.00	Xen.Prov.Div. PWD B&R FZR
9	Installation of Solar Lights (31 no.)	Ferozepur	Ferozepur	Mahalam	2011-12	5.50	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
10	Const. of Phirni Road (600 mts)	Ferozepur	Ferozepur	Dhira Patra	2011-12	5.50	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
11	Const. of link Road bandala to Kot bhudda (1 km)	Ferozepur	Ferozepur	Bandala	2011-12	18.00	0.00	0.00	0.00	0.00	0.00	0.00	Xen.Prov.Div. PWD B&R FZR
12	Const. of Link Road Jaimal wala , Kalmala Bhodla (1km)	Ferozepur	Ferozepur	Jaimal wala	2011-12	18.00	0.00	0.00	16.61	16.61	0.92	0.92	Xen.Prov.Div. PWD B&R FZR
13	Const. of Link Road Gulami Wala to Bajjewala (0.25 km)	Ferozepur	Ferozepur	Gulami wala	2011-12	4.00	0.00	0.00	2.33	2.33	0.58	0.58	Xen.Prov.Div. PWD B&R FZR
14	Const. of Phirni	Ferozepur	Ferozepur	Husan Dhut	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
15	Public Drainage Facility	Ferozepur	Ferozepur	Nurang kr Sayal	2011-12	4.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
16	Const. Of Approach Road	Ferozepur	Ferozepur	Nurang Ke Lali	2011-12	3.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
17	Const. of Phirni	Ferozepur	Ferozepur	Wariam wala	2011-12	3.15	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
	Total					179.80	0.00	0.00	35.33	35.33	0.20	0.20	
	Social Sector												
1	Providing of Water supply to SC Basti(300 Mts)	Ferozepur	Ferozepur	Rajji wala	2011-12	2.00	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P

Border Area Development Programme (BADP) for the year 2011-12

(Rs. lacs)

QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30-06-2012

DISTRICT FEROZEPUR

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	Const.of Community Centre (30.7X20)	Ferozepur	Ferozepur	Wahge Wala	2011-12	5.50	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
3	Const.of Community Centre (30.7X20)	Ferozepur	Ferozepur	Wariam Wala	2011-12	5.50	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
4	Const. of Anganwari Centre (20X25)	Ferozepur	Ferozepur	Dulle Wala	2011-12	3.25	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
5	Const.of Community Centre (30.7X20)	Ferozepur	Ferozepur	Ferozepur Rural (Ekta Nagar)	2011-12	6.00	0.00	0.00	0.00	0.00	0.00	0.00	Xen.P.R. FZR
6	Const.ofCommunity Centre (30.7X20)	Ferozepur	Ferozepur	Narung ke syal	2011-12	5.50	0.00	0.00	0.00	0.00	0.00	0.00	S.G.P
	Total					27.75	0.00	0.00	0.00	0.00	0.00	0.00	
	Security Related												
1	Const. of Brick road soiling from BOP Pachharian to BOP Basti Ram Lal (3 km)	Ferozepur	Ferozepur	Basti Ram Lal	2011-12	20.00	0.00	0.00	0.00	0.00	0.00	0.00	Xen.P.R. FZR
2	Const. Of Brick Road Near fencinh in area of Bop jagdish (2kms)	Ferozepur	Ferozepur	Jagdish	2011-12	5.33	0.00	0.00	0.00	0.00	0.00	0.00	Xen.P.R. FZR
	Total					25.33	0.00	0.00	0.00	0.00	0.00	0.00	
	Total Block(Ferozepur)					253.26	0.00	0.00	35.33	35.33	0.14	0.14	
	1.5% amount earmarked for monitoring & evaluation purposes administrative expenditure.				2011-12	10.31	0.00	0.00	0.00	0.00	0.00	0.00	
	GrandTotal District -Ferozepur					676.20	0.00	0.00	84.82	84.82	0.13	0.13	