

Sector-wise Summary of Funds Received under Border Area Development Programme (BADP) SCA 2005-06

							(Rs. In Lac)
Name of Sector	Bamial	D.B. Nanak	Dinanagar	Dorangla	Kalanaur	N.J. Singh	Total
Agriculture and Allied Sector	9.00	6.25	0.00	2.00	0.00	0.00	17.25
Education	0.00	2.00	1.00	0.00	0.00	0.00	3.00
Health	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Infrastructure	4.28	36.55	41.98	40.35	34.00	30.60	187.76
Social	0.00	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL	13.28	44.80	42.98	42.35	34.00	30.60	208.01

Border Area Development Programme (BADP) SCA 2005-06

Rs. lacs

SN	Sector	Scheme	Block	No.	Village	Year of commencement of the scheme	Approved Outlay	Whehter the project is new or old	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative expenditure upto the last quarter	Remraks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Agriculture	Construction of crates on bank of river Jalalia near village Muthi for the protection of cultivated land erosion of 15 villages.	Bamial	1	Near village Muthi for the protection of cultivated land erosion of 15 villages.	3/31/2006	9.00	New	9.00	0.00	9.00	
2	Infrastructure	Culvert/phirni	Bamial	1	Bhakhri	3/31/2006	1.92	New	1.92	0.00	1.92	
3	Infrastructure	Const. Of approach road from village Abadi to Govt. School	Bamial	1	From village Abadi Palah to Govt. School	3/31/2006	2.36	New	2.36	0.00	2.36	
			Total	3			13.28		13.28	0.00	13.28	
4	Agriculture	Desilting & Retaining wall of Pond	DBN	1	Basant Kot	3/31/2006	1.50	New	1.50	0.00	1.50	
5	Agriculture	Desilting & Retaining wall of Pond	DBN	1	Dhilwan	3/31/2006	0.50	New	0.50	0.00	0.50	
6	Agriculture	Desilting & Retaining wall of Pond	DBN	1	Gillanwali	3/31/2006	0.75	New	0.75	0.00	0.75	
7	Agriculture	Desilting & Retaining wall of Pond	DBN	1	Jorian Kalan	3/31/2006	1.00	New	1.00	0.00	1.00	
8	Agriculture	Desilting & Retaining wall of Pond	DBN	1	Nikko Sarai Kalan	3/31/2006	1.50	New	1.50	0.00	1.50	
9	Agriculture	Desilting & Retaining wall of Pond	DBN	1	Mir Kachana	3/31/2006	1.00	New	1.00	0.00	1.00	
10	Education	B/wall of School	DBN	1	Dharowali	3/31/2006	1.00	New	1.00	0.00	1.00	
11	Education	Building Govt. of Primary School	DBN	1	Kahlawali	3/31/2006	1.00	New	1.00	0.00	1.00	
12	Infrastructure	Street & Drains	DBN	1	Abdal	3/31/2006	1.00	New	1.00	0.00	1.00	
13	Infrastructure	Phirni	DBN	1	Arlibhan	3/31/2006	1.00	New	1.00	0.00	1.00	
14	Infrastructure	Disposal of sullage water	DBN	1	Athwal	3/31/2006	1.00	New	1.00	0.00	1.00	
15	Infrastructure	Disposal of sullage water	DBN	1	Chakanwali	3/31/2006	1.00	New	1.00	0.00	1.00	
16	Infrastructure	Disposal of sullage water	DBN	1	Dargabad	3/31/2006	1.00	New	1.00	0.00	1.00	
17	Infrastructure	Disposal of sullage water	DBN	1	Dera Baba Nanak	3/31/2006	5.00	New	5.00	0.00	5.00	
18	Infrastructure	Disposal of sullage water	DBN	1	Dharowali	3/31/2006	1.50	New	1.50	0.00	1.50	
19	Infrastructure	Way to Deras	DBN	1	Dhesian	3/31/2006	1.00	New	1.00	0.00	1.00	
20	Infrastructure	Phirni	DBN	1	Dhilwan	3/31/2006	1.50	New	1.50	0.00	1.50	
21	Infrastructure	Disposal of sullage water	DBN	1	Dolowal	3/31/2006	0.55	New	0.55	0.00	0.55	
22	Infrastructure	Disposal of sullage water	DBN	1	Gillanwali	3/31/2006	1.50	New	1.50	0.00	1.50	
23	Infrastructure	Way to Dera S. Balwinder Singh	DBN	1	Kahlawali	3/31/2006	0.50	New	0.50	0.00	0.50	

Border Area Development Programme (BADP) SCA 2005-06

Rs. lacs

SN	Sector	Scheme	Block	No.	Village	Year of commencement of the scheme	Approved Outlay	Whehter the project is new or old	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative expenditure upto the last quarter	Remraks
1	2	3	4	5	6	7	8	9	10	11	12	13
24	Infrastructure	Phirni	DBN	1	Kathiala	3/31/2006	1.00	New	1.00	0.00	1.00	
25	Infrastructure	Way to Cremation Ground	DBN	1	Khasanwala	3/31/2006	3.00	New	3.00	0.00	3.00	
26	Infrastructure	Way to Cremation Ground	DBN	1	Kothe	3/31/2006	1.00	New	1.00	0.00	1.00	
27	Infrastructure	Disposal of sullage water	DBN	1	Kotli Surat Malhi	3/31/2006	2.00	New	2.00	0.00	2.00	
28	Infrastructure	Phirni	DBN	1	Nurpur	3/31/2006	1.00	New	1.00	0.00	1.00	
29	Infrastructure	Phirni	DBN	1	Patti Waraich	3/31/2006	1.00	New	1.00	0.00	1.00	
30	Infrastructure	Phirni/Disposal drains	DBN	1	Shikar	3/31/2006	2.00	New	2.00	0.00	2.00	
31	Infrastructure	Stadium	DBN	1	Singhpura	3/31/2006	2.00	New	2.00	0.00	2.00	
32	Infrastructure	Bridge on Saki Nalah	DBN	1	Patti Talwandi Ram	3/31/2006	2.00	New	2.00	0.00	2.00	
33	Infrastructure	Way	DBN	1	Udhowali Khurd	3/31/2006	2.00	New	2.00	0.00	2.00	
34	Infrastructure	Missing link from Akarpur Kalan to Akarpur Khurd	DBN	1	Akarpur Khurd	3/31/2006	1.00	New	1.00	0.00	1.00	
35	Infrastructure	Drains	DBN	1	Akarpura Kalan	3/31/2006	1.00	New	1.00	0.00	1.00	
36	Infrastructure	Disposal of sullage water	DBN	1	Chandu Manj	3/31/2006	1.00	New	1.00	0.00	1.00	
			Total	33			44.80		44.80	0.00	44.80	
37	Education	Additional Room in Govt. High School	DNN	1	Awankha	3/31/2006	1.00	New	1.00	0.00	1.00	
38	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Abadi Deeda Sansh	3/31/2006	1.00	New	1.00	0.00	1.00	
39	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Abadi Kullian Mah:	3/31/2006	1.00	New	1.00	0.00	1.00	
40	Infrastructure	Disposal of sullage water/Phirni & Foot Path (Harijan Colony near New Anaz Mandi)	DNN	1	Awankha	3/31/2006	3.00	New	3.00	0.00	3.00	
41	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Raipur	3/31/2006	1.00	New	1.00	0.00	1.00	
42	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Asmailpur	3/31/2006	1.00	New	1.00	0.00	1.00	
43	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Bahamni	3/31/2006	1.00	New	1.00	0.00	1.00	
44	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Bala Pindi	3/31/2006	1.00	New	1.00	0.00	1.00	

Border Area Development Programme (BADP) SCA 2005-06

Rs. lacs

SN	Sector	Scheme	Block	No.	Village	Year of commencement of the scheme	Approved Outlay	Whehter the project is new or old	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative expenditure upto the last quarter	Remraks
1	2	3	4	5	6	7	8	9	10	11	12	13
45	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Behri	3/31/2006	1.00	New	1.00	0.00	1.00	
46	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Bhagwanpur	3/31/2006	1.00	New	1.00	0.00	1.00	
47	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Bhabra	3/31/2006	1.00	New	1.00	0.00	1.00	
48	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Bazigar Kullian Bh	3/31/2006	1.00	New	1.00	0.00	1.00	
49	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Chur Chak	3/31/2006	1.00	New	1.00	0.00	1.00	
50	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Daburji Sham Singl	3/31/2006	1.00	New	1.00	0.00	1.00	
51	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Dalia	3/31/2006	1.00	New	1.00	0.00	1.00	
52	Infrastructure	Drain/Nalah	DNN	1	Doaba	3/31/2006	1.00	New	1.00	0.00	1.00	
53	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Dodwan	3/31/2006	1.00	New	1.00	0.00	1.00	
54	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Haripur	3/31/2006	1.00	New	1.00	0.00	1.00	
55	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Jago Chak Tanda	3/31/2006	1.00	New	1.00	0.00	1.00	
56	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Jakria	3/31/2006	1.00	New	1.00	0.00	1.00	
57	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Jogar	3/31/2006	1.00	New	1.00	0.00	1.00	
58	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Jhakhar Pindi	3/31/2006	1.00	New	1.00	0.00	1.00	
59	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Jhande Chak	3/31/2006	1.00	New	1.00	0.00	1.00	
60	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Jhangi Saroop Dass	3/31/2006	1.00	New	1.00	0.00	1.00	

Border Area Development Programme (BADP) SCA 2005-06

Rs. lacs

SN	Sector	Scheme	Block	No.	Village	Year of commencement of the scheme	Approved Outlay	Whehter the project is new or old	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative expenditure upto the last quarter	Remraks
1	2	3	4	5	6	7	8	9	10	11	12	13
61	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Kaire	3/31/2006	1.00	New	1.00	0.00	1.00	
62	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Kohlian	3/31/2006	1.00	New	1.00	0.00	1.00	
63	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Kesho Ke Lal	3/31/2006	1.00	New	1.00	0.00	1.00	
64	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Kot Bhalla	3/31/2006	1.00	New	1.00	0.00	1.00	
65	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Marara	3/31/2006	1.00	New	1.00	0.00	1.00	
66	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Majithi	3/31/2006	1.00	New	1.00	0.00	1.00	
67	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Mugrala	3/31/2006	1.00	New	1.00	0.00	1.00	
68	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Mallian	3/31/2006	1.00	New	1.00	0.00	1.00	
69	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Madowal	3/31/2006	1.00	New	1.00	0.00	1.00	
70	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Pandori Bainsan	3/31/2006	1.00	New	1.00	0.00	1.00	
71	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Sammu Chak Kotha	3/31/2006	1.00	New	1.00	0.00	1.00	
72	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Singowal	3/31/2006	1.00	New	1.00	0.00	1.00	
73	Infrastructure	Disposal of sullage water/Phirni & Foot Path	DNN	1	Wara	3/31/2006	1.00	New	1.00	0.00	1.00	
74	Infrastructure	Installation of Solar lights	DNN	1	Majithi	3/31/2006	0.68	New	0.68	0.00	0.68	
75	Infrastructure	Provision of Ferrier Boat for transportation of tractor and other Vehicles with link track upto bank of river near Thakurpur Pattan.	DNN	1	Thakurpur	3/31/2006	3.30	New	3.30	0.00	3.30	
			Total	39			42.98		42.98	0.00	42.98	

Border Area Development Programme (BADP) SCA 2005-06

Rs. lacs

SN	Sector	Scheme	Block	No.	Village	Year of commencement of the scheme	Approved Outlay	Whehter the project is new or old	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative expenditure upto the last quarter	Remraks
1	2	3	4	5	6	7	8	9	10	11	12	13
76	Agriculture	Desiling & Retaining of Pond	Dorg	1	Khutha	3/31/2006	1.00	New	1.00	0.00	1.00	
77	Agriculture	Desiling & Retaining of Pond	Dorg	1	Ganji	3/31/2006	1.00	New	1.00	0.00	1.00	
78	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Wazirpur Afgana	3/31/2006	1.00	New	1.00	0.00	1.00	
79	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Mirzapur(Salach)	3/31/2006	1.00	New	1.00	0.00	1.00	
80	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Galhri	3/31/2006	1.00	New	1.00	0.00	1.00	
81	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Kathiali	3/31/2006	1.00	New	1.00	0.00	1.00	
82	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Miani Malahan	3/31/2006	1.00	New	1.00	0.00	1.00	
83	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Chitti	3/31/2006	1.00	New	1.00	0.00	1.00	
84	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Naushera	3/31/2006	1.00	New	1.00	0.00	1.00	
85	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Kahna	3/31/2006	1.00	New	1.00	0.00	1.00	
86	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Dugri	3/31/2006	1.00	New	1.00	0.00	1.00	
87	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Chaguwal	3/31/2006	1.00	New	1.00	0.00	1.00	
88	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Bhopar Saidan	3/31/2006	1.00	New	1.00	0.00	1.00	
89	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Adi	3/31/2006	1.00	New	1.00	0.00	1.00	
90	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Aluna	3/31/2006	1.00	New	1.00	0.00	1.00	
91	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Hassanpur	3/31/2006	1.00	New	1.00	0.00	1.00	
92	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Allar Pindi	3/31/2006	1.00	New	1.00	0.00	1.00	

Border Area Development Programme (BADP) SCA 2005-06

Rs. lacs

SN	Sector	Scheme	Block	No.	Village	Year of commencement of the scheme	Approved Outlay	Whehter the project is new or old	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative expenditure upto the last quarter	Remraks
1	2	3	4	5	6	7	8	9	10	11	12	13
93	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Lole Nangal	3/31/2006	1.00	New	1.00	0.00	1.00	
94	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Baupur Afgana	3/31/2006	1.00	New	1.00	0.00	1.00	
95	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Hardochhani	3/31/2006	1.00	New	1.00	0.00	1.00	
96	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Hardan	3/31/2006	1.00	New	1.00	0.00	1.00	
97	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Dorangla	3/31/2006	1.65	New	1.65	0.00	1.65	
98	Infrastructure	Disposal of Sullage water/Phirni/Foot Path	Dorg	1	Chakraja	3/31/2006	1.00	New	1.00	0.00	1.00	
99	Infrastructure	Disposal of Sullage water	Dorg	1	Jiwan Chak	3/31/2006	1.00	New	1.00	0.00	1.00	
100	Infrastructure	Drain/Phirni	Dorg	1	Kathgarh	3/31/2006	1.00	New	1.00	0.00	1.00	
101	Infrastructure	Installation of Deep Tubewell at BOP Chabur	Dorg	1	Shahpur	3/31/2006	3.70	New	3.70	0.00	3.70	
102	Infrastructure	Construction of Vented pipes causeway over Nuami Nala in between village and BOP Chauntra	Dorg	1	Chauntra	3/31/2006	13.00	New	13.00	0.00	13.00	
			Total	27			42.35		42.35	0.00	42.35	
103	Infrastructure	Disposal drains	KLN	1	Nanoharni	3/31/2006	1.00	New	1.00	0.00	1.00	
104	Infrastructure	Disposal drains	KLN	1	Khanowal	3/31/2006	1.00	New	1.00	0.00	1.00	
105	Infrastructure	Dev. Of cremation ground & Shed	KLN	1	Aujla	3/31/2006	0.50	New	0.50	0.00	0.50	
106	Infrastructure	Street & Drains	KLN	1	Saprai Kothi	3/31/2006	1.00	New	1.00	0.00	1.00	
107	Infrastructure	Cremation Shed	KLN	1	Saprai Kothi	3/31/2006	0.50	New	0.50	0.00	0.50	
108	Infrastructure	Disposal of Sullage water	KLN	1	Jogowal Bedian	3/31/2006	1.00	New	1.00	0.00	1.00	
109	Infrastructure	Installation of Solar light	KLN	1	Bopa Rai	3/31/2006	0.50	New	0.50	0.00	0.50	
110	Infrastructure	Disposal of Sullage water	KLN	1	Qadianwali	3/31/2006	0.50	New	0.50	0.00	0.50	
111	Infrastructure	Const. Of missing link road	KLN	1	Const. Of road from village Naranwali to Manj	3/31/2006	10.00	New	10.00	0.00	10.00	

Border Area Development Programme (BADP) SCA 2005-06

Rs. lacs

SN	Sector	Scheme	Block	No.	Village	Year of commencement of the scheme	Approved Outlay	Whehter the project is new or old	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative expenditure upto the last quarter	Remraks
1	2	3	4	5	6	7	8	9	10	11	12	13
112	Infrastructure	Const. Of missing link road	KLN	1	Const. Of road from village Rudiana to Chandu Wadala	3/31/2006	18.00	New	18.00	0.00	18.00	
			Total	10			34.00		34.00	0.00	34.00	
			NJS Total	5			30.60		30.60	0.00	30.60	
			Grand Total	117			208.01		208.01	0.00	208.01	