

Summary-I
Border Area Development Programme (BADP)
BADP-Quarterly progress (Financial and Physical)Report-2006-07

Name of The State/District:- Punjab/Tarn Taran													
SN	Name of The Sector/Scheme/Project	Location			Year of Commencement of the Schme	Approved Outlay (in lacs)	Physical Target With Date For Completion of Work	Expenditure till now (Year Wise) (in lacs)	Expenditure During the Quarter (in lacs)	Commulative Expenditure Upto the Quarter (in lacs)	Physical Progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative Upto the Quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
A	Education	Tarn Taran	Gandiwind, Valtoha & Bhikhiwind		2006-2007	3.00	31.3.2007	3.00	0.00	3.00	100%	100%	
B	Health	Tarn Taran	Gandiwind, Valtoha & Bhikhiwind		-	-	-	-	-	-	-	-	
C	Agriculture & Allied	Tarn Taran	Gandiwind, Valtoha & Bhikhiwind		-	-	-	-	-	-	-	-	
D	Infrastructure	Tarn Taran	Gandiwind, Valtoha & Bhikhiwind		2006-2007	191.78	31.3.2007	191.78	0	191.78	100%	100%	
E	Social	Tarn Taran	Gandiwind, Valtoha & Bhikhiwind		-	-	-	-	-	-	-	-	
Total						194.78		194.78	0	194.78	100%	100%	

Summary-II

Quarterly Progress Report Under BADP during the year 2006-07

Name of District/Block	Amount Sanctioned (in lacs)		Amount released (in lacs)		Amount utilised (in lacs)		No. of villages	works planned	Work undertaken	Work Completed acchivement in percentage
	During the quarter	Commulative	During the quarter	Commulative	During the quarter	Commulative				
1	2	3	4	5	6	7	8	9	10	11
Tarn Taran	-	194.78	-	194.78	-	194.78	32	38	38	38 (100%)

Border Area Development Programme (BADP)

BADP- Quarterly Progress (Financial & Physical) Report

Name of the State/ District: Punjab/Tarn Taran					Block: Gandiwind								
SN	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date for Com	Expenditure till now (Year wise)	Expenditure during the quarter	Commulative Exp. Upto the quarter	Physical progress		Remark
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
A	Education												
1	Public Library & Reading room	T.T	G.Wind	Kalas	2006-07	1.00	31.3.2007	1.00	0.00	1.00	0%	100%	Completed
	Total					1.00		1.00	0.00	1.00	0%	100%	
B	Health												
C	Agriculture & Allied Sector	-	-	-	-	-	-	-	-	-	-	-	-
D	Infrastructure	-	-	-	-	-	-	-	-	-	-	-	-
2	Strengthening of existing roads (Only link roads)	T.T	G.Wind	*Pul Kanjri	2006-07	5.00	31.3.2007	5	0	5	0	100	Completed
3	Strengthening of existing foands 1 (Only link roads)	T.T	G.Wind	Manak pur	2006-07	1.20	31.3.2007	1.2	0	1.2	0	100	Completed
4	Strengthening of existing roads (Only link roads)	T.T	G.Wind	Manak pur	2006-07	4.00	31.3.2007	4.00	0.00	4.00	0%	100%	Completed
5	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Chhina BidiChand	2006-07	6.00	31.3.2007	6.00	0.00	6.00	0%	100%	Completed
6	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Bir Raja Teja Singh	2006-07	3.00	31.3.2007	3.00	0.00	3.00	0%	100%	Completed

Name of the State/ District: Punjab/Tarn Taran					Block: Gandiwind								
SN	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date for Com	Expenditure till now (Year wise)	Expenditure during the quarter	Commulative Exp. Upto the quarter	Physical progress		Remark
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
7	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Naushera	2006-07	3.00	31.3.2007	3.00	0.00	3.00	0	100	Completed
8	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Havellia	2006-07	7.00	31.3.2007	7.00	0.00	7.00	0%	100%	Completed
9	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Dhanoe Kalan	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0%	100%	Completed
10	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Khairdin Ke	2006-07	1.00	31.3.2007	1.00	0.00	1.00	0	100	Completed
11	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Mianpur	2006-07	7.00	31.3.2007	7.00	0.00	7.00	0%	100%	Completed
12	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Saqrai Amanat Khan	2006-07	4.00	31.3.2007	4.00	0.00	4.00	0%	100%	Completed
13	Construction of culverts/Bridges & roads	T.T	G.Wind	*Dauke	2006-07	9.90	31.3.2007	9.90	0.00	9.90	0	100	Completed
14	Provision of civic amenities like electricity, water, pathways. Public toiletsctc. in slum areas of cities, towns toiletsctc. in slum areas of cities, towns and villages & in SC/S T habitations.	T.T	G.Wind	Cheema Kalan	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0%	100%	Completed

Name of the State/ District: Punjab/Tarn Taran					Block: Gandiwind								
SN	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date for Com	Expenditure till now (Year wise)	Expenditure during the quarter	Commulative Exp. Upto the quarter	Physical progress		Remark
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
15	Repair & Maintenance of works any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	T.T	G.Wind	Dhalla	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0%	100%	Completed
16	Repair & Maintenance of works is any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	T.T	G.Wind	Bhaini Rajputan	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0%	100%	Completed
17	Repair & Maintenance of works any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	T.T	G.Wind	-	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0%	100%	Completed
18	Repair & Maintenance of works any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	T.T	G.Wind	-	2006-07	2.80	31.3.2007	2.80	0.00	2.80	0	100	Completed
19	Repair & Maintenance of works any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	T.T	G.Wind	-	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0	100	Completed
20	Repair & Maintenance of works any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	T.T	G.Wind	-	2006-07	1.57	31.3.2007	1.57	0.00	1.57	0%	100%	Completed

Name of the State/ District: Punjab/Tarn Taran					Block: Gandiwind								
SN	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date for Com	Expenditure till now (Year wise)	Expenditure during the quarter	Commulative Exp. Upto the quarter	Physical progress		Remark
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
21	Const. of buildings for local bodies for recog. Distr. or Stale Sports Associations & for cultural & sports activities or for hospitals (Provision for multi-gym facilities in gymcentres, sports asso, Phys. education training institutions etc.	T.T	G.Wind	-	2006-07	3.00	31.3.2007	3.00	0.00	3.00	0%	100%	Completed
	Total	T.T	G.Wind	-	2006-07	70.47		70.47	0.00	70.47	0%	100%	
E	Social	-	-	-	-	-	-	-	-	-	-	-	
	Grand Total	T.T	G.Wind		2006-07	71.47		71.47	0.00	71.47	0%	100%	

Border Area Development Programme (BADP)

BADP- Quarterly Progress (Financial & Physical) Report

Name of the State/ District:Punjab/Tarn Taran					Block: Bhikhiwind								
SN	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Quality	Physical Target with Date for Com	Expenditure till now (Year wise) (in lacs)	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remark
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
A	Education												
1	Public Library & Reading room	T.T	Bhikhi Wind	Sand pura	2006-07	1.00	31.3.2007	1.00	0.00	1.00	0%	100%	Completed
2	Public Library & Reading rooms & Dev. Of Play Field	T.T	Bhikhi Wind	Sand pura	2006-07	1.00	31.3.2007	1.00	0.00	1.00	0%	100%	Completed
	Total	T.T	Bhikhi Wind	Bhikhi Wind	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0%	100%	Completed
B	Health												
C	Agriculture & Allied Sector	-	-	-	-	-	-	-	-	-	-	-	-
D	Infrastructure	-	-	-	-	-	-	-	-	-	-	-	-
3	Strengthening of existing roads (Only link roads)	T.T	Bhikhi Wind	*Dal	2006-07	4.58	31.3.2007	4.58	0.00	4.58	0%	100%	Completed
4	Strengthening of existing foands 1 (Only link roads)	T.T	Bhikhi Wind	Bhagwan Pura	2006-07	0.00	31.3.2007	-	-	-	-	-	-
5	Strengthening of existing roads (Only link roads)	T.T	Bhikhi Wind	Basrke	2006-07	12.00	31.3.2007	12.00	0.00	12.00	0%	100%	Completed

Name of the State/ District:Punjab/Tarn Taran					Block: Bhikhiwind								
SN	Name of the Sector/ Scheme/ Project	Location			Year of cpmence ment of Scheme	Approved Quality	Physical Target with Date for Com	Expendit ure till now (Year wise) (in lacs)	Expenditu re during the quarter (in lacs)	Commulat ive Exp.. Upto the quarter (in lacs)	Physical progress		Remark
		District	Block	Village							During the quarter in %age	Commulati ve upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Bhikhi Wind	Mugal Chak	2006-07	19.00	31.3.2007	19.00	0.00	19.00	0	100	Completed
7	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Bhikhi Wind	Sidhwan	2006-07	3.66	31.3.2007	3.66	0.00	3.66	0%	100%	Completed
8	Const. of buildings for local bodies for recog. Distr. or Stale Sports Associations & for cultural & sports activities or for hospitals (Provision for multi-gym facilities in gymcentres, sports asso, Phys. education training institutions etc.	T.T	Bhikhi Wind	Basrke	2006-07	3.50	31.3.2007	3.50	0.00	3.50	0%	100%	Completed
	Total	T.T	Bhikhi Wind		2006-07	42.74		42.74	0.00	42.74	0%	100%	
E	Social	-	-	-	-	-	-	-	-	-	-	-	
	Grand Total	T.T	Bhikhi Wind		2006-07	44.74		44.74	0.00	44.74	0%	100%	

Border Area Development Programme (BADP)

BADP- Quarterly Progress (Financial & Physical) Report

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha								
SN	Name of the Sector/ Scheme/ Project	Location			Year of commence ment of Scheme	Approved Quality	Physical Target with Date for Com	Expenditure till now (Year wise) (in lacs)	Expenditure during the quarter (in lacs)	Commulat ive Exp.. Upto the quarter (in lacs)	Physical progress		Remark
		District	Block	Village							During the quarter in %age	Commulat ive upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
A	Education												
B	Health												
C	Agriculture & Allied Sector												
D	Infrastructure												
1	Rural sanitation	T.T	Valtoha	*Kalia, Wa Tara Singh, Khem Karn	2006-07	4.80	31.3.2007	4.80	0.00	4.80	0%	100%	Completed
2	Strengthening of existing roads (Only link roads)	T.T	Valtoha	Cheema, Asal (Uttar)	2006-07	9.00	31.3.2007	9.00	0.00	9.00	0%	100%	Completed
3	Strengthening of existing roads (Only link roads)	T.T	Valtoha	Bhura Kena	2006-07	10.22	31.3.2007	10.22	0.00	10.22	0%	100%	Completed
4	Strengthening of existing roads (Only link roads)	T.T	Valtoha	Kalla	2006-07	12.00	31.3.2007	12.00	0.00	12.00	0%	100%	Completed
5	Strengthening of existing roads (Only link roads)	T.T	Valtoha	Manawan	2006-07	8.00	31.3.2007	8.00	0.00	8.00	0%	100%	Completed

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha								
SN	Name of the Sector/ Scheme/ Project	Location			Year of commence ment of Scheme	Approved Quality	Physical Target with Date for Com	Expenditure till now (Year wise) (in lacs)	Expenditure during the quarter (in lacs)	Commulat ive Exp.. Upto the quarter (in lacs)	Physical progress		Remark
		District	Block	Village							During the quarter in %age	Commulat ive upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	Strengthening of existing roads (Only link roads)	T.T	Valtoha	Mahmood pura, Dibbipura & Amarkot	2006-07	19.21	31.3.2007	19.21	0.00	19.21	0%	100%	Completed
7	Strengthening of existing roads (Only link roads)	T.T	Valtoha	Bhangala & Juggian Noor Mohamad	2006-07	8.00	31.3.2007	8.00	0.00	8.00	0%	100%	Completed
8	Drinking Water Facility- construction of tube wells , Water tanks.	T.T	Valtoha	*Kalia, Wa Tara Singh	2006-07	3.20	31.3.2007	3.20	0.00	3.20	0%	100%	Completed
9	Const. of buildings for local bodies for recog. Distr. or Stale Sports Associations & for cultural & sports activities or for hospitals (Provision for multi-gym facilities in gymcentres, sports asso, Phys. education training institutions etc.	T.T	Valtoha	Valtoha	2006-06	3.64	31.3.2006	3.64	0.00	3.64	0%	100%	Completed

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha								
SN	Name of the Sector/ Scheme/ Project	Location			Year of commence ment of Scheme	Approved Quality	Physical Target with Date for Com	Expenditure till now (Year wise) (in lacs)	Expenditure during the quarter (in lacs)	Commulat ive Exp.. Upto the quarter (in lacs)	Physical progress		Remark
		District	Block	Village							During the quarter in %age	Commulat ive upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
10	Const. of buildings for local bodies for recog. Distr. or Stale Sports Associations & for cultural & sports activities or for hospitals (Provision for multi-gym facilities in gymcentres, sports asso, Phys. education training institutions etc.	T.T	Valtoha	Rajoke	2006-07	0.50	31.3.2007	0.50	0.00	0.50	0%	100%	Completed
	Total	T.T	Valtoha		2006-07	78.57		78.57	0.00	78.57	0%	100%	
E	Social	-	-	-	-	-	-	-	-	-	-	-	
	Grand Total	T.T	Valtoha		2006-07	78.57	31.3.2007	78.57	0.00	78.57	0%	100%	
	* Security Related Schemes												
Actually by the date Rs. 129.85 lacs have been received By DP & DB, Tarn Taran, the funds have been released by DP &DB, Amritsar) where as 2nd Inst. Of Rs. 64.93 lacs has been released by DP & DB Tarn Taran (Received in late bee from, Chandigarh)													