

BORDER AREA DEVELOPMENT PROGRAMME 2011-12													
BADP -Quarterly Progress Report (Financial & Physical) For The Quarter Ending 30.6.2012													
DISTRICT: TARN TARAN													
BLOCK: Bhikhiwind													
Sr. No.	Name of the Sector, Scheme/Project	constituency	Location			Year of Commencement	Approved outlay of the Scheme for the	Target for completion of Scheme	Expendi ture Till now	Expend iture During the Quarter	Commu lative Expend iture	Physical Progress	
			District	Block	Village							During the Quarter %age	Commu lative %age
1	2	3	4	5	6	7	8	9	10	11	12	13	14
BLOCK: BHIKHIWIND													
A.	Education Sector												
B.	Health Sector		–	–	–	–	–	–					
C.	Agriculture & Allied Sectors		–	–	–	–	–	–					
D.	Infrastructure												
1	Const.of link road from Darajke bridge to Mariudhoke Via Abadi Char singh wali (3.00 km)	022 Khemkarn	Tarn Taran	Bhikhiwind	Darajke	2011-12	43.00	30.9.2012	0.00	28.00	28.00	65	65
2	Const.of link road from Mari Kamboke to Village Basrke (3.20 km)	022 Khemkarn	Tarn Taran	Bhikhiwind	Basrke	2011-12	46.00	30.9.2012	0.00	30.00	30.00	65	65
3	Const.of link road from Basrke to link road to village Bhaini Massa Singh (0.12 km)	022 Khemkarn	Tarn Taran	Bhikhiwind	Bhaini Massa Singh	2011-12	1.80	30.9.2012	0.00	0.80	0.80	44	44
4	Const.of aproach road village Bainka upto Abadi Gurmej Singh wali (1.15 km)	022 Khemkarn	Tarn Taran	Bhikhiwind	Bainka	2011-12	16.70	30.9.2012	0.00	0.00	0.00	0	0

Sr. No.	Name of the Sector, Scheme/Project	constituency	Location			Year of Commencement	Approved outlay of the Scheme for the	Target for completion of Scheme	Expendi ture Till now	Expend iture During the Quarter	Commu lative Expend iture	Physical Progress	
			District	Block	Village							During the Quarter %age	Commu lative %age
1	2	3	4	5	6	7	8	9	10	11	12	13	14
5	Const.of link road from Village Baigepur to Shabajpur road(0.75 Km)	022 Khemkarn	Tarn Taran	Bhikhiwind	Baigepur	2011-12	11.21	30.9.2012	0.00	0.00	0.00	0	0
6	Const.of Link road from ABK road to village wara Telian (0.97km)	022 Khemkarn	Tarn Taran	Bhikhiwind	Wara Telian	2011-12	14.25	30.9.2012	0.00	7.00	7.00	49	49
	Total-D						132.96		0.00	65.80	65.80	49	49
E.	Social Sector		–	–	–		–	–					
	Total (A+C+D+E)												
F	Security Related												
1	Approach road from Khalra to BOP Karma	022 Khemkarn	Tarn Taran	Bhikhiwind	Khalra	2011-12	5.00	30.9.2012	2.50	0.00	2.50	0	50
2	Approach road from Village Narli to fencing gate near farmers Shed	022 Khemkarn	Tarn Taran	Bhikhiwind	Narli	2011-12	5.00	30.9.2012	2.50	0.00	2.50	0	50
3	construction of Culverts on defence drain on aproach road to BOP Forward	022 Khemkarn	Tarn Taran	Bhikhiwind	Dal	2011-12	3.00	30.9.2012	1.50	0.00	1.50	0	50
4	Construction of aproach road from BOP Baba Pir upto BOP forward	022 Khemkarn	Tarn Taran	Bhikhiwind	Dal	2011-12	2.00	30.9.2012	1.00	0.00	1.00	0	50
	Total-F						15.00		7.50	0.00	7.50	0	50
	Total Block (Bhikhiwind)						147.96		7.50	65.80	73.30	44	50

BORDER AREA DEVELOPMENT PROGRAMME 2011-12												
BADP -Quarterly Progress Report (Financial & Physical) For The Quarter Ending 30.6.2012												
B. Name of the State punjab												
Summary Of District Tarn Taran												
Sr.No	Name of the Scheme/Project Work	Location			Year Of Commencement	Approved outlay of the Scheme for the	Target for completion of the Scheme	Expenditure Till Now	Expenditure During the Quarter	Commulative Expenditure	Physical Progress	
		District	Block	Villages							During the Quarter %age	Commulative %age
1	2	3	4	5	6	7	8	9	10	11	12	13
A	Education	Tarn Taran	Bhikhiwind, Valtoha, Gandiwind		2011-12	5.60	30.9.2012	3.00	1.50	4.50	27	80.35
B	Health	Tarn Taran	Bhikhiwind, Valtoha, Gandiwind		2011-12	0.00		0.00	0.00	0.00	0	0
C	Agriculture & Allied Sector	Tarn Taran	Bhikhiwind, Valtoha, Gandiwind		2011-12	0.00		0.00	0.00	0.00	0	0
D	Infrastructure	Tarn Taran	Bhikhiwind, Valtoha, Gandiwind		2011-12	368.78	30.9.2012	6.00	165.30	171.30	44.82	46.45
E	Social	Tarn Taran	Bhikhiwind, Valtoha, Gandiwind		2011-12	43.07	30.9.2012	0.00	13.75	13.75	32	32
F	Security Related	Tarn Taran	Bhikhiwind, Valtoha, Gandiwind		2011-12	46.12	30.9.2012	19.40	8.25	27.65	17.88	60
G.	Administrative Expenses	Tarn Taran			2011-12	7.05	30.9.2012	1.47	0	1.47	0	20.85
Total						470.62		29.87	188.80	218.67	40.11	46.46

Border Area Development Programme (BADP) 2011-12

(Rs. lacs)

BADP -Quarterly Progress Report (Financial & Physical) For The Quarter Ending 30.6.2012

DISTRICT: TARAN TARN

Sr. No.	Name of the Sector/ Scheme/ Project	Location				Year of Commencement	Approved outlay of the Scheme for the Current Year	Target for Completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Commulative Expenditure	Physical Progress		Remarks
		Constituency	District	Block	Village							During the Quarter %age	Commulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	BLOCK: VALTOHA													
A	Education													
1	Construction of Elementary School Building	021 Patti	Tarn Taran	Valtoha	Jugian noor Mohamad	2011-12	5.60	30.9.2012	3.00	1.50	4.50	27	80	
	Total-A						5.60		3.00	1.50	4.50	27	80	
B	Health Sector													
C	Agriculture & Allied Sector	—	—	—	—		—	—						
D	Infrastructure													

Sr. No.	Name of the Sector/ Scheme/ Project	Location				Year of Commencement	Approved outlay of the Scheme for the Current Year	Target for Completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Cumulative Expenditure	Physical Progress		Remarks (Rs. lacs)
		Constituency	District	Block	Village							During the Quarter %age	Cumulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Construction of Approach road with P.C from Village Bhangala Tut Road to Jugian Kalu(0.41k.m)	021 Patti	Tarn Taran	Valtoha	Bhangala	2011-12	6.56	30.9.2012	3.00	1.00	4.00	15	61	
2	Construction of Approach road with P.C from Village Bhangala Jugian Noor mumand road to Behikea Amarjit Singh(0.25k.m)	021 Patti	Tarn Taran	Valtoha	Bhangala	2011-12	4.00	30.9.2012	2.00	1.00	3.00	25	75	
3	Construction of Approach road with P.C from Village Bhangala Jugian Kalu road to Behikea Targe (0.24k.m)	021 Patti	Tarn Taran	Valtoha	Bhangala	2011-12	3.84	30.9.2012	1.00	2.00	3.00	52	78	
4	Construction of Approach road with P.C from Village Dhul Kohna to Dholan (2.01k.m)	022 Khem Karan	Tarn Taran	Valtoha	Dhul Kohna	2011-12	30.15	30.9.2012	0.00	12.00	12.00	40	40	

Sr. No.	Name of the Sector/ Scheme/ Project	Location				Year of Commencement	Approved outlay of the Scheme for the Current Year	Target for Completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Cumulative Expenditure	Physical Progress		Remarks (Rs. lacs)
		Constituency	District	Block	Village							During the Quarter %age	Cumulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
5	Construction of Approach road with P.C from Village Chak Bamba to Baba Rori (1.32k.m)	022 Khem Karan	Tarn Taran	Valtoha	Chak Bamba	2011-12	19.80	30.9.2012	0.00	0.00	0.00	0	0	
6	Construction of Approach road with P.C from Village Nawa Pind (Fathepur) road to Chathiuan (0.46k.m)	022 Khem Karan	Tarn Taran	Valtoha	Nawa Pind (Fathepur)	2011-12	6.90	30.9.2012	0.00	4.00	4.00	58	58	
7	Construction of Approach road with P.C from Village Jodh singh wala to Jand (1.85k.m)	022 Khem Karan	Tarn Taran	Valtoha	Jodh singh wala	2011-12	27.75	30.9.2012	0.00	16.00	16.00	58	58	
8	Construction of Approach road with P.C from Village Gajjal-Bhadhar Nagar road to Jhar Shaib(1.00k.m)	022 Khem Karan	Tarn Taran	Valtoha	Gajjal	2011-12	15.00	30.9.2012	0.00	9.00	9.00	60	60	

Sr. No.	Name of the Sector/ Scheme/ Project	Location				Year of Commencement	Approved outlay of the Scheme for the Current Year	Target for Completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Commulative Expenditure	Physical Progress		Remarks (Rs. lacs)
		Constituency	District	Block	Village							During the Quarter %age	Commulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
9	Construction of Approach road with P.C from Village Bhadhar Nagar Fatak to Dashmesh nagar(0.82k.m)	022 Khem Karan	Tarn Taran	Valtoha	Bhadhar Nagar	2011-12	12.30	30.9.2012	0.00	9.00	9.00	73	73	
10	Construction of Approach road with P.C from Village Bhura Karimpura to Dargah (0.55k.m)	022 Khem Karan	Tarn Taran	Valtoha	Bhura Karimpura	2011-12	8.25	30.9.2012	0.00	2.00	2.00	24	24	
11	Construction of Approach road with P.C from Village Jand to Railway Track via Jarnail singh (1.86k.m)	022 Khem Karan	Tarn Taran	Valtoha	Jand	2011-12	27.90	30.9.2012	0.00	16.00	16.00	57	57	
12	Construction of Approach road with P.C from Village Valtoha to Khemkaran road via Hospital (0.25k.m)	022 Khem Karan	Tarn Taran	Valtoha	Valtoha	2011-12	3.75	30.9.2012	0.00	3.00	3.00	80	80	
13	Construction of Approach road with P.C from Village Wan tara singh to Rajoke (Balance Part) (1.61k.m)	022 Khem Karan	Tarn Taran	Valtoha	Wan tara Singh	2011-12	24.15	30.9.2012	0.00	12.00	12.00	49	49	

Sr. No.	Name of the Sector/ Scheme/ Project	Location				Year of Commencement	Approved outlay of the Scheme for the Current Year	Target for Completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Cumulative Expenditure	Physical Progress		Remarks (Rs. lacs)
		Constituency	District	Block	Village							During the Quarter %age	Cumulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
14	Construction of Approach road with P.C from Village Kalas to Khemkaran (1.25k.m)	022 Khem Karan	Tarn Taran	Valtoha	Kalas	2011-12	18.75	30.9.2012	0.00	4.00	4.00	21	21	
15	Construction of Approach road with P.C from ABK Road Road to Macchike-Khemkaran Raod (0.07k.m)	022 Khem Karan	Tarn Taran	Valtoha	Macchike	2011-12	1.05	30.9.2012	0.00	0.00	0.00	0	0	
16	Construction of Approach road with P.C from Valtoha to Chanan (0.13k.m)	022 Khem Karan	Tarn Taran	Valtoha	Valtoha	2011-12	1.95	30.9.2012	0.00	0.50	0.50	25	25	
17	Construction of Approach road with Brick Paving Village Kalas	022 Khem Karan	Tarn Taran	Valtoha	Kalas	2011-12	2.72	30.9.2012	0.00	2.00	2.00	74	74	
	Total-D						214.82		6.00	93.50	99.50	44	46	
E	Social Sector	—	—	—	—		—	—						
	Total(A+B+C+D+E)						220.42		9.00	95.00	104.00	43	47	

Sr. No.	Name of the Sector/ Scheme/ Project	Location				Year of Commencement	Approved outlay of the Scheme for the Current Year	Target for Completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Cumulative Expenditure	Physical Progress		Remarks (Rs. lacs)
		Constituency	District	Block	Village							During the Quarter %age	Cumulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
F	Security Related													
1	Bricks Soiling from Village Ratoke to BOP Ratoke	022 Khem Karan	Tarn Taran	Valtoha	80 Bn BSF Khem Karan	2011-12	3.00	30.6.2012	1.50	1.50	3.00	50	100	
3	Bricks Soiling from Village Gajjal to BOP Gajjal	022 Khem Karan	Tarn Taran	Valtoha	80 Bn BSF Khem Karan	2011-12	3.50	30.6.2012	1.75	1.75	3.50	50	100	
4	Bricks Soiling from Village Muthianwala DCP to BOP Kulwant	021 Patti	Tarn Taran	Valtoha	80 Bn BSF Khem Karan	2011-12	3.00	30.6.2012	1.50	1.50	3.00	50	100	
5	Brick Paving work from Border fencing to BOP Kalia to Village Kalia	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2011-12	9.25	30.9.2012	4.50	3.50	8.00	38	86	
6	Construction of Toilets block at BOP Mangli	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2011-12	0.75	30.9.2012	0.40	0.00	0.40	0	53	

Sr. No.	Name of the Sector/ Scheme/ Project	Location				Year of Commencement	Approved outlay of the Scheme for the Current Year	Target for Completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Commulative Expenditure	Physical Progress		Remarks (Rs. lacs)
		Constituency	District	Block	Village							During the Quarter %age	Commulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
7	Bricks Soiling from Village Rajoke to BOP Rajoke	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2011-12	4.50	30.9.2012	2.25	0.00	2.25	0	50	
	Total-F						24.00		11.90	8.25	20.15	34	84	
	Grand Total (Block)						244.42		20.90	103.25	124.15	42	50.79	

BORDER AREA DEVELOPMENT PROGRAMME 2011-12															
BADP -Quarterly Progress Report (Financial & Physical) For The Quarter Ending 30.6.2012															
DISTRICT: TARAN TARAN															
													(Rs. Lacs)		
Sr. No.	Name of the Sector, Scheme/Project	Location				Year of Commencement	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Commulative Expenditure	Physical Progress		Remarks	
		Constituency	District	Block	Village							During the Quarter %age	Commulative %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
	BLOCK: GANDIWIND														
A.	Education Sector														
B.	Health Sector		-	-	-	-	-	-	-	-					
C.	Agriculture & Allied		-	-	-	-	-	-	-	-					
D.	Infrastructure														
1	Construction of Sports Stadium	Tarn Taran	Tarn Taran	Gandiwind	Bhuchar Kalan	2011-12	10.00	30.9.2012	0.00	3.00	3.00	30	30		
2	Matted Road upto Gurdwara Gurmukh Niwas	Tarn Taran	Tarn Taran	Gandiwind	Manakpura	2011-12	8.00	30.9.2012	0.00	2.00	2.00	25	25		
3	Matted road upto approach road village Lahian	Tarn Taran	Tarn Taran	Gandiwind	Lahian	2011-12	3.00	30.9.2012	0.00	1.00	1.00	33	33		
	Total-D		-	-	-		21.00	-	0.00	6.00	6.00	29	29		
E.	Social Sector		-	-	-		-	-							

Sr. No.	Name of the Sector, Scheme/Project	Location				Year of Comment	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Commulative Expenditure	(Rs. Lacs)		Remarks
		Constituency	District	Block	Village							Physical Progress		
												During the Quarter %age	Commulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Community Centre	Tarn Taran	Tarn Taran	Gandiwind	Thathi	2011-12	2.00	30.9.2012	0.00	0.50	0.50	25	25	
2	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Baba Sain Bhagat	2011-12	4.00	30.9.2012	0.00	1.50	1.50	37.5	37.5	
3	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Chima Kalan	2011-12	10.00	30.9.2012	0.00	3.00	3.00	30	30	
4	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Naushehra	2011-12	3.00	30.9.2012	0.00	1.00	1.00	33	33	
5	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Gaggobua	2011-12	4.00	30.9.2012	0.00	1.50	1.50	37.5	37.5	
6	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Chhichhrewal	2011-12	3.00	30.9.2012	0.00	1.00	1.00	33	33	
7	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Burj 169	2011-12	4.00	30.9.2012	0.00	1.50	1.50	37.5	37.5	
8	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Kalas	2011-12	2.00	30.9.2012	0.00	0.50	0.50	25	25	
9	Community Centre	Tarn Taran	Tarn Taran	Gandiwind	Baba Sain Bhagat	2011-12	1.00	30.9.2012	0.00	0.25	0.25	25	25	
10	Community Centre	Tarn Taran	Tarn Taran	Gandiwind	Thatha	2011-12	1.00	30.9.2012	0.00	0.50	0.50	50	50	

Sr. No.	Name of the Sector, Scheme/Project	Location				Year of Commencement	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Commulative Expenditure	(Rs. Lacs)		Remarks
		Constituency	District	Block	Village							Physical Progress		
												During the Quarter %age	Commulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
11	Community Centre	Tarn Taran	Tarn Taran	Gandiwind	Bhuchar Kalan	2011-12	1.00	30.9.2012	0.00	0.50	0.50	50	50	
12	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Kasel	2011-12	3.07	30.9.2012	0.00	0.00	0.00	0	0	
13	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Dhala	2011-12	5.00	30.9.2012	0.00	2.00	2.00	40	40	
	Total-E		-	-	-		43.07	-	0.00	13.75	13.75	32	32	
	Total (A+C+D+E)						64.07		0.00	19.75	19.75	31	31	
F	Security Related													

Sr. No.	Name of the Sector, Scheme/Project	Location				Year of Commencement	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Commulative Expenditure	(Rs. Lacs)		Remarks
		Constituency	District	Block	Village							Physical Progress		
												During the Quarter %age	Commulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Improvement of BOP Defence potential at BOP Amar by C/O c.c. pavement Flooring of compound of Jawan living Barrack, constructing cc pavement connecting BOP Gate, Jawan Barracks, Generator room, CHDH, view point and toilet block and construction of open pucca drain along Ring Bundh connecting toilet block, bathing point, CHDH and outlet.	Tarn Taran	Tarn Taran	Gandiwind	BOP Amar	2011-12	2.32	30.9.2012	0.00	0.00	0.00	0	0	

Sr. No.	Name of the Sector, Scheme/Project	Location				Year of Commencement	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Commulative Expenditure	(Rs. Lacs)		Remarks
		Constituency	District	Block	Village							Physical Progress		
												During the Quarter %age	Commulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
2	Improvement of bathing point by constructing concrete flooring (12 feet x 12 feet x 6 feet wall) and constructing raised platform with storage tank (Capacity 1000 Ltrs) at BOP N/Dhalla	Tarn Taran	Tarn Taran	Gandiwind	BOP N/Dhalla	2011-12	0.50	30.9.2012	0.00	0.00	0.00	0	0	
3	Incinerator (cemented) near Mahila Barrack at BOP-	Tarn Taran	Tarn Taran	Gandiwind	BOP N/Dhalla	2011-12	0.15	30.9.2012	0.00	0.00	0.00	0	0	
4	C/o Kissan waiting/ meeting Hall at BOP Havellian	Tarn Taran	Tarn Taran	Gandiwind	BOP Havellian	2011-12	3.00	30.9.2012	0.00	0.00	0.00	0	0	

Sr. No.	Name of the Sector, Scheme/Project	Location				Year of Commencement	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Commulative Expenditure	(Rs. Lacs)		Remarks
		Constituency	District	Block	Village							Physical Progress		
												During the Quarter %age	Commulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
5	Improvement of bathing point by constructing concrete flooring (12 feet x 12 feet x 6 feet wall) and constructing raised platform with storage tank (Capacity 1000 Ltrs) at BOP Amar	Tarn Taran	Tarn Taran	Gandiwind	BOP Amar	2011-12	0.50	30.9.2012	0.00	0.00	0.00	0	0	
6	Improvement of bathing point by constructing concrete flooring (12 feet x 12 feet x 6 feet wall) and constructing raised platform with storage tank (Capacity 1000 Ltrs) at BOP CB Chand	Tarn Taran	Tarn Taran	Gandiwind	BOP C B Chand	2011-12	0.50	30.9.2012	0.00	0.00	0.00	0	0	

Sr. No.	Name of the Sector, Scheme/Project	Location				Year of Commencement	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Expenditure Till Now	Expenditure During the Quarter	Commulative Expenditure	(Rs. Lacs)		Remarks
		Constituency	District	Block	Village							Physical Progress		
												During the Quarter %age	Commulative %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
7	Incinerator (cemented) near Mahila Barrack at BOP- CB Chand	Tarn Taran	Tarn Taran	Gandiwind	BOP C B Chand	2011-12	0.15	30.9.2012	0.00	0.00	0.00	0	0	
	Total-F		-	-	-		7.12	-	0.00	0.00	0.00	0	0	
	Grand Total (Gandiwind)						71.19		0.00	19.75	19.75	27.74	27.74	