

Grants - 13th FC for Development of Border Area 2011-12

QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30-09-2014

District Tarn Taran		(Rs. In lacs)										Remarks/ Agency	
SN	Name of the Sector and Schemes/Project	Location				Year of Commencement of the scheme	Approved outlay 2011-12	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		
		District	Constituency	Block	Village						During the quarter in % age		Cumulative upto the quarter in % age
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Block Bhikhiwind												
A	Infrastructure												
1	Construction of Approach Road Village Abadi Baba Sodhi	Tarn Taran	Khem Karan	Bhikhiwind	Abadi Baba Sodhi	2011-12	5.25	5.25	0.00	5.25	0	100	Easy mobility to the residents
2	Construction of Approach Road Village Abadi Bhagwanpura	Tarn Taran	Khem Karan	Bhikhiwind	Abadi Bhagwanpur	2011-12	2.00	2.00	0.00	2.00	0	100	Easy mobility to the residents
3	Construction of Approach Road Village Algon Kalan	Tarn Taran	Khem Karan	Bhikhiwind	Algon Kalan	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
4	Construction of drain for disposal of sullage water Village Algon Kalan	Tarn Taran	Khem Karan	Bhikhiwind	Algon Kalan	2011-12	2.00	2.00	0.00	2.00	0	100	For better sanitation conditions
5	Construction of Approach Road Village Algon Khurd	Tarn Taran	Khem Karan	Bhikhiwind	Algon Khurd	2011-12	6.00	6.00	0.00	6.00	0	100	Easy mobility to the residents
6	Construction of Approach Road Village Algon Kothi	Tarn Taran	Khem Karan	Bhikhiwind	Algon Kothi	2011-12	6.00	6.00	0.00	6.00	0	100	Easy mobility to the residents
7	Construction of Approach Road Village Bainka	Tarn Taran	Khem Karan	Bhikhiwind	Bainka	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
8	Construction of Approach Road Village Bainka Khurd	Tarn Taran	Khem Karan	Bhikhiwind	Bainka Khurd	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
9	Construction of Approach Road Village Baserke	Tarn Taran	Khem Karan	Bhikhiwind	Baserke	2011-12	3.00	3.00	0.00	3.00	0	100	Easy mobility to the residents
10	Construction of drain for disposal of sullage wateVillage Baserke Khurd	Tarn Taran	Khem Karan	Bhikhiwind	Baserke Khurd	2011-12	3.00	3.00	0.00	3.00	0	100	For better sanitation conditions
11	Construction of approach road village Begepur	Tarn Taran	Khem Karan	Bhikhiwind	Begepur	2011-12	3.00	3.00	0.00	3.00	0	100	Easy mobility to the residents

SN	Name of the Sector and Schemes/Project	Location				Year of Commencement of the scheme	Approved outlay 2011-12	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Constituency	Block	Village						During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
12	Construction of Approach Road Village Bhaini Massa Singh	Tarn Taran	Khem Karan	Bhikhiwind	Bhaini Massa Singh	2011-12	6.00	6.00	0.00	6.00	0	100	Easy mobility to the residents
13	Construction of Approach Road Village Boorh Chand	Tarn Taran	Khem Karan	Bhikhiwind	Boorh Chand	2011-12	5.00	5.00	0.00	5.00	0	100	Easy mobility to the residents
14	Construction of Approach Road Village Chela	Tarn Taran	Khem Karan	Bhikhiwind	Chela	2011-12	7.00	7.00	0.00	7.00	0	100	Easy mobility to the residents
15	Construction of Approach Road Village Chhana	Tarn Taran	Khem Karan	Bhikhiwind	Chhana	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
16	Construction of Approach Road Village Chung	Tarn Taran	Khem Karan	Bhikhiwind	Chungh	2011-12	7.00	7.00	0.00	7.00	0	100	Easy mobility to the residents
17	Construction of Approach Road Village Dal	Tarn Taran	Khem Karan	Bhikhiwind	Dal	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
18	Construction of Approach Road Village Dhun	Tarn Taran	Khem Karan	Bhikhiwind	Dhun	2011-12	7.00	7.00	0.00	7.00	0	100	Easy mobility to the residents
19	Construction of Approach Road Village Dayalpura	Tarn Taran	Khem Karan	Bhikhiwind	Dayalpura	2011-12	7.00	7.00	0.00	7.00	0	100	Easy mobility to the residents
20	Construction of Approach Road Village	Tarn Taran	Khem Karan	Bhikhiwind	Ghurkwind	2011-12	3.00	3.00	0.00	3.00	0	100	Easy mobility to
21	Construction of drain for disposal of sullage water village Ghurkwind	Tarn Taran	Khem Karan	Bhikhiwind	Ghurkwind	2011-12	4.00	4.00	0.00	4.00	0	100	For better sanitation conditions
22	Construction of Approach Road Village Kalsian Kalan	Tarn Taran	Khem Karan	Bhikhiwind	Kalsian Kalan	2011-12	8.00	8.00	0.00	8.00	0	100	Easy mobility to the residents
23	Construction of Approach Road Village Kalsian Khurd	Tarn Taran	Khem Karan	Bhikhiwind	Kalsian Khurd	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
24	Construction of drain for disposal of sullage water village Khalra Mandi	Tarn Taran	Khem Karan	Bhikhiwind	Khalra Mandi	2011-12	4.00	4.00	0.00	4.00	0	100	For better sanitation conditions
25	Construction of Approach Road from Gurdwara Guru Nanak to Gurdwara Baba Bidhi Chand	Tarn Taran	Khem Karan	Bhikhiwind	Makhi Kalan	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents

SN	Name of the Sector and Schemes/Project	Location				Year of Commencement of the scheme	Approved outlay 2011-12	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Constituency	Block	Village						During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
26	Construction of Approach Road Village Maari Gaur Singh	Tarn Taran	Khem Karan	Bhikhiwind	Maari Gaur Singh	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
27	Construction of Approach Road Village Mari Kamboke	Tarn Taran	Khem Karan	Bhikhiwind	Maari Kamboke	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
28	Construction of Approach Road Village Maari Maske	Tarn Taran	Khem Karan	Bhikhiwind	Maari Maske	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
29	Construction of Approach Road Village Maari Nau Abaad	Tarn Taran	Khem Karan	Bhikhiwind	Maari Nau Abaad	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
30	Construction of Approach Road Village Maari Samra	Tarn Taran	Khem Karan	Bhikhiwind	Maari Samra	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
31	Construction of Approach Road Village Maari Udhoke	Tarn Taran	Khem Karan	Bhikhiwind	Maari Udhoke	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
32	Construction of Approach Road Village Naarli	Tarn Taran	Khem Karan	Bhikhiwind	Naarli	2011-12	8.00	8.00	0.00	8.00	0	100	Easy mobility to the residents
33	Construction of Approach Road Village Pahuwind	Tarn Taran	Khem Karan	Bhikhiwind	Pahuwind	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
34	Construction of Approach Road Village Sidhwan	Tarn Taran	Khem Karan	Bhikhiwind	Sidhwan	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
35	Construction of Approach Road Village Singhpura	Tarn Taran	Khem Karan	Bhikhiwind	Singhpura	2011-12	3.00	3.00	0.00	3.00	0	100	Easy mobility to the residents
36	Construction of Approach Road Village Sugga	Tarn Taran	Khem Karan	Bhikhiwind	Sugga	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
37	Construction of Approach Road Village Sur Singh	Tarn Taran	Khem Karan	Bhikhiwind	Sur Singh	2011-12	8.00	8.00	0.00	8.00	0	100	Easy mobility to the residents
38	Construction of Approach Road Village Sur Singh Khurd	Tarn Taran	Khem Karan	Bhikhiwind	Sur Singh Khurd	2011-12	8.00	8.00	0.00	8.00	0	100	Easy mobility to the residents
39	Construction of Approach Road Village Surwind	Tarn Taran	Khem Karan	Bhikhiwind	Surwind	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
40	Construction of Approach Road Village Tapa	Tarn Taran	Khem Karan	Bhikhiwind	Tapa	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents

SN	Name of the Sector and Schemes/Project	Location				Year of Commencement of the scheme	Approved outlay 2011-12	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Constituency	Block	Village						During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
41	Construction of Approach Road Village Wara Sher Singh	Tarn Taran	Khem Karan	Bhikhiwind	Wara Sher Singh	2011-12	6.00	6.00	0.00	6.00	0	100	Easy mobility to the residents
42	Construction of Approach Road from ABK Road to village Algon Kothi	Tarn Taran	Khem Karan	Bhikhiwind	Algon Kothi	2011-12	3.00	3.00	0.00	3.00	0	100	Easy mobility to the residents
43	Construction of Approach Road Village Makhi Kalan to Marhana	Tarn Taran	Khem Karan	Bhikhiwind	Makhi Kalan	2011-12	18.00	18.00	0.00	18.00	0	100	Easy mobility to the residents
44	Construction of Approach Road around peripheri of village Makhi Kalan	Tarn Taran	Khem Karan	Bhikhiwind	Makhi Kalan	2011-12	9.75	9.75	0.00	9.75	0	100	Easy mobility to the residents
45	Construction of Approach Road village Maari Santpura	Tarn Taran	Khem Karan	Bhikhiwind	Maari Santpura	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
46	Repair of PHC Algon Kothi (MAJOR PROJECT)	Tarn Taran	Khem Karan	Bhikhiwind	Algon Kothi	2011-12	38.00	38.00	0.00	38.00	0	100	
	Total (Block Bhikiwind)						266.00	266.00	0.00	266.00	0	100	
	Block Gandiwind												
1	Village Pond/ Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Nushehra	2011-12	8.00	8.00	0.00	8.00	0	100	Village Sanitation
2	Village Pond/ Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Kasel	2011-12	3.36	3.36	0.00	3.36	0	100	Village Sanitation
3	Construction of Approach Road /Street and drains	Tarn Taran	Tarn Taran	Gandiwind	Adda Gagobua	2011-12	1.00	1.00	0.00	1.00	0	100	Easy mobility to the residents
4	Construction of Approach Road /Street and drains	Tarn Taran	Tarn Taran	Gandiwind	Bhuchar Khurd	2011-12	5.00	5.00	0.00	5.00	0	100	Easy mobility to the residents
5	Construction of Approach Road , Chhina Bidi Chand, Baba Surta Singh to Desa Singh	Tarn Taran	Tarn Taran	Gandiwind	Chhina Bidi Chand	2011-12	10.00	10.00	0.00	10.00	0	100	Easy mobility to the residents
6	Construction of Approach Road /Street and drains	Tarn Taran	Tarn Taran	Gandiwind	Lahian	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
7	Construction of Approach Road /Street and drains	Tarn Taran	Tarn Taran	Gandiwind	Kasel	2011-12	5.00	5.00	0.00	5.00	0	100	Easy mobility to the residents
8	Construction of Approach Road, Jagtpura to Dhand	Tarn Taran	Tarn Taran	Gandiwind	Dhand	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents

SN	Name of the Sector and Schemes/Project	Location				Year of Commencement of the scheme	Approved outlay 2011-12	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Constituency	Block	Village						During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	Construction of Approach Road , Jathere , Gagobua	Tarn Taran	Tarn Taran	Gandiwind	Gagobua	2011-12	8.00	8.00	0.00	8.00	0	100	Easy mobility to the residents
10	Construction of Approach Road /Street and drains	Tarn Taran	Tarn Taran	Gandiwind	Cheema Kalan	2011-12	5.00	5.00	0.00	5.00	0	100	Easy mobility to the residents
11	Construction of Approach Road , Dhand to Gurdwara Sahib	Tarn Taran	Tarn Taran	Gandiwind	Dhand	2011-12	3.00	3.00	0.00	3.00	0	100	Easy mobility to the residents
12	Construction of Approach Roads	Tarn Taran	Tarn Taran	Gandiwind	Kot Sivian	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
13	Construction of Approach Roads	Tarn Taran	Tarn Taran	Gandiwind	Nushehra	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
14	Street and drains	Tarn Taran	Tarn Taran	Gandiwind	Thatha	2011-12	2.00	2.00	0.00	2.00	0	100	Easy mobility to the residents
15	Construction of Approach Roads	Tarn Taran	Tarn Taran	Gandiwind	Chhapa	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
16	Construction of Approach Roads	Tarn Taran	Tarn Taran	Gandiwind	Burj 169	2011-12	4.00	4.00	0.00	4.00	0	100	Easy mobility to the residents
17	Construction of Approach Roads	Tarn Taran	Tarn Taran	Gandiwind	Aima Kalan	2011-12	2.58	2.58	0.00	2.58	0	100	Easy mobility to the residents
18	Construction of Approach Roads from Nushehra Bharopal to Mohinder Post	Tarn Taran	Tarn Taran	Gandiwind	Nushehra Bharopal	2011-12	24.06	24.06	0.00	24.06	0	100	Easy mobility to the residents
19	Construction of Approach Road	Tarn Taran	Tarn Taran	Gandiwind	Mianpur	2011-12	9.00	9.00	0.00	9.00	0	100	Easy mobility to the residents
	Total (Block Gandiwind)						110.00	110.00	0.00	110.00	0	100	
	Valtoha												
1	Construction of Approach Road Village Radhalke	Tarn Taran	Patti	Valtoha	Radhalke	2011-12	2.50	2.50	0.00	2.50	0	100	Benefit for Village Community
2	Construction of Approach Road Village Jhugian Nattha Singh	Tarn Taran	Patti	Valtoha	Jhugian Nattha singh	2011-12	8.00	8.00	0.00	8.00	0	100	Benefit for Village Community
3	Construction of Approach Road Village Muthian wala	Tarn Taran	Patti	Valtoha	Muthian Wala	2011-12	7.00	7.00	0.00	7.00	0	100	Benefit for Village Community

SN	Name of the Sector and Schemes/Project	Location				Year of Commencement of the scheme	Approved outlay 2011-12	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Constituency	Block	Village						During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	Construction of Approach Road Village Ram singh Wala	Tarn Taran	Patti	Valtoha	Ram singh Wala	2011-12	9.00	9.00	0.00	9.00	0	100	Benefit for Village Community
5	Construction of Approach Road Village Jhugian noor Mahummad	Tarn Taran	Patti	Valtoha	Jhugian Noor Mahmmad	2011-12	8.00	8.00	0.00	8.00	0	100	Benefit for Village Community
6	Construction of Approach Road Village Jhugian peer Bakhsh	Tarn Taran	Patti	Valtoha	Jhugian Peer Baksh	2011-12	6.50	6.50	0.00	6.50	0	100	Benefit for Village Community
7	Construction of Approach Road Village Wara to Amirke	Tarn Taran	Khem Karan	Valtoha	Amirke	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
8	Construction of Approach Road Village Assal to Assal utar	Tarn Taran	Khem Karan	Valtoha	Assal utar	2011-12	6.00	6.00	0.00	6.00	0	100	Benefit for Village Community
9	Construction of Approach Road Village Deshmesh nagar to Bahdhar Nagar	Tarn Taran	Khem Karan	Valtoha	Bahdhar Nagar	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
10	Construction of Approach Road Village Balian Wala	Tarn Taran	Khem Karan	Valtoha	Balian wala	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
11	Construction of Approach Road Village Baharwal	Tarn Taran	Khem Karan	Valtoha	Baharwal	2011-12	7.00	7.00	0.00	7.00	0	100	Benefit for Village Community
12	Construction of Approach Road Village Bhandal	Tarn Taran	Khem Karan	Valtoha	Bhandal	2011-12	5.00	5.00	0.00	5.00	20	100	Benefit for Village Community
13	Construction of Approach Road Village Bhura Karimpura	Tarn Taran	Khem Karan	Valtoha	Bhura Karimpura	2011-12	5.00	5.00	0.00	5.00	0	100	Benefit for Village Community
14	Construction of Approach Road Village Bhura Kohna	Tarn Taran	Khem Karan	Valtoha	Bhura Kohna	2011-12	10.30	10.30	0.00	10.30	0	100	Benefit for Village Community
15	Construction of Approach Road Village Cheema Kurd	Tarn Taran	Khem Karan	Valtoha	Cheema Kurd	2011-12	3.00	3.00	0.00	3.00	0	100	Benefit for Village Community
16	Construction of Approach Road Village Chak Bamba	Tarn Taran	Khem Karan	Valtoha	Chak Bamba	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
17	Construction of Approach Road Village Chakwalia	Tarn Taran	Khem Karan	Valtoha	Chakwalia	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
18	Construction of Approach Road Village Bahdhar Nagar to DashmeshNagar	Tarn Taran	Khem Karan	Valtoha	Dashmesh Nagar	2011-12	7.00	7.00	0.00	7.00	0	100	Benefit for Village Community

SN	Name of the Sector and Schemes/Project	Location				Year of Commencement of the scheme	Approved outlay 2011-12	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Constituency	Block	Village						During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
19	Construction of Approach Road Village Dasuwal	Tarn Taran	Khem Karan	Valtoha	Dasuwal	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
20	Construction of Approach Road Village Daudpura	Tarn Taran	Khem Karan	Valtoha	Daudpura	2011-12	2.00	2.00	0.00	2.00	0	100	Benefit for Village Community
21	Construction of Approach Road Village Dholan	Tarn Taran	Khem Karan	Valtoha	Dholan	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
22	Construction of Approach Road Village Dhul kohna to Joginder wala	Tarn Taran	Khem Karan	Valtoha	Dhul Kohna	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
23	Construction of Approach Road Village Dhul nou	Tarn Taran	Khem Karan	Valtoha	Dhul nau	2011-12	3.00	3.00	0.00	3.00	0	100	Benefit for Village Community
24	Construction of Approach Road Village Fathepur	Tarn Taran	Khem Karan	Valtoha	Fathepur	2011-12	5.00	5.00	0.00	5.00	0	100	Benefit for Village Community
25	Construction of Approach Road Village Gajjal	Tarn Taran	Khem Karan	Valtoha	Gajjal	2011-12	3.00	3.00	0.00	3.00	0	100	Benefit for Village Community
26	Construction of Approach Road Village Havilan Jhar sahib	Tarn Taran	Khem Karan	Valtoha	Havilan Jhar Sahib	2011-12	5.00	5.00	0.00	5.00	0	100	Benefit for Village Community
27	Construction of Approach Road Village Havilan Mehdipur	Tarn Taran	Khem Karan	Valtoha	Havilan Mehdipur	2011-12	6.00	6.00	0.00	6.00	0	100	Benefit for Village Community
28	Construction of Approach Road Village Havilan Ratoke	Tarn Taran	Khem Karan	Valtoha	Havilan Ratoke	2011-12	3.00	3.00	0.00	3.00	0	100	Benefit for Village Community
29	Village Sanitation (Drainage)	Tarn Taran	Khem Karan	Valtoha	Jagatpura	2011-12	1.00	1.00	0.00	1.00	0	100	Benefit for Village Community
30	Construction of Approach Road Village Jand	Tarn Taran	Khem Karan	Valtoha	Jand	2011-12	10.00	10.00	0.00	10.00	0	100	Benefit for Village Community
31	Construction of Approach Road Village Jhugian Kalu	Tarn Taran	Khem Karan	Valtoha	Jhugian Kalu	2011-12	5.00	5.00	0.00	5.00	0	100	Benefit for Village Community
32	Construction of Approach Road Village Jodh singh wala	Tarn Taran	Khem Karan	Valtoha	Jodh singh wala	2011-12	12.00	12.00	0.00	12.00	0	100	Benefit for Village Community
33	Construction of Approach Road Village Kalanjar uttar	Tarn Taran	Khem Karan	Valtoha	Kalanjar uttar	2011-12	6.00	6.00	0.00	6.00	0	100	Benefit for Village Community

SN	Name of the Sector and Schemes/Project	Location				Year of Commencement of the scheme	Approved outlay 2011-12	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Constituency	Block	Village						During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
34	Construction of Approach Road Village Kals	Tarn Taran	Khem Karan	Valtoha	Kals	2011-12	5.00	5.00	0.00	5.00	0	100	Benefit for Village Community
35	Construction of Approach Road Village Kalia	Tarn Taran	Khem Karan	Valtoha	Kalia	2011-12	2.00	2.00	0.00	2.00	0	100	Benefit for Village Community
36	Construction of Approach Road Village Kotli waswa singh	Tarn Taran	Khem Karan	Valtoha	Kotli waswa singh	2011-12	7.00	7.00	0.00	7.00	0	100	Benefit for Village Community
37	Construction of Approach Road Village Lakhna to Rajoke	Tarn Taran	Khem Karan	Valtoha	Lakhna	2011-12	12.00	12.00	0.00	12.00	0	100	Benefit for Village Community
38	Construction of Approach Road Village Macchike	Tarn Taran	Khem Karan	Valtoha	Macchike	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
39	Construction of Approach Road Village Madhar Mathra Baghi	Tarn Taran	Khem Karan	Valtoha	Madhar Mathra Baghi	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
40	Construction of Approach Road Village Manawa	Tarn Taran	Khem Karan	Valtoha	Manawa	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
41	Construction of Approach Road Village Mandi	Tarn Taran	Khem Karan	Valtoha	Mandi	2011-12	7.00	7.00	0.00	7.00	0	100	Benefit for Village Community
42	Construction of Approach Road Village Manake	Tarn Taran	Khem Karan	Valtoha	Manake	2011-12	9.00	9.00	0.00	9.00	0	100	Benefit for Village Community
43	Construction of Approach Road Village Mastgarh	Tarn Taran	Khem Karan	Valtoha	Mastgarh	2011-12	3.00	3.00	0.00	3.00	0	100	Benefit for Village Community
44	Construction of Approach Road Village Mehdipur	Tarn Taran	Khem Karan	Valtoha	Mehdipur	2011-12	3.00	3.00	0.00	3.00	0	100	Benefit for Village Community
45	Construction of Approach Road Village Mian wala hathar	Tarn Taran	Khem Karan	Valtoha	Mian wala hathar	2011-12	3.00	3.00	0.00	3.00	0	100	Benefit for Village Community
46	Construction of Approach Road Village Noor wala	Tarn Taran	Khem Karan	Valtoha	Noor wala	2011-12	2.00	2.00	0.00	2.00	0	100	Benefit for Village Community
47	Construction of Approach Road Village Prem Nagar & village Sanitation	Tarn Taran	Khem Karan	Valtoha	Prem Nagar	2011-12	6.00	6.00	0.00	6.00	0	100	Benefit for Village Community
48	Construction of Approach Road Village Punia	Tarn Taran	Khem Karan	Valtoha	Punia	2011-12	6.00	6.00	0.00	6.00	17	100	Benefit for Village Community

SN	Name of the Sector and Schemes/Project	Location				Year of Commencement of the scheme	Approved outlay 2011-12	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Constituency	Block	Village						During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
49	Construction of Approach Road Village Rajoke	Tarn Taran	Khem Karan	Valtoha	Rajoke	2011-12	6.00	6.00	0.00	6.00	0	100	Benefit for Village Community
50	Construction of Approach Road Village Ram Kahra	Tarn Taran	Khem Karan	Valtoha	Ram Kahra	2011-12	3.00	3.00	0.00	3.00	0	100	Benefit for Village Community
51	Construction of Approach Road Village Ramuwal	Tarn Taran	Khem Karan	Valtoha	Ramuwal	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
52	Construction of Approach Road Village Ratoke & village Sanitation	Tarn Taran	Khem Karan	Valtoha	Ratoke	2011-12	5.00	5.00	0.00	5.00	0	100	Benefit for Village Community
53	Construction of Approach Road Village Sanktra	Tarn Taran	Khem Karan	Valtoha	Sanktra	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
54	Construction of Approach Road Village Sarian Valtoha	Tarn Taran	Khem Karan	Valtoha	Sarian Valtoha	2011-12	3.00	3.00	0.00	3.00	0	100	Benefit for Village Community
55	Construction of Approach Road Village Teh Sarhali	Tarn Taran	Khem Karan	Valtoha	Teh Sarhali	2011-12	4.00	4.00	0.00	4.00	0	100	Benefit for Village Community
56	Construction of Approach Road Village Valtoha	Tarn Taran	Khem Karan	Valtoha	Valtoha	2011-12	5.00	5.00	0.00	5.00	0	100	Benefit for Village Community
57	Construction of Approach Road Village Valtoha Sandhuan	Tarn Taran	Khem Karan	Valtoha	Valtoha Sandhuan	2011-12	7.00	7.00	0.00	7.00	0	100	Benefit for Village Community
58	Construction of Approach Road Village Varnala	Tarn Taran	Khem Karan	Valtoha	Varnala	2011-12	6.00	6.00	0.00	6.00	0	100	Benefit for Village Community
59	Construction of Approach Road Village Wan Tara singh	Tarn Taran	Khem Karan	Valtoha	Wan Tara singh	2011-12	5.00	5.00	0.00	5.00	0	100	Benefit for Village Community
60	Construction of Approach Road Village Wara Thathi	Tarn Taran	Khem Karan	Valtoha	Wara Thathi	2011-12	2.00	2.00	0.00	2.00	0	100	Benefit for Village Community
61	Construction of Approach Road Village Manake to Railway Track	Tarn Taran	Khem Karan	Valtoha	Manake	2011-12	16.50	16.50	0.00	16.50	0	100	Benefit for Village Community
62	Construction of Approach Road Village Havlian Jhar Sahib road to Raurawal	Tarn Taran	Khem Karan	Valtoha	Havlian Jhar Sahib	2011-12	19.20	19.20	0.00	19.20	0	100	Benefit for Village Community
63	Construction of Approach Road Village Mian Wala Hathar road to Mohar	Tarn Taran	Khem Karan	Valtoha	Mian wala hathar	2011-12	5.40	5.40	0.00	5.40	0	100	Benefit for Village Community

SN	Name of the Sector and Schemes/Project	Location				Year of Commencement of the scheme	Approved outlay 2011-12	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Constituency	Block	Village						During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
64	Construction of Approach Road Khem Karan -Mehdipur road to Mand Palace to Dana Mandi	Tarn Taran	Khem Karan	Valtoha	Mehdipur	2011-12	6.60	6.60	0.00	6.60	0	100	Benefit for Village Community
65	Construction of Approach Road Khem Karan Gajjal road to Defence	Tarn Taran	Khem Karan	Valtoha	Gajjal	2011-12	2.70	2.70	0.00	2.70	0	100	Benefit for Village Community
66	Construction of Approach Road Mastgarh - Bhura Karimpura road to Chatuian	Tarn Taran	Khem Karan	Valtoha	Mastgarh	2011-12	15.00	15.00	0.00	15.00	0	100	Benefit for Village Community
67	Construction of Approach Road Manake to Banta	Tarn Taran	Khem Karan	Valtoha	Manake	2011-12	3.30	3.30	0.00	3.30	0	100	Benefit for Village Community
	Total (Block Valtoha)						377.00	377.00	0.00	377.00	0	100	
	GRAND TOTAL (Distt. Tarn Taran)						753.00	753.00	0.00	753.00	0	100	