

Status of Shahpurkandi Dam Project

- Shahpurkandi Dam Project declared as “National Project” by GOI in Feb, 2008

- Cost of Project : Rs.2286 Cr
- Irrigation component (28.61%) : Rs. 597 Cr (GoI to provide GoI:GoP::90:10) Rs.530 Cr and GoP to provide Rs. 67 Cr)
- Power Component (71.39%) : Rs. 1689 Cr (To be provided by PSPCL)
- Expenditure upto 31.3.2011 : Rs. 243 Cr
- Expenditure in 2011-12 : Rs. 21 Cr
- Total Expenditure upto 31-3-2012 : Rs. 264 Cr
- Work Programme for 2012-13 : Rs. 300 Cr (Irrigation component Rs. 86 Cr & Power Component Rs. 214 Cr.)
- Irrigation Potential to be created : 37173 hac(5000 hac in Punjab & 32173 hac in J & K)
- Power Plant capacity : 206 MW(Punjab)

- Bid documents for main dam & two Head Regulators prepared. Construction work to be outsourced.

- Bidding process for Hydel channel and Power Houses to be done in 2nd phase during 2012-13.

- The various parameters regarding Hydel channel and power house to be finalized so as to integrate the whole project into a single unit.